



# Preliminary Construction Schedule

## 2/17/2011



ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Aug '10	Sep '10	Oct '10	Nov '10	Dec '10	Jan '11	Feb '11	Mar '11	Apr '11	May '11	Jun '11	Jul '11	Aug '11	Sep '11	Oct '11	Nov '11	Dec '11	Jan '12	Feb '12	Mar '12	Apr '12	May '12	Jun '12
67	Protect Big White Salmon Ponds Facility Raceways	1 wk	Mon 7/25/11	Mon 8/1/11	65	JR Merit																							
66	Remove Tailrace Wall	2 wks	Mon 7/25/11	Mon 8/8/11	65	Staton																							
49	<b>Location: Upstream</b>	<b>80 days</b>	<b>Sat 7/23/11</b>	<b>Tue 10/11/11</b>	<b>48</b>																								
50	Remove Decks, Docks, Buoys, Etc.	2 wks	Sat 7/23/11	Sat 8/6/11		Billiter																							
51	Begin Active Sediment Management	2 wks	Tue 8/23/11	Tue 9/6/11	52SF	Billiter																							
52	Dredge Sediment & Clear Debris	4 wks	Tue 9/6/11	Tue 10/4/11	60FF-1 wk	Billiter																							
53	Locate & Begin Removal of Upstream Cofferdam & Crib Dam	1 wk	Tue 10/4/11	Tue 10/11/11	52	Billiter																							
54	Remove Spillway Gates	1 wk	Tue 10/4/11	Tue 10/11/11	60FF	Billiter																							
55	<b>Location: Dam</b>	<b>88 days</b>	<b>Sat 7/23/11</b>	<b>Wed 10/19/11</b>	<b>48</b>																								
56	Install Temporary Diversion for Minimum Flow	3 days	Sat 7/23/11	Tue 7/26/11		JR Merit																							
57	Construct Cofferdam for Drain Tunnel Construction	3 days	Sat 7/23/11	Tue 7/26/11		JR Merit																							
58	Install Access for Tunelling Activities	3 days	Sat 7/23/11	Tue 7/26/11		JR Merit																							
59	Stage Equipment & Build Working Area	1 wk	Tue 7/26/11	Tue 8/2/11	58	JR Merit/Kiewit																							
62	Drill 4" Vent Hole	1 wk	Tue 7/26/11	Tue 8/2/11	57	JR Merit/TBD																							
60	Construct Drain Tunnel	10 wks	Tue 8/2/11	Tue 10/11/11	59	Kiewit																							
61	Remove Cofferdam & Demobilize from Tunnel Portal	1 wk	Tue 10/11/11	Tue 10/18/11	60	JR Merit/Kiewit																							
63	Blast Drain Tunnel Plug	1 day	Tue 10/18/11	Wed 10/19/11	61	Kiewit																							
68	<b>Phase II: Removal</b>	<b>350 days</b>	<b>Wed 10/19/11</b>	<b>Wed 10/3/12</b>	<b>47</b>																								
69	Sluice Sediment	7 mons	Wed 10/19/11	Wed 5/16/12																									
74	Remediate Sediment at Spring Creek National Fish Hatchery	1 wk	Wed 5/16/12	Wed 5/23/12	69	JR Merit																							
70	Build Access Roads	2 wks	Wed 5/16/12	Wed 5/30/12	69	Staton																							
71	Sediment Management & Grading	1 mon	Wed 5/16/12	Fri 6/15/12	69	JR Merit/TBD																							
73	Modify Powerhouse	5 wks	Wed 5/16/12	Wed 6/20/12	69	JR Merit/TBD																							
82	Remove Dam	12 wks	Wed 5/16/12	Wed 8/8/12	69	Staton																							
81	Remove Flowline	4 wks	Wed 5/23/12	Wed 6/20/12	70FS-1 wk	Staton																							
80	Seal Original Bypass Tunnel	2 wks	Wed 5/30/12	Wed 6/13/12	70	JR Merit																							
72	Remove Transmission Line	1 wk	Wed 8/8/12	Wed 8/15/12	82	Staton																							
77	Remove Switchyard	1 wk	Wed 8/15/12	Wed 8/22/12	72	Staton																							
75	Remove Surge Tank	3 wks	Wed 8/22/12	Wed 9/12/12	77	Staton																							
76	Remove Penstocks	2 wks	Wed 9/12/12	Wed 9/26/12	75	Staton																							
79	Seal Draft Tubes	1 wk	Wed 9/19/12	Wed 9/26/12	78SF	JR Merit																							
78	Seal Penstocks	1 wk	Wed 9/26/12	Wed 10/3/12	76	JR Merit																							
83	<b>Phase III: Restoration</b>	<b>42 days</b>	<b>Wed 8/29/12</b>	<b>Wed 10/10/12</b>																									
84	Site Restoration	6 wks	Wed 8/29/12	Wed 10/10/12	68FF+1 wk	JR Merit/TBD																							
85	Demobilization	2 wks	Wed 10/10/12	Wed 10/24/12	83																								
86	Long Term Monitoring of Wetlands	156 wks	Wed 10/10/12	Wed 10/7/15	84	JR Merit																							





