

## Condit Decommissioning Schedule of Construction Activities

This schedule may be adjusted to accommodate contractor schedule and unforeseen site and work conditions.

<b>Key Construction Activities</b>	<b>Date</b>
On-site bridge mobilization at Northwestern Lake Park.	6/27/2011
Floating barriers placed in White Salmon River upstream of NW Lake Bridge. Whitewater boater take-out at park closed.	7/5/2011
Project mobilization for dam removal. Powerhouse Road and boat ramp near dam closed.	7/18/2011
Northwestern Lake closed to all watercraft. Lake drawdown begins.	8/1/2011
Docks removed/secured at Northwestern Lake.	8/8/2011
Tunnel construction begins at Condit dam. Northwestern Lake drawdown approximately 8 -10 feet.	8/9/2011
Bridge demobilization. Open whitewater boater take-out at NW Lake park.	9/28/2011
Breach dam and drain reservoir.	10/26/2011
Project area (former reservoir shoreline down to water's edge and river shoreline downstream to powerhouse) closed. Upstream river area to NW Lake boater take-out remains open.	10/26/2011
Initiate sediment management actions in former reservoir area.	11/1/11
Dam demolition and concrete disposal along flowline begins.	5/28/2012
Dam removed from river.	8/31/2012
Boat launch modifications completed at NW Park.	8/31/2012
White Salmon River within former project area opened to boaters.	9/1/12
Project completion.	10/12/2012