ANNUAL REPORT for CY2018 and ROLLING 4-YEAR PROJECT ACTIVITIES CALENDAR YEARS 2018 - 2021

Wallowa Falls Hydroelectric Project FERC No. P-308

AUTHORIZATION

Final Approved:	PacifiCorp	6-13-19	(date) I or	V Olm	(signature)
Approved:	USDA Forest Servic		(date)	27	(signature)

ATTACHMENTS

Attachment A – Action Items from Annual Coordination Meeting of April 11, 2019 Attachment B – 2018 Annual Operation and Compliance Report Attachment C – 2019 Site Specific Plan for the Intake Modification Project *Initial design and planning for the construction of the Project tailrace realignment and dam intake rebuild projects will occur during Year-1 of the new license (2017). Final engineering and permitting for these projects will occur during Year-2 of the new license (2018), and construction will occur during Year-3 (2019). The short construction season at the Project location will result in the tailrace and intake capital improvements near the Project powerhouse and terminus of the Joseph-Wallowa Lake Highway being constructed during 2019. Therefore, construction of the recreation improvements in the vicinity of the powerhouse is planned for 2019 and 2020.

	Action	Prior Year	Current Year	Out Year #1	Out Year #2	Notes		
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	#2 CY 2021	TIOLES		
USDA-FS Specific Condition No. 1 Implementation of the License on National Forest System Lands								
Seek Approval of changes on NFS lands	PacifiCorp	X	X	X				
Site-Specific Plans for habitat and ground disturbing activities	PacifiCorp		X	Х				
USDA-FS Specific Condition No. 2 Surrender of Lic	ense							
In the event licensee plans to surrender the project license, file a restoration plan for NFS lands for approval by the USDA Forest Service.	PacifiCorp	N/A	N/A	N/A	N/A			
USDA-FS Specific Condition No. 3 Indemnification								
No Actions Identified	PacifiCorp	N/A	N/A	N/A	N/A			
USDA-FS Specific Condition No. 4 Reservation of A	uthority			·				
No Actions Identified	PacifiCorp	N/A	N/A	N/A	N/A			
USDA-FS Specific Condition No. 5 Resource Coord	ination							
The Licensee shall hold an Annual Resource Coordination meeting in the month of April for the term of the License. (<i>The meeting may be held in</i> <i>alternative months if agreed by both parties.</i>)	PacifiCorp	X	X	X	Х			
W-ll		10				Da		

Wallowa Falls - CY 2019 Rolling 4-Year Project Management Activities (May 20, 2019)

		Prior	Current	Out Year	Out Year		
	Action	Year	Year	#1	#2	Notes	
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	CY 2021		
USDA-FS Specific Condition No. 6 Noxious Weed Management Plan							
Revise Noxious Weed Management Plan in	PacifiCorp	NA	NA			Completed 2017	
consultation with USDA-FS.						2017	
Implement noxious weed control measures per Forest	PacifiCorp	Х	Х	Х	Х		
Plan Specifications. (Includes annual noxious weed							
inspection and treatment as needed.)	- 10-						
Survey and treat noxious weeds on NFS lands within	PacifiCorp			Х	Х	Through 2022	
the FERC Project Boundary for three (3) consecutive						2022	
years between June 1 and July 31 following							
construction or maintenance activities described in the							
Final License Application.	D 100						
Ensure that: a) ground cover in treated areas equals or	PacifiCorp	Х	Х	Х	Х		
exceeds 80 percent of that in an undisturbed control							
area with similar vegetation and is adjacent to the							
Project area and b) species composition in disturbed							
areas equals or exceeds 75 percent non-weedy species.		37					
USDA-FS to provide current list of USDA-FS	USDA-FS	Х	Х	Х	Х		
approved noxious weed treatment chemicals	D. CO	N/	N/	V	N		
The Licensee shall include a status report in its Annual	PacifiCorp	Х	Х	Х	Х		
Report, required by Condition No. 5 – Resource							
Coordination, describing activities related to weed							
control, assessment of weed areas, and identification of							
future efforts to control noxious weed spread and							
colonization within the Project boundary.	DesifiCarr	X	X	X	X		
Licensee to provide GIS shape files of noxious weed	PacifiCorp	Λ		Λ	Л		
survey and treatment areas to USDA-FS.							

		Prior Year	Current Year	Out Year #1	Out Year #2	Notes
Program/Activities	Action Lead	CY 2018	CY 2019	#1 CY 2020	#2 CY 2021	INOLES
USDA-FS Specific Condition No. 7 RRMP Section 2.						nents
Terminus of the Joseph-Wallowa Lake						
Highway, Project powerhouse area, and						
trails to WWNF that are located on						
PacifiCorp land						
Replace existing Wallowa Lake Trailhead sign and	PacifiCorp	Plan	Construct	N/A	N/A	N/A
wilderness registration box.	-					
Replace cable gate near powerhouse with metal pipe gate.	PacifiCorp	Plan	Construct	N/A	N/A	N/A
Install 3-panel interpretive signage in the terminus area (cul-de-sac) of Joseph-Wallowa Lake Highway.	PacifiCorp	Plan	Construct	N/A	N/A	N/A
Replace Project fencing at the terminus of the Joseph- Wallowa Lake Highway to better blend visually with the surrounding environment.	PacifiCorp	N/A	Plan	Construct		
Install safety fencing around the completed tailrace barrier.	PacifiCorp	Plan	Construct	N/A	N/A	N/A
Install low-maintenance landscape improvements at the Project powerhouse and at the edge of the Joseph- Wallowa Lake Highway terminus.	PacifiCorp	N/A	Plan	Construct		
Recoat Project powerhouse exterior (roof and siding) with visually compatible color that is less contrasting than current color.	PacifiCorp	N/A	N/A	N/A	N/A	
Provide 6 new trail directional signs near portion of forebay access road and WWNF connector trails.	PacifiCorp	Plan	Construct	N/A	N/A	
Portion of the Project within the WWNF						
Improve the laydown and storage area on the east side of forebay by removing Project related refuse.	PacifiCorp	Plan	Construct	N/A	N/A	

		Prior	Current	Out Year	Out Year	
	Action	Year	Year	#1	#2	Notes
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	CY 2021	
Improve drainage along the connector trail between the forebay access road and the East Fork Wallowa River Trail.	PacifiCorp	Plan	Construct	N/A	N/A	
Improve forebay intake structure by installing wood shake siding and roofing. Install safety signs at forebay intake, catwalk and associated facilities at dam.	PacifiCorp	Plan	Construct	N/A	N/A	
Enhance the upper penstock trestle and penstock pipe by coating a uniform dark color.	PacifiCorp	Plan	Construct	N/A	N/A	
Install interpretive sign at the west side of forebay.	PacifiCorp	Plan	Construct	N/A	N/A	
Modify catwalk gate on the east fork dam to allow pedestrian access.	PacifiCorp	Plan	Construct	N/A	N/A	
USDA-FS Specific Condition No. 7 RRMP Section 2.	2 Recreation I	Facility Oper	ation and N	laintenance		
Terminus of Joseph-Wallowa Lake Highway, Project powerhouse area, and trails to WWNF that are located on PacifiCorp land						
Maintain Wallowa Lake Trailhead sign and registration box as needed. (<i>upon mutual agreement with USDA-FS</i>)	PacifiCorp	Plan	Construct	Х	Х	
Maintain gate near powerhouse with metal pipe gate.	PacifiCorp	Plan	Construct	Х	Х	
Maintain 3-panel interpretive signage in the terminus area (cul-de-sac) of Joseph-Wallowa Lake Highway.	PacifiCorp	Plan	Construct	Х	Х	
Maintain Project fencing at the terminus of the Joseph Wallowa Lake Highway.	PacifiCorp	Plan	Construct	Х	Х	
Maintain safety fencing around the completed tailrace barrier	PacifiCorp	Plan	Construct	Х		

	Astion	Prior Year	Current Year	Out Year #1	Out Year #2	Notes
Program/Activities	Action Lead	CY 2018	CY 2019	CY 2020	#2 CY 2021	Inotes
Maintain landscape improvements at the Project powerhouse and at the edge of the Joseph-Wallowa Lake Highway terminus.	PacifiCorp	Plan	Construct	Х		
Maintain powerhouse exterior with compatible color that is less contrasting than current color.	PacifiCorp	Х	Х	Х		
Maintain 6 new trail directional signs near portion of forebay access road and WWNF connector trails. (By mutual agreement with USDA-FS)	PacifiCorp	Х	Х	Х		
Portion of the Project within the WWNF						
Maintain the laydown and storage area on east side of forebay.	PacifiCorp	Plan	Construct	Х		
Maintain drainage along the connector trail between the forebay access road and the East Fork Wallowa River Trail. (<i>By mutual agreement with USDA-FS</i>)	PacifiCorp	Plan	Construct	Х		
Maintain forebay intake structure and wood shake siding and roofing.	PacifiCorp	Plan	Construct	Х		
Maintain safety signs at forebay intake, catwalk and associated facilities at dam.	PacifiCorp	Plan	Construct	Х		
Maintain the upper penstock trestle and penstock pipe by coating a uniform dark color.	PacifiCorp	Plan	Construct	Х		
Maintain interpretive sign at the west side of forebay. (USDA-FS may fabricate and install signs)	PacifiCorp	Plan	Construct	Х		
Maintain catwalk gate on the East Fork Dam to allow pedestrian access.	PacifiCorp	Plan	Construct	Х	Х	
USDA-FS Specific Condition No. 7 RRMP Section 2.	3: Monitoring	, Reporting a	and Public I	nformation		
Document Recreation Facility Conditions and Report Findings to USDA-FS	PacifiCorp	Х	Х	Х		

	Action	Prior Year	Current Year	Out Year #1	Out Year #2	Notes
Program/Activities	Action Lead	CY 2018	CY 2019	#1 CY 2020	#2 CY 2021	INOLES
Provide annual data collected from wilderness visitor	USDA-FS		X	X	X	Х
permits at the Wallowa Lake Trailhead registration box						
to PacifiCorp						
Provide annual visitation data to Pacific Park	PacifiCorp	Х	NA	NA	Х	
Campground to USDA-FS						
Provide annual recreation facility O&M cost report to	USDA-FS	NA	Х	Х	Х	
PacifiCorp for East Fork Trails						
Assemble recreation facility use data, including data	PacifiCorp	NA	NA	NA	NA	FERC has
provided by USDA-FS for analysis and inclusion in						dropped the Form 80
the FERC Form 80 report (report due to FERC April						requirement
2021)						
Develop monitoring report to accompany FERC Form	PacifiCorp	NA	NA	NA	NA	Form 80
80 submittal (report due to FERC April 2021)						dropped
Coordinate activities related to public information and	PacifiCorp	Х	X	Х	Х	
I&E elements as described in RRMP Section 2.3.3.	USDA-FS					
USDA-FS Specific Condition No. 7 RRMP Section 3.	Č Č				1	
Implement the RRMP including capital projects and	PacifiCorp	Х	X	Х	Х	
recreation O&M						
Coordinate the annual recreation and aesthetic/visual	PacifiCorp	Х	Х	Х		
resource meeting with stakeholders						
Coordinate with other Project-related resource	PacifiCorp	Х	Х	Х	Х	
management plans, including the Wallowa Falls						
Hydroelectric Project Noxious Weed Management						
Plan, Vegetation Management Plan, and Access Road						
Inspection and Maintenance Plan.						
Submit the Form 80 report to the FERC (due to FERC	PacifiCorp	NA	NA	NA	NA	FERC has dropped the
April 2021)						Form 80
						requirement

		Prior	Current	Out Year	Out Year	Neder
Program/Activities	Action Lead	Year CY 2018	Year CY 2019	#1 CY 2020	#2 CY 2021	Notes
Conduct periodic (10-year) reviews and potential	PacifiCorp	012010		012020	012021	
updates of the RRMP, and track changes. (First review	&					
2027)	USDA-FS					
Survey USDA-FS trail easements through PacifiCorp	USDA-FS			TBD	TBD	USDA-FS
property to determine and verify easement locations, as						will
well as the locations of existing trails (which may not be the same as the easements) used and maintained by						research easement
the USDA-FS to access the WWNF, and survey and						agreement
mark the locations of the property boundary between						to identify
PacifiCorp and the WWNF lands where the trails						need
cross.						
After the survey is complete, develop a management	USDA-FS			TBD	TBD	USDA-FS
approach regarding connections between the Chief						will
Joseph Mountain (#1803) and West Fork Wallowa						research
River Trail (#1820). It may be appropriate to either						easement
realign the trail in the field or revise the easement						agreement
description to more accurately describe the as-built						to identify
trail alignment.						need
Operation and maintenance of existing trails that pass	USDA-FS			TBD	TBD	
through PacifiCorp Project land on USDA-FS						
easements, including trails on easements that are						
currently managed by the WWNF and trail realignments or additions that are identified in the						
survey and trail management activities described						
above.						
Construction, as needed, of any new trail(s) that may	USDA-FS			TBD	TBD	
be identified in the survey and trail management						
activities described above.						

	Action	Prior Year	Current Year	Out Year #1	Out Year #2	Notes
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	CY 2021	
Collect and tabulate wilderness permit data from the registration box located at the Wallowa Lake Trailhead that will be constructed as part of the capital improvement program.	USDA-FS	Х	Х	Х	Х	
Participate with PacifiCorp, interested tribes, and other participating parties in the planning of I&E elements and signage that will be developed for the Project.	USDA-FS		Х	Х	Х	
Participate in the annual recreation and aesthetic/visual resource meeting.	USDA-FS	Х	X	Х	Х	
USDA-FS Specific Condition No. 7 RRMP Section 3.	2: Annual Me	eting				
For the first several annual meetings, identify progress made in implementing the capital improvement measures described in RRMP-Exhibit A. Adjust schedule of planned actions for the current and future years as needed.	PacifiCorp & USDA-FS	Х	Х	Х	Х	Revisit RRMP Exh A in winter 2020
Determine progress accounting by reviewing, reconciling, and preparing for approval the previous fiscal year's accomplishments, accrued costs, and cost- sharing accounting. Discuss ongoing funding/cost sharing needs.	PacifiCorp & USDA-FS	Х	Х	Х	Х	
Review recreation operation and maintenance accomplishments from the previous year and discuss plans and needs for the upcoming recreation season.	PacifiCorp & USDA-FS	Х	Х	Х	Х	
Determine policy changes or updates as needed.	PacifiCorp & USDA-FS	Х	Х			

		Prior	Current	Out Year	Out Year		
	Action	Year	Year	#1	#2	Notes	
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	CY 2021		
USDA-FS Specific Condition No. 7 RRMP Section 3.3: Environmental Compliance, Approvals, and Permitting							
PacifiCorp will fund and/or conduct environmental	PacifiCorp	Х	Х	Х	Х		
analysis, compliance, and permitting for recreation							
resource-related activities, as necessary, as discussed							
in RRMP section 3.3							
USDA-FS Specific Condition No. 7 RRMP Section 4.			•				
The RRMP will be reviewed and potentially revised by	PacifiCorp	Х				First review	
PacifiCorp and the USDA-FS at least every 10 years	&					in 2027	
after the Final RRMP is approved by the FERC or as	USDA-FS						
described in RRMP Section 4.0.							
USDA-FS Specific Condition No. 8 Cultural Resource	e Coordinatio	n					
Revise and implement a final Protocol for the	PacifiCorp	Revision	Х	Х	Х	Completed in	
Unanticipated Discovery of Historic Properties		Complete				2017	
USDA-FS Specific Condition No. 9 – Project Operati	on, Instream						
Operate the Project in run-of-river mode during all	PacifiCorp	Х	Х	Х	Х		
times of generation							
Release 4 cfs from November 1 through April 30; and,	PacifiCorp	Х	Х	Х	Х		
5 cfs May 1 through October 31, or inflow, whichever							
is less in the Project bypassed reach.							
Install and maintain an operational compliance	PacifiCorp	Х	Х	Х	Х	Installed	
monitoring flow gage providing continuous real-time						2017	
recording of flow in the bypass reach measured in 15							
minute intervals and reported as an hourly average							
during the duration of the License							
USDA-FS Specific Condition No. 10 – Turbidity Mon	itoring Plan f		nce Foreba	y Flushing			
Revise the Turbidity Monitoring Plan for Maintenance	PacifiCorp	Х	NA	NA	NA	Completed	
Forebay Flushing						2017	

	Action	Prior Year	Current Year	Out Year #1	Out Year #2	Notes
Program/Activities	Lead	CY 2018	CY 2019	CY 2020	+2 CY 2021	nutes
Provide 10-day prior notice of the planned date of	PacifiCorp	X	X	X	X	
flushing operations to the USDA Forest Service	-					
Sediment flushing from the Wallowa Dam forebay	PacifiCorp	Х	X	Х	Х	
may be performed for up to 72 hours at flows of at						
least 15 cubic feet per second in the East Fork						
Wallowa River						
The Licensee shall include in the Annual Report	PacifiCorp	Х	Х	Х	Х	
required by Condition No. 5, a Forebay Flushing						
Report						
USDA-FS Specific Condition No. Condition No. 11 –	Royal Purple	Creek Pipeli	ine			
Extend the existing 8-inch PVC Royal Purple Creek	PacifiCorp		Plan &			
diversion pipe outlet approximately 20 feet at its point			Construct			
of discharge into the East Fork Wallowa River above						
the Project forebay to reduce erosion						
USDA-FS Specific Condition No. 12 – Vegetation Ma		n		1	1	
Conduct Hazard Tree and Vegetation Inspection every	PacifiCorp		X		Х	
other year and take remedial action as appropriate.						
USDA-FS Specific Condition No. 13 – Special Status	Sensitive Spec		•			-
Conduct Special Status Plant Species surveys for	PacifiCorp	Х	Х	Х	Х	To be
Botrychium montanum at locations described in						completed in 2022
BioResources (2012) for 5 consecutive years						
If these surveys locate <i>Botrychium montanum</i> or other	PacifiCorp	Х				New location reported in
Special Status Plant Species on NFS lands, the						2018
Licensee shall notify the USDA Forest Service and						_
develop a protection plan						

SUMMARY OF RESULTS FROM THE PREVIOUS RRMP CALENDAR YEAR ACTION PLAN

Wallowa Falls - CY 2019 Rolling 4-Year Project Management Activities (May 20, 2019)

Capital Improvement Projects Completed Last Year (CY 2018)

• No Capital improvement projects were completed in 2018.

Project Management Activities Completed Last Year (CY 2018)

- Project Management activities completed in 2018 are described in the 2018 Annual Operational Compliance Report that was filed with FERC on December 28, 2018 (Attachment B). Activity highlights include the following:
 - Installation of a temporary fish barrier at Project tailrace in fall of 2018.
 - Completion of bull trout genetics studies in East Fork Wallowa River.
 - Completion of forebay flushing in June 2018.
 - Completion of engineering design and construction permit applications for capital improvements.

Projects Not Completed and Carried Forward to the Current Year (CY 2019)

• Complete installation of a ramp rate control and generation communication system from the powerhouse to the Hydro Control Center in Ariel, WA.

Unanticipated Events in 2018

• None

Planned Activities for 2019

- Conduct forebay flushing in June.
- Install temporary tailrace barrier at Project tailrace in August.
- Begin construction of tailrace realignment, dam intake rebuild, Royal Purple Creek diversion pipe extension and small capital improvement projects. Details are provided in Attachment C, Capital Project Work Plans.

PacifiCorp Wallowa Falls Hydroelectric Project FERC No. P-308

CHANGES IN RRMP RESPONSIBILITIES OF THE PARTIES: ASSUMPTIONS, RATIONALE, AND PERCENTAGES

None

2019 ANNUAL REPORT and ROLLING 4-YEAR PROJECT MANAGEMENT ACTIVITIES CALENDAR YEARS 2018 – 2021

Wallowa Falls Hydroelectric Project FERC No. P-308

Attachment A

Action Items From the Annual Coordination Meeting of April 11, 2019

Action Items from Annual Coordination Meeting of April 6, 2018

Item No.	Responsible Party	Action Item	Target Completion Date	Completion (Yes/No/ Partial)	Action taken/Next Steps/Comments
1	PacifiCorp\ Howison	Confirm that PacifiCorp will conduct a survey and treatment of noxious weeds on NFS lands in construction years.	5/31/2018	Yes	A survey and appropriate treatment will be conducted in the construction year as part of the annual inspection required in the Noxious Weed Management Plan.
2	PacifiCorp\ Howison	Confirm that PacifiCorp has a current list of all USDA-FS approved noxious weed treatment chemicals	5/31/2019	Yes	At the April 11, 2019 meeting, USDA-FS confirmed that the list of approved chemicals has not changed from 2018.
3	PacifiCorp\ Howison	Provide GIS-shp files to USDA-FS of annual noxious weed survey and treatment areas.	5/31/2018	Yes	SHP files were provided with final Annual Report. PacifiCorp has added a line item to the 2018 annual report calling for PacifiCorp to provide SHP files of noxious weed survey and treatment areas on an annual basis
4	PacifiCorp\ Howison	Schedule Meeting with USDA-FS staff to discuss Wallowa Lake Trailhead and 3-panel interpretive sign design and content.	5/31/2018	Yes	Conducted on March 5, 2019, and May 9, 2019.
5	PacifiCorp\ Howison	Schedule Meeting with Joseph Fire Department, Wallowa Lake Fire District to discuss landscape setback requirements around powerhouse.	5/31/2018	Yes	Meeting was held in June 2018 with Paul Karvoski Wallowa Co. Emergency Services Manager. Mr. Karvosky did not support planting of screening vegetation between the St.Hwy. turn-around and the plant fence. This would create additional fire hazard and block emergency vehicle access.
6	USDA-FS	Provide list of USDA-FS approved noxious weed treatment chemicals to PacifiCorp.	6/1/2018	Yes	List was received by PacifiCorp in June 2018.

Item No.	Responsible Party	Action Item	Target Completion Date	Completion (Yes/No/ Partial)	Action taken/Next Steps/Comments
7	USDA-FS	Review recreation operation and maintenance expenses incurred by USDA-FS on the Project access road and notify PacifiCorp if cost share funding is needed.	1/30/2019	Yes	There were no trail maintenance expenses in 2018 that PacifiCorp is responsible for.

Action Items from Annual Coordination Meeting of April 11, 2019

Item No.	Responsible Party	Action Item	Target Completion Date	Completion (Yes/No/ Partial)	Action taken/Next Steps/Comments
1	USDA-FS	Provide 2018 recreation use data of Wallowa Lake Trailhead to PacifiCorp as it becomes available	12/31/2019	No	
2	USDA-FS	Research Easement Agreement for trails to determine if there is any need to revise the legal description of the trail easements to more accurately reflect the trails on the ground.	12/31/2019	No	
3	USDA-FS	Discuss with the Nez Perce Tribe (NPT) their interest in developing an interpretive panel for the forebay interpretive sign.	5/31/2019	Yes	The NPT has expressed interest in an interpretive panel at the forebay. USDA-FS will continue to engage NPT on this issue.
4	PacifiCorp\ Howison	Clarify with SeaReach that the interpretive hardware at the forebay will need to have double panel capability.	5/31/2019	Yes	This issue was discussed during the conference call of 5/9/2019. PacifiCorp will continue to plan for a tribal component of an interpretive panel.
5	PacifiCorp\ Howison	Provide a written description of Royal Purple Creek Diversion Removal methods to USDA-FS.	4/26/2019	Yes	Provided to USDA on 5/6/2019.

Item No.	Responsible Party	Action Item	Target Completion Date	Completion (Yes/No/ Partial)	Action taken/Next Steps/Comments
6	PacifiCorp\ Howison	Provide to USDA-FS draft and final press release information for campground closure and construction project.	4/30/2019	Yes	
7	USDA-FS	Provide comments on 2019 Rolling Action Plan to PacifiCorp.	5/10/2019	Yes	Email was received from Adrian Cusic on May, 15, 2019.
8	USDA-FS	Provide Notice to Proceed letter to PacifiCorp for Forebay intake construction.	5/10/2019	No	

2019 ANNUAL REPORT and ROLLING 4-YEAR PROJECT MANAGEMENT ACTIVITIES CALENDAR YEARS 2018 – 2021

Wallowa Falls Hydroelectric Project FERC No. P-308

Attachment B

2018 Annual Operational Compliance Report for the Wallowa Falls Hydroelectric Project



2018 Annual Operational Compliance Report

Wallowa Falls Hydroelectric Project

(FERC No. P-308)

Grande Ronde River Basin

Wallowa County, Oregon



December 2018

Prepared by: PacifiCorp 825 NE Multnomah Street Portland, OR 97232

Table of Contents

1.0	Introduction	. 3
2.0	Project Operations – Water Management	. 3
	2.1.1 Minimum Flows	. 3
	2.1.2 Ramping	. 4
3.0	Forebay Flushing	. 8
4.0	Fish Salvage Events	. 8
5.0	Bull Trout Monitoring and Protection Measures	. 9
6.0	Noxious Weed Control	. 9
5.0	References	10

Appendix A

Wallowa Falls Forebay Flushing Report

Appendix B

Fish Salvage & Temporary Tailrace Barrier Report

Appendix C

Bull Trout Redd Monitoring Report

Appendix D

Noxious Weed Control Plan Annual Report

Appendix E

Agency Comments

1.0 Introduction

The Federal Energy Regulatory Commission (Commission) issued a new operating license for the Wallowa Falls Hydroelectric Project (Project) January 5, 2017. The Operation Compliance Monitoring Plan (OCMP) was developed to satisfy Article 408 and Condition 1e) of Appendix A: Oregon Department of Environmental Quality (ODEQ) Water Quality Certification, of the license. The OCMP was approved by the October 11, 2017 Commission Order Modifying and Approving Operational Compliance Monitoring Plan Pursuant to License Article 408. This Annual Report satisfies the reporting requirements of Section 3.1.2 of the OCMP (PacifiCorp 2017a) and license Article 408.

In addition to the report elements provided in Section 3.1.2 of the OCMP, PacifiCorp has elected to include the 2018 Wallowa Falls Bull Trout Redd Monitoring Report required by Article 412 of the license and the 2018 Noxious Weed Control Plan Annual Report required by Section 3.5 of the Noxious Weed Control Plan (PacifiCorp 2017c) in this Report, as Appendices C and D, respectively.

2.0 Project Operations - Water Management


2.1.1 Minimum Flows

Minimum instream flows, as required by license Appendix A, Condition 1(a) and Appendix B, Condition 9(2) will be implemented by PacifiCorp beginning on or before July 5, 2018. As reported, in the 2017 Annual Operational Compliance Report, PacifiCorp contracted the United States Department of the Interior, U.S. Geological Survey (USGS) to install the required stream gage and conduct the required hydrologic surveillance program (USGS Gage 13325000, East Fork Wallowa River) for the Project. The gage was installed in the summer of 2017¹. As required by license Appendix A, Condition 1(b), the East Fork Wallowa River gage reports a real-time recording of river stage and corresponding flow in cfs measured in 15 minute intervals. Compliance with the license required minimum flow is determined based on a top of the hour average of the previous four 15 minute readings.

From October 1, 2017 through June 14 2018, the Project operated under the previous year-round minimum flow requirement of 0.5 cubic feet per second (cfs). On June 14, 2018, following the annual forebay flushing event, PacifiCorp set the slide gate on lower level outlet drain valve at the dam to provide a continuous flow release of greater than or equal to 5 cfs, as measured at the compliance gage in the bypassed reach of the East Fork Wallowa River. There was greater than 5

¹ The Gage and associated communications system are located on the East Fork of the Wallowa River on a parcel of property owned by PacifiCorp and designated by Wallowa County, Oregon, as tax lot number 03S4500009900. Annual Operational Compliance Report

cfs in the bypassed reach, as measured on all days between June 15, 2018 and September 30, 2018. Figure 2-1 shows the average daily flow during the 2018 water year.



2.1.2 Ramping

In accordance with Article 406 *Ramping Rates* and Condition 1(c) of Appendix A of the Wallowa Falls License PacifiCorp filed the *Wallowa Falls Ramping Study Report and Down-Ramping Plan* with the Commission on April 3, 2018. As discussed in the Study Report, as well as the OCMP, due to the lack of storage capacity, the Project is operated in run-of river mode and generation is subject to seasonal river flows.² All increases in generation, will comply with the Standard Operating Procedure (Down-Ramping Plan) for ramping.

² Run of river mode of operation refers to a hydroelectric project that has little or no water (energy) storage, is subject to seasonal river flows for generation and is therefore an intermittent energy source. This is in contrast to conventional hydropower which uses reservoirs to regulate water for flood control and dispatchable electrical power.

At a run of river project there is little or no storage, therefore when generation is held at a steady state, changes to river stage in the bypassed reach are entirely the result of natural increases or decreases in inflow to the project. In contrast, at a conventional hydropower project, when generation is held at a steady state, natural increases in inflow can be absorbed (stored) in the project reservoir or natural decreases in inflow can be withdrawn from the project reservoir, allowing the downstream river stage to be maintained in steady state.

On July 17, 2018, the Programmed Logic Control (PLC) was re-programmed to make all generation increases in steps of 300 kW/h/. The forebay level indication and communications feed from the dam to the powerhouse and the Hydro Control Center, in Ariel, Washington, was also improved in 2018. The PLC receives real-time data from the USGS compliance gage and is programmed to alarm if there is a drop in minimum flows. These improvements in automation and communication have allowed the PLC to control unit generation based on real-time forebay level indication and streamflow in the bypassed reach. This is a much more efficient way to run the generating unit than was historically possible and also has the added benefit of holding a steadier river stage in the bypassed reach of the East Fork Wallowa River. For example, when a rainstorm occurs and forebay indication shows a rise in inflows the PLC can ramp the unit up at 300 kW/hr. to utilize the increased inflows for generation while holding the bypassed reach at a more steady stage. PacifiCorp's water right of 16 cfs is the maximum used for generation. Therefore, any inflow in excess of 16 cfs will always spill over the dam. In 2018, because the unit was operated based on forebay indication, there were some small generation changes during the September 1 through October 31, bull trout spawning period. However, these generation changes actually provided for less stage change in the bypassed reach than if generation had been held completely steady. Generation, river stage and flow data for the period of September 1 through October 31 is shown in Figure 2-2.

In 2018, all generation changes were made in compliance with Standard Operating Procedure (Down-Ramping Plan), that is to say the automated Programmed Logic Control (PLC) of the unit made all generation increases in steps of 300 kW/h or smaller. There was no facility maintenance during this period of September 1 through October 31. However, there were three unplanned unit trips during this period. On September 5 the generating unit tripped offline at 0545 hours Pacific Standard Time (PST) and was brought back online at 0645 hours PST. The prescribed ramp rate of 0.1 ft./hr. (300 kW/hour) was followed as generation was brought back up to approximately 770 kilowatts. Unfortunately this outage was not reported to the Agencies at the time. A second unplanned outage occurred when the generating unit tripped offline on September 30, 2018. The unit was offline for approximately 3.5 hours and generation resumed at 1132 hours PST. The prescribed ramp rate of 0.1 ft./hr. was followed as generation was brought back up to approximately 660 kilowatts. This outage was reported to the Agencies via e-mail on October 1, 2018. The third unplanned outage occurred on Wednesday, October 10, at 2125 hours PST. The project generator was offline for approximately 1 hour and generation resumed at 2221 hours PST. The prescribed ramp rate of 0.1 ft./hr. was followed as generation was brought back up to approximately 800 kilowatts. This outage was reported to the Agencies via e-mail on October 10, 2018. Table 2.0 shows generation increases and corresponding hourly stage change for each of the outage events discussed above.

Date/Time	Generation (kW)	Hourly Average Stage (Feet)	Hourly Average Ramp (Feet)
September 5, 201	18 Unplanned Outage		
09-05-18/0545	-0.0043	4.35	0
09-05-18/0645	0.1473	4.4	0.05
09-05-18/0745	0.3187	4.55	0.147
09-05-18/0845	0.4799	4.53	-0.02
09-05-18/0945	0.6532	4.49	-0.035
09-05-18/1045	0.7645	4.45	-0.043
09-05-18/1145	0.7939	4.40	-0.048
09-05-18/1245	0.7938	4.37	-0.035
09-05-18/1345	0.7910	4.36	-0.005
September 30, 20)18 Unplanned Outage		
09-30-18/1100	-0.0039	4.53	0.005
09-30-18/1200	0.1475	4.53	0.005
09-30-18/1300	0.3075	4.53	-0.005
09-30-18/1400	0.4759	4.49	-0.033
09-30-18/1500	0.4561	4.46	-0.033
09-30-18/1600	0.6355	4.45	-0.005
09-30-18/1700	0.6540	4.41	-0.045
09-30-18/1800	0.6551	4.38	-0.028
09-30-18/1900	0.6551	4.38	-0.003
October 10, 2018	Unplanned Outage		
10-10-18/2145	-0.0041	4.37	0.001
10-10-18/2245	0.1456	4.46	0.1
10-10-18/2345	0.3046	4.57	0.1
10-10-18/0045	0.4685	4.54	-0.025
10-10-18/0145	0.6517	4.51	-0.038
10-10-18/0245	0.8006	4.46	-0.045
10-10-18/0345	0.8002	4.41	-0.048
10-10-18/0445	0.7997	4.38	-0.03
10-10-18/0545	0.7996	4.38	-0.003

Table 2.0 Generation versus East Fork Wallowa River Stage at USGS Gage 13325000




Figure 2-2 Generation versus East Fork Wallowa River Stage/Flow at USGS Gage 13325000

Annual Operational Compliance Report Wallowa Falls Hydroelectric Project FERC No. P-308 December 2018

3.0 Forebay Flushing

PacifiCorp flushed the Project forebay for 72 hours from June 11 through June 14, 2018. Prior to the flush PacifiCorp notified agency stakeholders, via e-mail May 17, 2018, of the planned flushing event. Agency stakeholders were comfortable with the flushing plan and schedule and declined the offer of a pre-flush coordination conference call.

A Forebay Flushing Report was filed with the Commission and the Oregon Department of Environmental Quality August 7, 2018 and is included as Appendix A to this report.



Figure 3.0. Location of Wallowa Falls forebay flush monitoring datasondes in 2018.

4.0 Fish Salvage Events

Article 411 of the license calls for a Fish Salvage Plan to be developed within six months of license issuance, PacifiCorp developed the Fish Salvage Plan (PacifiCorp 2017b) in consultation with the

agencies and filed it with the Commission April 14, 2017. The plan is implemented during all tailrace dewatering events, as well as immediately after installation of the temporary tailrace barrier, until the permanent tailrace barrier, required by license Article 409 and Appendix A, Condition 2(a), is installed and operational. The 2018 Fish Salvage and Temporary Tailrace Barrier Report is included as Appendix B to this report.

5.0 Bull Trout Monitoring and Protection Measures

Article 412 of the license mandates that annually, by March 31, PacifiCorp file a report with the Commission that documents the prior year's bull trout redd monitoring results as required by Appendix C, condition 4(a), of the license, as well as, any bull trout monitoring and protection measures completed during the previous year. At a minimum, the report must include:

- 1) The results of the fish handling and injury monitoring from removal for in-water construction required by Appendix C, condition 2(g) and (h);
- The results of the bull trout construction monitoring required by Appendix C, condition 3(a)xi); and
- 3) The results of the bull trout redd monitoring required by Appendix C, condition 4(a).

In 2018 there were no fish handled for work-site isolation nor was there any upland or in-water construction on the Wallowa Falls Hydroelectric Project, therefore there is nothing to report for topics (1) and (2) above. Per license Article 412 and Appendix C, condition 4(a), the results of bull trout redd monitoring for calendar year 2018 are included as Appendix C to this report.

6.0 Noxious Weed Control

Article 415 and Appendix B, condition 6 of the Commission license requires that PacifiCorp file a noxious weed control plan with the Commission within six (6) months of license issuance, PacifiCorp developed the Noxious Weed Control Plan (NWCP [PacifiCorp 2017c]) in consultation with the agencies and filed it with the Commission June 5, 2017. As provided for in Section 3.5 of the NWCP, the 2018 Noxious Weed Control Plan Annual Report is included as Appendix D to this report.

5.0 References

Federal Energy Regulatory Commission (FERC). 2017. PacifiCorp Wallowa Falls Hydroelectric License (FERC) Project No. 308. Issued January 5, 2017.

PacifiCorp. 2017a. Operational Compliance Monitoring Plan. Wallowa Falls Hydroelectric Project FERC Project No. P-308. Portland, Oregon.

PacifiCorp. 2017b. Noxious Weed Control Plan. Wallowa Falls Hydroelectric Project FERC Project No. P-308. Portland, Oregon.

PacifiCorp. 2017c. Fish Salvage Plan. Wallowa Falls Hydroelectric Project FERC Project No. P-308. Portland, Oregon.

PacifiCorp. 2018. Wallowa Falls Ramping Study Report and Down-Ramping Plan. Wallowa Falls Hydroelectric Project FERC Project No. P-308. Portland, Oregon.

Appendix A

Wallowa Falls Forebay Flushing Report



Electronically filed August 7, 2018

Ms. Kimberly D. Bose, Secretary	Mr. John Dadoly
Federal Energy Regulatory Commission	Oregon Department of Environmental Quality
888 First Street, NE	700 SE Emigrant Ave – Suite 330
Washington, DC 20426	Pendleton, OR 97801

Subject: Wallowa Falls Hydroelectric Project (FERC No. P-308) Forebay Flushing Report, August 2018

Dear Addressee:

The Federal Energy Regulatory Commission (Commission) issued a new operating license for the Wallowa Falls Hydroelectric Project (Project) January 5, 2017. Annual flushing of the Project forebay is permitted under Appendix A, Condition 5 of the license. On August 2, 2017 the Commission issued an Order Modifying and Approving the Turbidity Monitoring Plan for Forebay Flushing under Appendix B, Condition 10 of the Project license. This letter report satisfies the annual reporting requirement for forebay flushing.

PacifiCorp flushed the forebay for 72 hours from June $1\underline{10}$ through June $1\underline{42}$, 2018. Prior to the flush, PacifiCorp notified agency stakeholders¹ via e-mail May 17, 2018 of the planned flushing event. Agency stakeholders declined the offer of a pre-flush coordination conference call.

The final Turbidity Monitoring Plan for Forebay Flushing, dated June 2, 2017, requires that natural inflow to the Project be greater than or equal to 15 cubic feet per second (cfs) for flushing to occur. The flow in the lower bypassed reach of East Fork Wallowa River, as measured at the U.S. Geological Survey (USGS) #13325000, at midnight June 10, 2018, was 57.6 cfs. Bypassed reach flows remained greater than 49 cfs for the duration of the 72 hour flushing event.

For forebay flushing the following general sequence of events occurred:

June 10, 2018: Mobilized to site and deployed Hydrolab MS5 mini datasondes in the East Fork Wallowa River upstream of the inlet to the Project forebay and downstream of the Project dam at the USGS gage site. Sondes were in place through June 16, 2018 and recorded top of the hour nephelometric turbidity units (NTU)². Turbidity data is provided at Attachment 1 to the letter report.

June 11, 2018: PacifiCorp's contracted biologist conducted a fish salvage of the Project tailrace per the final Fish Salvage plan date May 2, 2017.

¹ Oregon Department of Environmental Quality, Oregon Department of Fish and Wildlife, U.S. Fish and Wildlife Service and U.S. Forest Service.

² For unknown reasons the sonde deployed above the Project forebay to record background turbidity malfunctioned and did not record anything for the duration of the deployment.

June 11, 2018: PacifiCorp personnel mobilized to the Project forebay and closed the penstock intake gate and opened the low level outlet gate to 100 percent to allow all inflow, within pipe capacity, to flow through the dam via the pipe.

June 12, 2018: PacifiCorp personnel inspected the forebay level and found a water surface elevation decrease of approximately three feet with no water spilling over the dam spillway.

June 13, 2018: PacifiCorp personnel inspected the forebay level and found that the water surface elevation had decreased an additional 1.5 feet from the previous day for a total drawdown of approximately 4.5 feet. Inflows were too high to completely drain the forebay using the lower level outlet pipe.

June 14, 2018: PacifiCorp personnel along with contracted biologist closed the lower level outlet drain valve and then adjusted the gate to provide a minimum flow release of 5 cfs.

June 14, 2018: PacifiCorp's contracted biologist walked the entire bypassed reach of the East Fork Wallowa River and visually monitored for stranded, distressed or dead fish. None were observed. The biologist also noted that there were no signs of excessive sediment deposition anywhere in the reach.

June 16, 2018: Hydrolab datasondes were removed from the East Fork Wallowa River upstream and downstream locations.

Due to the inability to completely drawdown the forebay, PacifiCorp operations personnel reported that limited quantities of sediment were moved out of the forebay. However, visual inspection did verify that the area immediately surrounding the intake structure was free of sediment following the flush. Unfortunately, due to an unknown equipment malfunction, there is no recorded background turbidity for the flushing event, but turbidity data from the lower datasonde appears to indicate some high sediment pulses of water did move down the channel from the forebay. Although it is worth noting, with flows in excess of 49 cfs there is also likely natural sediment transport occurring in the East Fork Wallowa River.

This letter report and its attachments are being filed electronically. If you have any questions please contact Briana Weatherly at 503-813-7039 or <u>Briana.weatherly@pacificorp.com</u>.

Sincerely,


Mark A. Sturtevant Managing Director, Renewable Resources


MAS: BW: km

Kimberly D. Bose – FERC Wallowa Falls - Forebay Flushing Report August 7, 2018 Page 3

Encl:	Letter – Public
	Attachment 1 – Wallowa Falls 2018 Forebay Flushing Turbidity Data - Public

eFile:	Kimberly D. Bose, Secretary Via eLibrary at <u>www.ferc.gov</u>	eMail: John Dadoly, ODEQ DADOLY.John@deq.state.or.us
Cc:	Gretchen Sausen, USFWS	Cc: Adrian Cuzick, USDA- FS
Cc:	Elizabeth A. O. Moats, ODFW	





HYDROLAB MS5 R65296


Log File Name : 2018 Wallowa Flush lower Setup Date (M/D/YYYY) : 5/31/2018 Setup Time (HH:MM:SS) : 16:08:50 Starting Date (M/D/YYYY) : 6/10/2018 Starting Time (HH:MM:SS) : 01:00:00 Stopping Date (M/D/YYYY) : 6/24/2018 Stopping Time (HH:MM:SS) : 23:00:00 Interval (HH:MM:SS) : 01:00:00 Sensor warmup (HH:MM:SS) : 00:02:00 Circltr warmup (HH:MM:SS) : 00:02:00

Temp	Time	TurbSC	Date
-c	HH:MM:SS	NTU	M/D/YYYY
4.72	1:00:00	18.9	6/10/18 1:00 AM
4.67	2:00:00	29.9	6/10/18 2:00 AM
4.43	3:00:00	22.3	6/10/18 3:00 AM
4.24	4:00:00	47.9	6/10/18 4:00 AM
3.89	5:00:00	48.5	6/10/18 5:00 AM
4.01	6:00:00	28.6	6/10/18 6:00 AM
4.18	7:00:00	18.5	6/10/18 7:00 AM
4.31	8:00:00	33.1	6/10/18 8:00 AM
4.35	9:00:00	41.5	6/10/18 9:00 AM
4.6	10:00:00	24.1	6/10/18 10:00 AM
4.89	11:00:00	50.9	6/10/18 11:00 AM
5.42	12:00:00	52.2	6/10/18 12:00 PM
5.98	13:00:00	50.5	6/10/18 1:00 PM
6.24	14:00:00	24.1	6/10/18 2:00 PM
6.53	15:00:00	14.1	6/10/18 3:00 PM
6.5	16:00:00	60.4	6/10/18 4:00 PM
6.25	17:00:00	35.8	6/10/18 5:00 PM
6.21	18:00:00	35.8	6/10/18 6:00 PM

Tem	Time	TurbSC	Date
-	HH:MM:SS	NTU	M/D/YYYY
6.08	19:00:00	35.2	6/10/18 7:00 PM
5.7	20:00:00	64.7	6/10/18 8:00 PM
5.4	21:00:00	31.2	6/10/18 9:00 PM
5.1	22:00:00	47.2	6/10/18 10:00 PM
4.88	23:00:00	115.2	6/10/18 11:00 PM
4.88	0:00:00	21.7	6/11/18 12:00 AM
4.74	1:00:00	27.2	6/11/18 1:00 AM
4.5	2:00:00	30.2	6/11/18 2:00 AM
4.3	3:00:00	23.1	6/11/18 3:00 AM
4.20	4:00:00	25	6/11/18 4:00 AM
4.3	5:00:00	28	6/11/18 5:00 AM
4.3	6:00:00	44.7	6/11/18 6:00 AM
4.4	7:00:00	48.1	6/11/18 7:00 AM
4.	8:00:00	82.5	6/11/18 8:00 AM
4.6	9:00:00	31.6	6/11/18 9:00 AM
5.0	10:00:00	31.6	6/11/18 10:00 AM
5.5	11:00:00	47.8	6/11/18 11:00 AM
6.3	12:00:00	12.8	6/11/18 12:00 PM
7.03	13:00:00	23.7	6/11/18 1:00 PM
7.24	14:00:00	31.3	6/11/18 2:00 PM
7.34	15:00:00	26.3	6/11/18 3:00 PM
7.53	16:00:00	41.4	6/11/18 4:00 PM
7.53	17:00:00	24	6/11/18 5:00 PM
7.6	18:00:00	66.3	6/11/18 6:00 PM
6.98	19:00:00	28.3	6/11/18 7:00 PM
6.43	20:00:00	43.7	6/11/18 8:00 PM
5.9	21:00:00	74.2	6/11/18 9:00 PM
5.28	22:00:00	44.5	6/11/18 10:00 PM
4.86	23:00:00	37.4	6/11/18 11:00 PM
4.5	0:00:00	34.1	6/12/18 12:00 AM
4.4	1:00:00	113.4	6/12/18 1:00 AM
4.27	2:00:00	40	6/12/18 2:00 AM
3.98	3:00:00	41.3	6/12/18 3:00 AM
3.78	4:00:00	36.3	6/12/18 4:00 AM
3.63	5:00:00	78.1	6/12/18 5:00 AM
3.73	6:00:00	20.6	6/12/18 6:00 AM
3.62	7:00:00	29.6	6/12/18 7:00 AM
3.95	8:00:00	73.9	6/12/18 8:00 AM
4.49	9:00:00	41.7	6/12/18 9:00 AM
5.43	10:00:00	32.6	6/12/18 10:00 AM
6.3	11:00:00	58.2	6/12/18 11:00 AM
7.36	12:00:00	86	6/12/18 12:00 PM
8.26	13:00:00	55.3	6/12/18 1:00 PM
9.04	14:00:00	143.5	6/12/18 2:00 PM
9.56	15:00:00	63.8	6/12/18 3:00 PM
9.87	16:00:00	11.4	6/12/18 4:00 PM
9.96	17:00:00	20.3	6/12/18 5:00 PM
9.77	18:00:00	24	6/12/18 6:00 PM
9.56	19:00:00	44.2	6/12/18 7:00 PM
9.21	20:00:00	29.3	6/12/18 8:00 PM
8.63	21:00:00	97	6/12/18 9:00 PM
8	22:00:00	26.2	6/12/18 10:00 PM
7.54	23:00:00	32	6/12/18 11:00 PM

Temp	Time	TurbSC	Date M/D/YYYY
-c	HH:MM:SS	NTU	
7.33	0:00:00	49.7	6/13/18 12:00 AM
7.03	1:00:00	69.6	6/13/18 1:00 AM 6/13/18 2:00 AM
6.74	2:00:00	32.1	6/13/18 2:00 AM
6.53	3:00:00	26.2	
6.32	4:00:00	28.7	6/13/18 4:00 AM 6/13/18 5:00 AM
6.18	5:00:00	27.6	6/13/18 5:00 AM
6.07	6:00:00	20.6	6/13/18 7:00 AM
6.01	7:00:00	23.8	6/13/18 8:00 AM
6.44	8:00:00	38.4	6/13/18 9:00 AM
6.87	9:00:00	28.8	6/13/18 10:00 AM
7.33	10:00:00	35.3	6/13/18 11:00 AM
8.09	11:00:00	28.1	6/13/18 12:00 PM
9.27	12:00:00 13:00:00	35.8	6/13/18 1:00 PM
9.97	13:00:00	72.3	6/13/18 2:00 PM
10.67	14:00:00	43.4	6/13/18 3:00 PM
11.16	16:00:00	113.7	6/13/18 4:00 PM
11.3	17:00:00	204.7	6/13/18 5:00 PM
11.27	18:00:00	36.1	6/13/18 6:00 PM
10.88	19:00:00	76.8	6/13/18 7:00 PM
10.55 9.93	20:00:00	59.8	6/13/18 8:00 PM
9.95	21:00:00	26.8	6/13/18 9:00 PM
8.69	22:00:00	24.9	6/13/18 10:00 PM
8.23	23:00:00	42.2	6/13/18 11:00 PM
	0:00:00	39	6/14/18 12:00 AM
7.42	1:00:00	16.8	6/14/18 1:00 AM
6.93	2:00:00	19.1	6/14/18 2:00 AM
6.59	3:00:00	47.7	6/14/18 3:00 AM
6.32	4:00:00	38.6	6/14/18 4:00 AM
6.14	5:00:00	43.1	6/14/18 5:00 AM
5.89	6:00:00	14.5	6/14/18 6:00 AM
6.02	7:00:00	31.8	6/14/18 7:00 AM
6.04	8:00:00	16.1	6/14/18 8:00 AM
6.09	9:00:00	24.7	6/14/18 9:00 AM
6.28	10:00:00	32.6	6/14/18 10:00 AM
6.67	11:00:00	40.4	6/14/18 11:00 AM
7.54	12:00:00	34.1	6/14/18 12:00 PM
8.3	13:00:00	42.2	6/14/18 1:00 PM
9	14:00:00	49.8	6/14/18 2:00 PM
9.39	15:00:00	35.6	6/14/18 3:00 PM
9.5	16:00:00	17.1	6/14/18 4:00 PM
9.57	17:00:00	58.1	6/14/18 5:00 PM
9.5	18:00:00	43.7	6/14/18 6:00 PM
9.28	19:00:00	28.9	6/14/18 7:00 PM
8.88	20:00:00	20.8	6/14/18 8:00 PM
8.59	21:00:00	16.5	6/14/18 9:00 PM
7.87	22:00:00	43.2	6/14/18 10:00 PM
7.16	23:00:00	33.9	6/14/18 11:00 PM
6.67	0:00:00	52.3	6/15/18 12:00 AM
6.22	1:00:00	53	6/15/18 1:00 AM
5.85	2:00:00	94.7	6/15/18 2:00 AM
5.6	3:00:00	159.9	6/15/18 3:00 AM
5.36	4:00:00	26.5	6/15/18 4:00 AM

Temp	Time	TurbSC	Date
-0	HH:MM:SS	NTU	M/D/YYYY
5.27	5:00:00	32.4	6/15/18 5:00 AM
5.21	6:00:00	11.4	6/15/18 6:00 AM
5.26	7:00:00	48.9	6/15/18 7:00 AM
5.85	8:00:00	29.4	6/15/18 8:00 AM
6.77	9:00:00	132	6/15/18 9:00 AM
6.95	10:00:00	85.9	6/15/18 10:00 AM
7.69	11:00:00	48	6/15/18 11:00 AM
8.92	12:00:00	31.4	6/15/18 12:00 PM
9.52	13:00:00	30.3	6/15/18 1:00 PM
9.55	14:00:00	114.1	6/15/18 2:00 PM
9.68	15:00:00	31.1	6/15/18 3:00 PM
9.66	16:00:00	64.6	6/15/18 4:00 PM
9.74	17:00:00	47.6	6/15/18 5:00 PM
9.57	18:00:00	63	6/15/18 6:00 PM
9.01	19:00:00	16.4	6/15/18 7:00 PM
8.89	20:00:00	33	6/15/18 8:00 PM
8.18	21:00:00	24.2	6/15/18 9:00 PM
7.64	22:00:00	137.6	6/15/18 10:00 PM
7.4	23:00:00	80.7	6/15/18 11:00 PM
7.23	0:00:00	21.5	6/16/18 12:00 AM
6.87	1:00:00	34.1	6/16/18 1:00 AM
6.56	2:00:00	28	6/16/18 2:00 AM
6.41	3:00:00	28.4	6/16/18 3:00 AM
6.18	4:00:00	67.4	6/16/18 4:00 AM
6.14	5:00:00	47.3	6/16/18 5:00 AM
6	6:00:00	71.2	6/16/18 6:00 AM
6.65	7:00:00	19.4	6/16/18 7:00 AM



HYDROLAB MS5 R65296 Log File Name : 2018 Wallowa Flush lower Setup Date (M/D/YYYY) : 5/31/2018 Setup Time (HH:MM:SS) : 16:08:50 Starting Date (M/D/YYYY) : 6/10/2018

Starting Time (HH:MM:SS) : 01:00:00 Stopping Date (M/D/YYYY) : 6/24/2018 Stopping Time (HH:MM:SS) : 23:00:00 Interval (HH:MM:SS) : 01:00:00 Sensor warmup (HH:MM:SS) : 00:02:00 Circltr warmup (HH:MM:SS) : 00:02:00

Date	TurbSC	Flow	Time	Temp
M/D/YYYY	NTU	CFS	HH:MM:SS	-с
6/10/18 1:00 AM	18.9	56.85	1:00:00	4.72
6/10/18 2:00 AM	29.9	55.8	2:00:00	4.67
6/10/18 3:00 AM	22.3	54.7	3:00:00	4.43
6/10/18 4:00 AM	47.9	54.375	4:00:00	4.24
6/10/18 5:00 AM	48.5	53.05	5:00:00	3.89
6/10/18 6:00 AM	28.6	53.4	6:00:00	4.01
6/10/18 7:00 AM	18.5	53.05	7:00:00	4.18
6/10/18 8:00 AM	33.1	52.7	8:00:00	4.31
6/10/18 9:00 AM	41.5	52	9:00:00	4.35

Temp	Time	Flow	TurbSC	Date
-C	HH:MM:SS	CFS	NTU	M/D/YYYY
4.6	10:00:00	52	24.1	6/10/18 10:00 AM
4.89	11:00:00	53.05	50.9	6/10/18 11:00 AM
5.42	12:00:00	51.025	52.2	6/10/18 12:00 PM
5.98	13:00:00	50.7	50.5	6/10/18 1:00 PM
6.24	14:00:00	50.05	24.1	6/10/18 2:00 PM
6.53	15:00:00	50.375	14.1	6/10/18 3:00 PM
6.5	16:00:00	50.7	60.4	6/10/18 4:00 PM
6.25	17:00:00	49.725	35.8	6/10/18 5:00 PM
6.21	18:00:00	49.725	35.8	6/10/18 6:00 PM
6.08	19:00:00	49.4	35.2	6/10/18 7:00 PM
5.77	20:00:00	49.075	64.7	6/10/18 8:00 PM
5.46	21:00:00	49.4	31.2	6/10/18 9:00 PM
5.11	22:00:00	49.075	47.2	6/10/18 10:00 PM
4.88	23:00:00	49.4	115.2	6/10/18 11:00 PM
4.88	0:00:00	49.725	21.7	6/11/18 12:00 AM
4.74	1:00:00	49.4	27.2	6/11/18 1:00 AM
4.59	2:00:00	49.725	30.2	6/11/18 2:00 AM
4.37	3:00:00	49.4	23.1	6/11/18 3:00 AM
4.26	4:00:00	49.075	25	6/11/18 4:00 AM
	5:00:00	48.1	28	6/11/18 5:00 AM
4.37	6:00:00	49.075	44.7	6/11/18 6:00 AM
4.46	7:00:00 8:00:00	48.1 48.75	48.1 82.5	6/11/18 7:00 AM 6/11/18 8:00 AM
4.5	9:00:00	58.65		· · ·
4.67	10:00:00	58.65	31.6 31.6	6/11/18 9:00 AM 6/11/18 10:00 AM
5.53	11:00:00	60.175	47.8	6/11/18 10:00 AM
6.38	12:00:00	59	12.8	6/11/18 12:00 PM
7.01	13:00:00	57.575	23.7	6/11/18 12:00 PM
7.01	14:00:00	57.225	31.3	6/11/18 2:00 PM
7.34	15:00:00	57.225	26.3	6/11/18 3:00 PM
7.53	16:00:00	57.225	41.4	6/11/18 4:00 PM
7.55	17:00:00	56.1	24	6/11/18 5:00 PM
7.6	18:00:00	56.85	66.3	6/11/18 6:00 PM
6.98	19:00:00	56.475	28.3	6/11/18 7:00 PM
6.43	20:00:00	56.475	43.7	6/11/18 8:00 PM
5.9	21:00:00	56.1	74.2	6/11/18 9:00 PM
5.28	22:00:00	55.05	44.5	6/11/18 10:00 PM
4.86	23:00:00	55.05	37.4	6/11/18 11:00 PM
4.5	0:00:00	55.4	34.1	6/12/18 12:00 AM
4.4	1:00:00	55.425	113.4	6/12/18 1:00 AM
4.27	2:00:00	53.4	40	6/12/18 2:00 AM
3.98	3:00:00	55.05	41.3	6/12/18 3:00 AM
3.78	4:00:00	54.4	36.3	6/12/18 4:00 AM
3.63	5:00:00	53.725	78.1	6/12/18 5:00 AM
3.73	6:00:00	53.725	20.6	6/12/18 6:00 AM

Temp	Time	Flow	TurbSC	Date
-C	HH:MM:SS	CFS	NTU	M/D/YYYY
3.62	7:00:00	53.375	29.6	6/12/18 7:00 AM
3.95	8:00:00	53.025	73.9	6/12/18 8:00 AM
4.49	9:00:00	52	41.7	6/12/18 9:00 AM
5.43	10:00:00	53.05	32.6	6/12/18 10:00 AM
6.3	11:00:00	53.05	58.2	6/12/18 11:00 AM
7.36	12:00:00	52.35	86	6/12/18 12:00 PM
8.26	13:00:00	53.05	55.3	6/12/18 1:00 PM
9.04	14:00:00	53.05	143.5	6/12/18 2:00 PM
9.56	15:00:00	52	63.8	6/12/18 3:00 PM
9.87	16:00:00	51.675	11.4	6/12/18 4:00 PM
9.96	17:00:00	52.725	20.3	6/12/18 5:00 PM
9.77	18:00:00	53.05	24	6/12/18 6:00 PM
9.56	19:00:00	53.05	44.2	6/12/18 7:00 PM
9.21	20:00:00	52	29.3	6/12/18 8:00 PM
8.63	21:00:00	52	97	6/12/18 9:00 PM
8	22:00:00	52.35	26.2	6/12/18 10:00 PM
7.54	23:00:00	52.35	32	6/12/18 11:00 PM
7.33	0:00:00	51.675	49.7	6/13/18 12:00 AM
7.03	1:00:00	50.7	69.6	6/13/18 1:00 AM
6.74 6.53	2:00:00	51.35	32.1	6/13/18 2:00 AM
	3:00:00	52	26.2	6/13/18 3:00 AM
6.32	4:00:00	50.7	28.7	6/13/18 4:00 AM
6.18	5:00:00	50.7	27.6	6/13/18 5:00 AM
6.07	6:00:00	50.375	20.6	6/13/18 6:00 AM
6.01	7:00:00	50.375	73.4	6/13/18 7:00 AM
6.44	8:00:00	49.725	23.8	6/13/18 8:00 AM
6.87	9:00:00	49.725	38.4	6/13/18 9:00 AM
7.33	10:00:00	49.4	28.8	6/13/18 10:00 AM
8.09	11:00:00	50.05	35.3	6/13/18 11:00 AM
9.27	12:00:00	50.375	28.1	6/13/18 12:00 PM
9.97	13:00:00	58	35.8	6/13/18 1:00 PM
10.67	14:00:00	57.575	72.3	6/13/18 2:00 PM
11.16	15:00:00	60.575	43.4	6/13/18 3:00 PM
11.3	16:00:00	55.05	113.7	6/13/18 4:00 PM
11.27	17:00:00	55.75	204.7	6/13/18 5:00 PM
10.88	18:00:00	55.775	36.1	6/13/18 6:00 PM
10.55	19:00:00	59.925	76.8	6/13/18 7:00 PM
9.93	20:00:00	59.4	59.8	6/13/18 8:00 PM
9.2	21:00:00	56.475	26.8	6/13/18 9:00 PM
8.69	22:00:00	59.4	24.9	6/13/18 10:00 PM
8.23	23:00:00	60.125	42.2	6/13/18 11:00 PM
7.7	0:00:00	59	39	6/14/18 12:00 AM
7.42	1:00:00	59	16.8	6/14/18 1:00 AM
6.93	2:00:00	59	19.1	6/14/18 2:00 AM
6.59	3:00:00	59	47.7	6/14/18 3:00 AM

Temp	Time	Flow	TurbSC	Date
-C	HH:MM:SS	CFS	NTU	M/D/YYYY
6.32	4:00:00	58.65	38.6	6/14/18 4:00 AM
6.14	5:00:00	60.125	43.1	6/14/18 5:00 AM
5.89	6:00:00	58.325	14.5	6/14/18 6:00 AM
6.02	7:00:00	58.675	31.8	6/14/18 7:00 AM
6.04	8:00:00	59	16.1	6/14/18 8:00 AM
6.09	9:00:00	58.275	24.7	6/14/18 9:00 AM
6.28	10:00:00	54.73	32.6	6/14/18 10:00 AM
6.67	11:00:00	55.4	40.4	6/14/18 11:00 AM
7.54	12:00:00	55.75	34.1	6/14/18 12:00 PM
8.3	13:00:00	55.775	42.2	6/14/18 1:00 PM
9	14:00:00	52.075	49.8	6/14/18 2:00 PM
9.39	15:00:00	52.025	35.6	6/14/18 3:00 PM
9.5	16:00:00	51.7	17.1	6/14/18 4:00 PM
9.57	17:00:00	51.075	58.1	6/14/18 5:00 PM
9.5	18:00:00	50.05	43.7	6/14/18 6:00 PM
9.28	19:00:00	46.9	28.9	6/14/18 7:00 PM
8.88	20:00:00	46.9	20.8	6/14/18 8:00 PM
8.59	21:00:00	45.625	16.5	6/14/18 9:00 PM
7.87	22:00:00	46.25	43.2	6/14/18 10:00 PM
7.16	23:00:00	45.325	33.9	6/14/18 11:00 PM
6.67	0:00:00	44.4	52.3	6/15/18 12:00 AM
6.22	1:00:00		53	6/15/18 1:00 AM
5.85	2:00:00		94.7	6/15/18 2:00 AM
5.6	3:00:00		159.9	6/15/18 3:00 AM
5.36	4:00:00	43.5	26.5	6/15/18 4:00 AM
5.27	5:00:00		32.4	6/15/18 5:00 AM
5.21	6:00:00		11.4	6/15/18 6:00 AM
5.26	7:00:00		48.9	6/15/18 7:00 AM
5.85	8:00:00	41.3	29.4	6/15/18 8:00 AM
6.77	9:00:00		132	6/15/18 9:00 AM
6.95	10:00:00		85.9	6/15/18 10:00 AM
7.69	11:00:00	20.4	48	6/15/18 11:00 AM
8.92	12:00:00	39.4	31.4	6/15/18 12:00 PM
9.52	13:00:00		30.3	6/15/18 1:00 PM
9.55	14:00:00		114.1	6/15/18 2:00 PM
9.68	15:00:00	20.0	31.1	6/15/18 3:00 PM
9.66	16:00:00	38.8	64.6	6/15/18 4:00 PM
9.74	17:00:00		47.6	6/15/18 5:00 PM
9.57	18:00:00		63	6/15/18 6:00 PM
9.01	19:00:00		16.4	6/15/18 7:00 PM
8.89	20:00:00			6/15/18 8:00 PM
8.18	21:00:00		24.2	6/15/18 9:00 PM
7.64	22:00:00		137.6	6/15/18 10:00 PM
7.4	23:00:00		80.7	6/15/18 11:00 PM
7.23	0:00:00	38.3	21.5	6/16/18 12:00 AM

Date	TurbSC	Flow	Time	Temp
M/D/YYYY	NTU	CFS	HH:MM:SS	-с
6/16/18 1:00 AM	34.1		1:00:00	6.87
6/16/18 2:00 AM	28		2:00:00	6.56
6/16/18 3:00 AM	28.4		3:00:00	6.41
6/16/18 4:00 AM	67.4	38.1	4:00:00	6.18
6/16/18 5:00 AM	47.3		5:00:00	6.14
6/16/18 6:00 AM	71.2		6:00:00	6
6/16/18 7:00 AM	19.4	38.2	7:00:00	6.65

Appendix B

Fish Salvage & Temporary Tailrace Barrier Report



Final

Fish Salvage & Temporary Tailrace Barrier Report for the Wallowa Falls Hydroelectric Project Tailrace

(FERC No. P-308)

December 20, 2018



Prepared by: Jeremiah Doyle PacifiCorp 825 NE Multnomah Street Portland, OR 97232

Table of Contents

1.0	INTRODUCTION	3
2.0	STUDY AREA	3
3.0	METHODS	5
4.0	RESULTS	7
5.0	CITATIONS	8
APPE	ENDIX A	.9

1.0 INTRODUCTION

The Federal Energy Regulatory Commission (FERC) issued a new operating license for the Wallowa Falls Hydroelectric Project (Project) on January 5, 2017. Elements of the new license address fishery resources within the Project area, specifically as they pertain to the Project tailrace. **Article 411** of the license calls for a *Fish Salvage Plan* to be developed within six months of license issuance, "the licensee must file for Commission approval a fish salvage plan that describes its proposed procedures for capturing, handling, and relocating any fish trapped in the tailrace channel during planned or unplanned unit outage events that dewater the tailrace channel. The fish salvage plan must be implemented each year following license issuance until the permanent tailrace barrier required by Appendix A condition 2(a) and Article 409 is installed and operating. In addition to the handling procedures specified by Appendix C, condition 2, the plan must include the following provisions: (1) Salvaging of fish from the tailrace channel within two hours of the installation of any temporary fish passage barrier required by Appendix A, condition 2(b); and (2) Salvaging of fish from the tailrace channel prior to complete dewatering of the tailrace channel due to a planned or unplanned outage event."

Resident and migratory fish species currently inhabit the tailrace channel at varying densities, depending on time of year. Fish species encountered to date consist of rainbow trout (*Oncorhynchus mykiss*), bull trout (*Salvelinus confluentus*), brook trout (*Salvelinus fontinalis*), mountain whitefish (*Prosopium williamsoni*), kokanee (*Oncorhynchus nerka*), and *cottid ssp*. Infrequent unplanned unit trips with subsequent headgate closures, as well as an annually occurring planned plant outage for maintenance and annual installation of a temporary tailrace fish barrier, all cause the Project tailrace to be dewatered for a length of time great enough to drain the entire reach. During plant outages lasting longer than one hour in duration it is necessary to physically remove, or salvage, fish currently residing therein.

This Report and the information contained within fulfill Plan implementation reporting requirements of Article 411 of the FERC license as well as actions necessary to protect and preserve fishery resources within the Project area.

2.0 STUDY AREA

The Project is located on the East Fork Wallowa River approximately 11 miles (17 kilometers) outside of the City of Joseph in Northeastern Oregon. The Project (Figure 1) reservoir/forebay lies over 5,200 feet (1,600 meters) above mean sea level (msl) and is approximately 0.2 surface acres (0.08 ha) in size and averages 5 feet (1.5 m) deep. Because the Project operates as run of river, there is no measurable storage. Though no measurable storage is present in the forebay, habitat in this area is lacustrine, and given the shallow water depth no thermal stratification is present. Substrate in the forebay consists of deposited silt, sand, and other glacial fines.

Water diverted at the forebay travels through the flow line and penstock to the generating turbine in the Project powerhouse. Water exits the turbine and is discharged into an approximately 985-foot (300 m) long tailrace discharge channel that empties into the West Fork Wallowa River. This channel has an average wetted-width of 10 feet (3.1 m) and an average depth of one foot (0.3 m). The habitat type within the tailrace channel is dominated by high gradient riffle with very few pools.




Figure 1 Wallowa Falls Hydroelectric Project.

3.0 METHODS

Onsite observations indicate when the unit trips and the headgate closes it takes approximately 90 minutes for the entire tailrace channel to drain completely of water. Conversely, if the unit trips and the headgate does not close a constant flow of approximately 3 cubic feet per second (cfs) is supplied to the tailrace channel. Thus a fish salvage event is only triggered if the unit trips along with a subsequent headgate closure. Unit trips that do not cause the headgate to close shall trigger no salvage response as the amount of water available within the tailrace channel during this scenario is sufficient for fish survival until the unit is brought back online and full flow once again commences.

Upon notification of a unit trip with corresponding headgate closure, regardless of time of day, a local on-call qualified biologist was immediately notified by an operator at Merwin Hydro Control and commenced with physically rescuing stranded fish from the tailrace channel. The local qualified biologist lives in close proximity to the Project so as to be on-site and walking the tailrace channel within 60 minutes of the unplanned unit trip. A Smith-Root LR-24 (or similar model) backpack electrofisher or long-handled dip net was utilized to capture stranded fish. If a backpack electrofisher was utilized, it was set to Direct Current (DC) and applied at the lowest voltage setting possible to still allow capture of stranded fish species. All electrofishing activities followed protocols as set forth in the National Marine Fisheries Service Backpack Electrofishing Guidelines (NMFS 2000). To remain compliant with stipulations contained within the USFWS issued Biological Opinion (BiOp) for the Wallowa Falls Hydroelectric Facility, PacifiCorp ensured that fish capture and removal operations were conducted by a qualified biologist, and that all staff participating in the operation had the necessary knowledge, skills, and abilities to ensure safe handling of fish. All planned unit outages with headgate closure occured early in the morning to ensure the lowest possible water temperatures for safe fish handling.

In 2018, any and all salvage activities began in the fenced area immediately downstream of the turbine discharge and proceeded in a downstream manner until all areas of the tailrace were thoroughly fished. All captured fish were held in five gallon buckets or small coolers with aerators until liberation into the West Fork Wallowa River downstream of the Project tailrace confluence. Fish capture and removal operations took all appropriate steps to minimize the amount and duration of handling. The operations maintained captured fish in water to the maximum extent possible during seining/netting, handling, and transfer for release, to prevent and minimize stress.

Prior to liberation, all captured fish were quantified and measured to their caudal fork. Due to the presence and possible capture of Endangered Species Act listed bull trout in the Project area, recording of information following contact with said species complied with stipulations contained within the USFWS issued BiOp for this Project which states, "PacifiCorp shall document all bull trout encountered during work site isolation by submitting a fish handling and injury-occurrence report to the Service. The report shall include: 1) the name and address of the supervisory fish biologist; 2) methods used to isolate the work area and minimize disturbances to bull trout; 3) stream conditions before and following placement and removal of temporary barriers; 4) the means of fish removal; 5) approximate the number of fish removed by species and age class, the number of bull trout removed; 6) condition of all bull trout released; and 7) any incidence of observed injury or mortality to bull trout. Specifically, for all bull trout

captured, we ask that the fisheries biologist in charge of handling record the date and time, capture location, capture method used, length and weight of the specimen, condition (if abnormal), search for and record identification numbers from any tags that may be present, and provide the collector's name." This Report and information contained therein shall qualify also as the "fish handling and injury-occurrence report" as stipulated within the USFWS issued BiOp for the Project.

Also in 2018, a resistance type weir was constructed to serve as a temporary fish exclusionary device at the outlet of the tailrace channel and it's confluence with the West Fork Wallowa River. The resistance weir utilized 25.4 millimeter (mm) diameter polyvinyl chloride (PVC) set to a length of 2.4 meters (m) and spaced apart 6.35 mm by mechanically constructed stringers, the weir was stream-spanning (Figure 2). As extra precaution, a barrier net was also laid across the entire bottom of the upstream side of the weir. The openings of this barrier net were also 6.35 mm and the net was held in place by large sandbags placed end to end along the stream bottom and spanning the entire stream-width.



Figure 2. Photo of Wallowa Falls tailrace barrier in operation. Photo taken on August 2, 2018.

4.0 RESULTS

Fish Salvage

The Wallowa Falls Tailrace Channel was salvaged for aquatic species on four separate occasions in 2018. The first salvage occurred on May 25 and was due to a unit trip and subsequent headgate drop. No fish were initially observed or captured during salvage activities, but a visual inspection of the dried tailrace channel the next day encountered one dessicated rainbow trout mortality. The second salvage activity occurred on June 11 from planned dewatering due to maintenance of the generating unit. Two rainbow trout were captured and liberated downstream to the West Fork Wallowa River. The third salvage occurred on July 16 after the temporary tailrace barrier was installed per Article 411 (1) of the operating license which stipulates that a fish salvage will be performed within two hours of a fish exclusionary device being installed within the channel. During this salvage four rainbow trout, two bull trout, and one *Salvelinus* hybrid were captured and liberated downstream to the West Fork Wallowa River. All *Salvelinus* captures were additionally sampled for genetic material to be analyzed at a later date.

In all, seven rainbow trout, two bull trout, and one *S*. hybrid ranging in fork lengths from 124 mm to 200 mm were captured within the tailrace channel. Of these ten captures, all live fish were liberated to the West Fork Wallowa River (Table 1). All fish were captured by a Smith-Root model LR-24 backpack electrofisher set to straight direct current in order to minimize stress from initial capture and all protocols as set forth in the NOAA Electrofishing Guidelines Manual were followed.

Date	Species	Fork Length (mm)	Location	Comments
5/25/18	RB	124	Tailrace	Salvage due to unplanned unit trip. MORT.
6/11/18	RB	125	Tailrace	Salvage due to unit maintenance
6/11/18	RB	150	Tailrace	Salvage due to unit maintenance
7/16/18	Bull	119	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	Bull	132	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	hybrid	134	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	RB	200	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	RB	170	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	RB	192	Tailrace	Salvage after temp tailrace barrier construction
7/16/18	RB	168	Tailrace	Salvage after temp tailrace barrier construction
11/1/18	n/a	n/a	Tailrace	Salvage due to unit maintenance. No fish captured or observed.

Table 1

Temporary Fish Barrier

Per Article 410 of the operating license, a temporary fish barrier was installed at the outlet of the Wallowa Falls Tailrace Channel on July 16, 2018. This tailrace fish barrier was visually inspected twice per week until taken out on November 15, 2018. At no time during weekly inspections was the barrier visually assessed to be ineffective in precluding fish from entering the tailrace (Appendix A). Maintenance on the generating unit on November 1 granted the

opportunity to test the effectiveness of the tailrace barrier as the tailrace channel was drained dry prior to maintenance activities. No fish were captured or observed during fish salvage activities as the tailrace was dewatering and no fish mortalities were observed after the channel was completely dewatered.

5.0 CITATIONS

- National Marine Fisheries Service. 2000. National Marine Fisheries Service Backpack Electrofishing Guidelines.
- United States Fish and Wildlife Service. 2016. Biological Opinion for the Wallowa Falls Hydroelectric Project.

APPENDIX A

TAILRACE BARRIER WEEKLY INSPECTION NOTES

Date	Observer	Comments
7/16/2018	J. Doyle	Weir completed and installed
7/20/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
7/23/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
7/26/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
7/30/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/2/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/6/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/9/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/13/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/17/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/20/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/23/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/27/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
8/30/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
9/2/2018	J. Doyle	Weir in place, mechanically cleaned with push broom and working well.
9/6/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
9/10/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
9/13/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
9/17/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.
9/20/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.

Date	Observer	Comments		
9/23/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
9/28/2018	Z28/2018Bioresources staffWeir in place, mechanically cleaned with pus working well.			
10/2/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/6/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/10/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/12/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/15/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/18/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/23/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/28/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
10/30/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
11/2/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
11/6/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
11/10/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
11/12/2018	Bioresources staff	Weir in place, mechanically cleaned with push broom and working well.		
11/15/2018	Bioresources staff	Weir disassembled and taken out of tailrace channel.		

Appendix C

Bull Trout Redd Monitoring Report



Final

Bull Trout Redd Monitoring Report for the Wallowa Falls Hydroelectric Project



East Fork Wallowa River barrier to upstream fish migration, photo courtesy of Kendrick Moholt

(FERC No. P-308)

December 20, 2018 *Prepared by:* Jeremiah Doyle PacifiCorp 825 NE Multnomah Street Portland, OR 97232

Table of Contents

1.0	INTRODUCTION	. 3
2.0	STUDY AREA	.3
3.0	METHODS	. 5
4.0	RESULTS	. 5
5.0	CITATIONS	. 8

1.0 INTRODUCTION

The United States Fish and Wildlife Service (USFWS) issued a new Biological Opinion (BiOp) for the Wallowa Falls Hydroelectric Project (Project) on October 14, 2016. Monitoring elements within the new BiOp specifically pertaining to Endangered Species Act (ESA) listed bull trout (*Salvelinus confluentus*) were triggered when the Federal Energy Regulatory Commission (FERC) issued a new operating license for the Project on January 7, 2017.

The USFWS listed five reasonable and prudent measures (RPM) to be undertaken in order to minimize incidental take of bull trout by Project operations. Elements within this Plan pertain specifically to RPM 4 which seeks to "*minimize the risk of adverse effects to bull trout from emergency shut-down and ramping*". Section 8.4 4(a) of the BiOp adds specific language and actions to be taken in order to achieve RPM 4.

Bull trout currently inhabit the East Fork Wallowa River (Study Area) at varying densities, depending on time of year. Past redd surveys of the Study Area have revealed bull trout actively constructing redds, while no bull trout redds have ever been observed within the neighboring West Fork.

This Report and the information contained therein fulfills reporting requirements per Section 8.4 4(a) of the USFWS issued BiOp as well as results pertinent to implementation of actions necessary to assess abundance and spatial distribution of bull trout redds within the East Fork Wallowa River.

2.0 STUDY AREA

The bypassed portion of the East Fork Wallowa River within and near the Project area is approximately 2,800 meters (m) long from the Project diversion dam to its confluence with the Wallowa River (Figure 1). Gradient in this reach is high, with the upper 1,600 m averaging 19 percent and the lower 1,200 m averaging 8.5 percent. Channel morphology within most of the upper reach is dominated mainly by steep bedrock, vertical waterfalls, and cascades over boulders; though the upper reaches are steep, the lower 800 m to the confluence with the Wallowa River has a shallower gradient, consisting of numerous riffles and pools. Over the course of its length, the bypassed East Fork Wallowa River drops approximately 365 m from the dam to the confluence with the Wallowa River. The upper and lower portions are divided by a 3.7 m vertical falls (Report cover photo), an impassible upstream migration fish barrier.




Figure 1. Wallowa Falls Hydroelectric Project.

3.0 METHODS

Section 8.4 4(a) of the BiOp states the following terms and conditions are necessary for the implementation of RPM 4, "Conduct bull trout redd monitoring in the East Fork Wallowa River (from the upstream falls to the confluence with the Wallowa River) on an annual basis for 10 years to monitor take. FERC/PacifiCorp shall meet with the Service at the end of the 10 year period to determine whether additional years of redd monitoring are necessary GPS and map redds and photo document redds during survey. Measure the size of a redd and its location. Document bull trout observed (<6 inches in length, < 12 inches in length, <14 inches in length, and > 14 inches in length, while conducting redd count and document if bull trout occupy the redd). Note if brook trout are spawning with bull trout. Document flows during annual redd counts and during a shutdown and ramping. Conduct this redd monitoring in mid-September and October. If an emergency shutdown and ramping occurs during the spawning season, the East Fork Wallowa River spawning area will be field visited for any new redds built near the water's edge that could be dewatered due to shut down and ramping. Notify the Service of both positive and negative findings".

Bull trout redd surveys of the lower portion of the East Fork Wallowa River began September 1, 2018 and continued weekly through October 30, 2018 for a total of nine redd surveys. During each survey the entire lower portion of the East Fork Wallowa River was walked by an experienced qualified biologist, from the confluence with the West Fork Wallowa River upstream 800 m to the migratory fish barrier. In order to standardize inherent observer error, the same experienced surveyor was utilized for all nine surveys in 2018. All encountered bull trout redds were demarcated by handheld GPS, flagged for visual reference within the stream, and photographs were taken of each redd. During subsequent surveys, previously identified redds were revisited and assessed for visibility. Flagging was either marked Still Visible along with the survey date if redd could still be visually identified, or the flagging taken down if the redd was no longer visible. Time taken for redd to no longer remain visible within the stream was recorded in order to assess redd life. Though the Planning document called for only four redd surveys during the spawning period, this being the second year of study and redd life still being characterized, nine surveys were performed in order to gain an accurate understanding of visual redd persistence within this watershed. Observed redd life will be utilized to adjust frequency of surveys moving forward.

All fish observed in the vicinity of identified redds were recorded to species if possible, as well as estimated for fork length.

4.0 RESULTS

Four bull trout redds were identified and marked by GPS during the nine redd surveys performed of the East Fork Wallowa River in 2018 (Figure 2). All four bull trout redds were large and indicative of being constructed by large migratory-sized fish (Table 1). One new bull trout redd was observed during each of the first four surveys (Sept. 1 – Sept. 24), no new redds were observed during the final five surveys (Oct. 2 – Oct. 30). All four observed redds had bull trout either on and actively constructing or in very close proximity to. Three of the four redds had a

pair (Figure 3), one male/one female, associated with the redd; while the fourth identified redd only had a single fish in close proximity (Table 1).

	Survey		Redd		Live b	oull trou	t	Survey
Date	Location	Redd	Dimension	<6 in.	<12 in.	<14 in.	>14 in.	Conditions
9/1/2018	EF Wallowa mouth to barrier	1	50 in. long 27 in. wide	0	0	0	3	Clear sky, Good H2O vis
9/8/2018	EF Wallowa mouth to barrier	2	72 in. long 39 in. wide	0	0	0	3	Clear sky Good H2O vis
9/16/2018	EF Wallowa mouth to barrier	3	42 in. long 20 in. wide	0	1	0	1	Clear sky Good H2O vis
9/24/2018	EF Wallowa mouth to barrier	4	79 in. long 37 in. wide	0	0	0	1	Clear sky Good H2O vis
10/2/2018	EF Wallowa mouth to barrier	0	n/a	0	0	0	0	Clear sky Good H2O vis
10/9/2018	EF Wallowa mouth to barrier	0	n/a	0	0	0	0	Light rain Good H2O vis
10/16/2018	EF Wallowa mouth to barrier	0	n/a	0	0	0	0	Clear sky Good H2O vis
10/25/2018	EF Wallowa mouth to barrier	0	n/a	0	0	0	0	Clear sky Good H2O vis
10/30/2018	EF Wallowa mouth to barrier	0	n/a	0	0	0	0	Overcast Good H2O vis

Table 1. East Fork Wallowa River bull trout redd data.




Figure 2. GPS marked locations (yellow dots, n=4) of bull trout redds within the East Fork Wallowa River

All four bull trout redds were in the upper portion of available habitat below the barrier, with the uppermost redd ~ 40 meters below the impassible falls. Redd 1 visually persisted for 45 days, redd 2 for 47 days, redd 3 for 39 days, and redd 4 for 22 days. No observed fish during any survey was identified as a brook trout (*Salvelinus fontinalis*). Flows during the survey period remained stable as measured at the United States Geological Service gage station, and never deviated below prescribed minimum flows for this portion of the year.

Three unit trips occurred during the bull trout spawning period in 2018. All three unit trips were less than four hours in duration before the unit was brought back on-line and ramped back up following prescribed ramping protocols. PacifiCorp made the real-time decision, based on professional judgment, that no emergency redd survey need be performed prior to the unit being brought back on-line when any outage is less than 24 hours in duration. PacifiCorp believes that 24 hours or less is not enough time for bull trout to pair up, stage on an area within the stream, construct a redd, and spawn successfully. Therefore, no emergency redd surveys of the bypassed portion of the East Fork Wallowa River due to a Wallowa Falls generator unit trip was observed during the August 1 – October 31 bull trout spawn timeframe.

In 2019 it is anticipated bull trout redd surveys will occur at the same rate, timeframe and duration as that observed in 2018.



Figure 3. Bull trout paired over the top of redd #3.

5.0 CITATIONS

- Oregon Department of Environmental Quality. 2016. 401 Water Quality Certification for the Wallowa Falls Hydroelectric Project.
- United States Fish and Wildlife Service. 2016. Biological Opinion for the Wallowa Falls Hydroelectric Project.

Appendix D

Noxious Weed Control Plan Annual Report

2018 Noxious Weed Control Plan Annual Report

Wallowa Falls Hydroelectric Project

FERC Project No. 308






TABLE OF CONTENTS

1.0	INTRODUCTION	1
2.0	PROJECT LOCATION	3
3.0	REGULATION AND COMPLIANCE	6
	3.1 USFS and WWNF regulations guidelines	6
	3.2 Oregon Revised Statues	6
	3.3 Noxious Weed Monitoring List	7
4.0	2018 MONITORING AND MANAGEMENT	12
	4.1 Prevention 12	
	4.2 Noxious Weed Monitoring	12
	4.3 Control Methods	12
	4.4 Revegetation Success	13
5.0	2019 MONITORING AND MANAGEMENT	13
6.0	REFERENCES	14

FIGURES

Figure 1: Wallowa Falls Hydroelectric Project Vicinity Map5

TABLES

Table 1: 2018 Oregon State and Wallowa County Listed Noxious Weeds 8
Table 2: Noxious Weeds Located in 2018 within the Project Boundary

APPENDICES

Appendix A	Noxious Weed Monitoring Area
Appendix B	Invasive Plant Inventory Form and Herbicide Application (2510) Forms
Appendix C	Tailrace reroute and Royal Purple pipe extension construction limits

1.0 Introduction

The Wallowa Falls Hydroelectric Project (FERC Project No. 308) received a new operating license from the Federal Energy Regulatory Commission (Commission) on January 5, 2017 (FERC 2017). Article 415 of the FERC license required PacifiCorp to file a noxious weed control plan (NWCP) with FERC within 6 month from the date of the license issuance (July 5, 2017):

<u>Article 415</u>. *Noxious Weed Control Plan.* The revised Noxious Weed Control Plan required by Appendix B, condition 6, must be developed after consultation with the Oregon Department of Fish and Wildlife and U.S. Fish and Wildlife Service. The licensee must include with the plan documentation of consultation, copies of comments and recommendations on the completed plan after it has been prepared and provided to the agencies, and specific descriptions of how the agencies' comments are accommodated by the plan. The licensee must allow a minimum of 30 days for the agencies to comment and to make recommendations before filing the plan with the Commission. If the licensee does not adopt a recommendation, the filing must include the licensee's reasons, based on project-specific information.

The Commission reserves the right to require changes to the plan. Implementation of the plan must not begin until the licensee is notified by the Commission that the plan is approved. Upon Commission approval, the licensee must implement the plan, including any changes required by the Commission.

The United States Department of Agriculture (USDA), Forest Service Final Section 4(e) Conditions were filed on February 16, 2016 and included as Appendix B in FERC license (FERC 2017). The following conditions apply to the NWCP (PacifiCorp 2017):

<u>Condition No. 6 – Noxious Weed Management Plan</u> The Licensee shall, within six months following License issuance, revise the Noxious Weed Management Plan (NWMP), Appendix K, Volume III of the FLA [Final License Application] (February 2015), in consultation with the USDA Forest Service. The NWMP shall include measures A through D below and must meet USDA Forest Service standards, guidelines, methods, and monitoring protocols for actions undertaken on National Forest Service (NFS) lands. The NWMP shall be filed with the Commission for approval. After Commission approval, the Licensee shall immediately implement the NWMP.

A. The Licensee shall implement applicable noxious weed control measures found in invasive plant management direction for the Pacific Northwest Region and/or the Wallowa-Whitman National Forest Land and Resource Management Plan, as amended for the period of the License. Future changes or modifications to the management direction will require the Licensee to coordinate with the USDA Forest Service at the Annual Resource Coordination Meeting required in Condition 5 to ensure the Licensee's implementation activities comply with those changes or modifications.

- B. The Licensee shall survey and treat noxious weeds on NFS lands within the FERC Project Boundary for three (3) consecutive years between June 1 and July 31 following construction or maintenance activities described in the FLA. If for three consecutive years, no noxious weeds are detected during the annual surveys, then survey intervals shall shift to a biennial schedule until a noxious weed infestation is detected. Control methods that will effectively control all Class A and other target weeds shall be implemented the same year as detection as allowed by U.S. Forest Service Pacific Northwest Region Invasive Plant Program, Preventing and Managing Invasive Plants (April 2005) and Record of Decision (ROD) (October 2005).
- C. The exact timing between June 1 and July 31 are recommended to implement control methods for optimal effectiveness in association with the guidelines provided by U.S. Forest Service Pacific Northwest Region Invasive Plant Program, Preventing and Managing Invasive Plants (April 2005) and Record of Decision (ROD) (October 2005). Manual control methods shall include measures including but not limited to reseeding, mulching and supplemental irrigation to ensure establishment of non-noxious vegetation in treated areas.
- D. The Licensee shall ensure that: a) ground cover in treated areas equals or exceeds 80 percent of that in an undisturbed control area with similar vegetation and is adjacent to the Project area and b) species composition in disturbed areas equals or exceeds 75 percent non-weedy species. If the standards above are not feasible or achievable, the Licensee shall consult and coordinate with the USDA Forest Service to develop suitable alternatives.
- E. The Licensee shall include a status report in its Annual Report, required by Condition No. 5 – Resource Coordination, describing activities related to weed control, assessment of weed areas, and identification of future efforts to control noxious weed spread and colonization within the Project boundary.

PacifiCorp submitted the Noxious Weed Control Plan (NWCP) to the Commission on June 1, 2017 pursuant to Article 415 and the Forest Service Final Section 4E Conditions included as Appendix B of the FERC license. A FERC order approving NWCP was issued by the Commission on July 25, 2017. PacifiCorp implement the NWCP in 2017 prior to receiving the Commission approval to insure that noxious weed monitoring and control methods were completed during the growing season and would optimize effectiveness.

This report complies with the FERC License Appendix B USDA, Forest Service Final Section 4(e) Condition No. 5- Resource Coordination requiring PacifiCorp to provide an Annual Report to Wallowa Whitman National Forest (WWNF) on the status of the NWCP activities for that year (FERC 2017). The status report should be completed by December 1 each year to allow for at least a 30-day review prior to the Annual Resource Coordination meeting. The status report will only apply to the Project Boundary as described in Section 2.0 and shown in Appendix A:

- The current year Invasive Plant Inventory Forms
- A description of the control methods, operation and maintenance, and success of the control methods conducted that year and the accompanying treatment forms [Herbicide Application (2510), Insect Release (2550), and/or Mechanical/Physical Treatment (2530)
- Future anticipated soil disturbing activities, noxious weed prevention methods to be conducted, and identification of future efforts to control noxious weed spread and colonization for the following year within the Project Boundary
- Future expected efforts and a schedule for monitoring
- Compliance with the current Wallowa Whitman National Forest, State and Local regulations for weed management activities
- Results of revegetation success for all ground disturbance activities

2.0 Project location

The Wallowa Falls Hydroelectric Project is located on the east fork of the Wallowa River near the town of Joseph, Oregon in Wallowa County. The project powerhouse discharges into the West Fork of the Wallowa River upstream of Wallowa Lake (Figure 1).

The Project Boundary is an estimated 26 acres and encloses project operations, such as Royal Purple Creek Diversion Dam, the pipeline and open channel conveying water from the Royal Purple Creek Diversion Dam to the East Fork Dam and impoundment, penstock, powerhouse, transmission line, and non-project substation (FERC 2017). Portions of the access road, tailrace, and Pacific Park Campground are also included within the Project Boundary (FERC 2017). Approximately half lands within the Project Boundary are owned by PacifiCorp and the other half are on WWNF lands. Appendix A shows the Project Boundary and the associated features.

Areas within the Project Boundary may be more susceptible to noxious weeds due to exposed soils and/or are adjacent to frequent human activity. Therefore the Project Boundary is differentiated into three noxious weed priority areas to prioritize monitoring, prevention, and control methods accordingly. Noxious weed priority areas are defined as follows and are shown on Appendix A.

High Priority: areas with frequent or continued soil disturbance, frequent or constant exposure to weed seed vectors, or is known to have existing noxious weeds. These areas include the campground, forebay area, and portions of the WWNF trail within the Project Boundary.

Medium Priority: areas with prior or frequent soil disturbance, but has low exposure to weed seed vectors. Examples of this would include the access road and penstock.

Low Priority: areas that have intact soils and a low exposure to weed seed vectors. Examples of this would include talus slopes and forested areas away from high use areas.

These areas may be modified as needed to adjust for changes in the Project Boundary or in public use of an area (e.g. new trails etc.). No changes were required to the Project Boundary or the noxious weed priority areas in 2018.




Figure 1: Wallowa Falls Hydroelectric Project Vicinity Map

3.0 Regulation and Compliance

A comprehensive review of current and applicable WWNF, State and local regulations was completed in June 2018. The laws are as follows and PacifiCorp complied with these regulations and guidelines for all noxious weed monitoring and management in 2018:

3.1 USFS and WWNF regulations guidelines

The following USFS documents were used as guidelines and reference for all noxious weed monitoring and control methods implemented in 2018:

- Land and Resource Management Plan Wallowa-Whitman National Forest, as amended (USFS 1990).
- Pacific Northwest Region Invasive Plant Program Preventing and Managing Invasive Plants Final Environmental Impact Statement (USFS 2005a).
- Pacific Northwest Region Invasive Plant Program Preventing and Managing Invasive Plants Record of Decision. (USFS 2005b).
- Wallowa-Whitman National Forest Invasive Plants Treatment Project Final Environmental Impact Statement. (USFS 2010a).
- Wallowa-Whitman National Forest Invasive Plant Treatment Project Record of Decision. (USFS March 2010b).

3.2 Oregon Revised Statues

The following Oregon Revised Statues (ORS) are chapter 569 Weed Control that provide state and county authority to manage noxious weeds and are applicable to NWCP:

2015 ORS 569.175 applicable definitions:

- (1) "Noxious weed" means a terrestrial, aquatic or marine plant designated by the State Weed Board under ORS 569.615 as among those representing the greatest public menace and as a top priority for action by weed control programs.
- (2) "Person" means a person as defined in ORS 174.100 (Definitions), the federal government or any of its agencies, the State of Oregon or any of its agencies, or any city, county, district or municipal corporation of this state

2015 ORS 569.185 State Department of Agriculture authority:

(13) Request any person owning or controlling land within this state to control, prevent the spread of or, when feasible, eradicate noxious weeds, and to supervise such activities.

2015 ORS 569.350 Necessity of eradication of weeds:

Noxious weeds have become so thoroughly established and are spreading so rapidly on state, county and federally owned lands, as well as on property in individual ownership and in transition to county ownership through tax delinquency, that they hereby are declared a

menace to the public welfare. While it is recognized that complete eradication may not be practicable, it hereby is established that steps leading to eradication and control are necessary and that responsibility rests not only on the individual landowner and operator but also on the county, state and federal government, and that the county, state and federal government should cooperate with individual owners in the control and eradication of noxious weed pests.

3.3 Noxious Weed Monitoring List

State of Oregon and Wallowa County maintain a list of target Noxious Weeds that are separated into the following three categories for prioritizing management (Oregon Department of Agriculture 2018):

A listed Weed: A weed of known economic importance which occurs in the state in small enough infestations to make eradication or containment possible; or is not known to occur, but its presence in neighboring states make future occurrence in Oregon seem imminent.

Recommended action: Infestations are subject to eradication or intensive control when and where found. A weed of known economic importance which occurs in the state in small enough infestations to make eradication or containment possible; or is not known to occur, but its presence in neighboring states make future occurrence in Oregon seem imminent.

B listed Weed: A weed of economic importance which is regionally abundant, but which may have limited distribution in some counties.

Recommended action: Limited to intensive control at the state, county or regional level as determined on a site specific, case-by-case basis. Where implementation of a fully integrated statewide management plan is not feasible, biological control (when available) shall be the primary control method.

T Designated Weed: A designated group of weed species that are selected and will be the focus for prevention and control by the Noxious Weed Control Program. Action against these weeds will receive priority. T designated noxious weeds are determined by the Oregon State Weed Board and directs Oregon Department of Agriculture to develop and implement a statewide management plan. T designated noxious weeds are species selected from either the A or B list.

The following table is a list of species included in the 2018 NWCP monitoring:

Common Name ^{2,3}	Scientific Name ^{1,2}	Oregon State Category ²	Wallowa County Category ³
Absinthe Wormwood [*]	Artemisia absinthium		В
African Rue	Peganum harmala	A (T)	
Annual Bugloss [*]	Anchusa officialis		В
Armenian blackberry (Himalayan blackberry)*	Rubus armeniacus	В	В
Atlantic Ivy	Hedera hibernica	В	
Bachelor Button [*]	Centaurea cyanus		В
Barbed goatgrass	Aegilops triuncialis	A (T)	
Biddy-biddy	Acaena novae-zelandiae	В	
Bohemian Knotweed	Polygonum behemicum		А
Buffalobur	Solunum rostratum	В	
Bull thistle ^{**}	Cirsium vulgare	В	
Bur Buttercup [*]	Ceratocephala testiculata		В
Butterfly bush	Buddleja davidii	В	
Camelthorn	Alhagi pseudalhag	А	
Canada thistle ^{**}	Cirsium arvense	В	В
Cape Ivy	Delairea odorata	A (T)	
Chicory*	Cichorium intybus		В
Coltsfoot	Tussilago farfara	А	
Common Burdock**	Arctium minus		В
Common Bugloss [*]	Anchusa officinalis	B(T)	A (T)
Common cordgrass	Spartina anglica	A(T)	
Common crupina*	Crupina vulgaris	В	В
Common frogbit	Hydrocharis morsus-range	A	
Common reed	Phragmites australis	В	
Common Tansy	Tanacetum vulgare		А
Common Teasel	Dipsacus fullonum		В
Creeping yellowcress	Rorippa sylvestris	В	
Cut-leaved Teasel	Dipsacus laciniatus	В	
Dalmatian Toadflax [*]	Linaria dalmatica	B(T)	В
Delta arrowhead	Sagittaria platyphyla	A	
Dense flowered cord grass	Spartina densilfora	A (T)	
Diffuse Knapweed [*]	Centaurea diffusa	B	В
Dodder [*]	Cuscuta spp.	В	
Dyer's Woad [*]	Isatis tinctoria	В	Т
English Ivy	Hedera helix	В	
Eurasian watermilfoil	Myriophyllum spicatum	В	

 Table 1:
 2018 Oregon State and Wallowa County Listed Noxious Weeds

Common Name ^{2,3}	Scientific Name ^{1,2}	Oregon State Category ²	Wallowa County Category ³
European water chestnut	Trapa natans	A	
False Brome	Brachypodium sylvaticaum	В	
Field Bindweed [*]	Convolvulus arvensis	B (T)	В
Floating Primrose Willow	Ludwigia peploides	В	
Flowering Rush	Butomus umbellatus	A (T)	
French Broom	Genista monspessulana	В	
Garden yellow loosestrife	Lysimachia vulgaris	A (T)	
Garlic Mustard	Alliaria petiolata	B (T)	A (T)
Giant hogweed	Heracleum mantegazzianum	A (T)	
Giant Knotweed	Polygonum sachalinense	В	А
Goatsrue	Galega officinalis	A (T)	
Gorse	Ulex europaeus	B (T)	
Hairy whitetop *	Lepidium pubescens	В	А
Halogeton	Halogeton glomeratus	В	
Herb Robert	Geranium robertianum	В	
Himalayan knotweed	Polygonum polystachum	В	
Hoary Alyssum (False Hoary Alyssum)*	Berteroa incana	A (T)	A (T)
Hoary cress whitetop*	Lepidium draba	В	A (T)
Houndstongue ^{**}	Cynoglossum officinale	В	В
Hydrilla	Hydrilla verticillata	A	
Iberian starthistle	Centaurea iberica	A (T)	А
Indigo bush	Amorpha fruticosa	В	
Italian Thistle	Carduss pycnocephalus	В	A (T)
Japanese dodder	Cuscuta japonica	A	
Japanese knotweed [*]	Polygonum cuspidatum	В	(T)
Johnsongrass	Sorghum halepense	В	
Jointed goatgrass [*]	Aegilops cylindriva	В	B (T)
Jubata grass	Cortaderia jubata	В	
King devil hawkweed	Pilosella piloselloides	A	
Kochia [*]	Kocia scoparia	В	В
Kudzu	Pueraria lobata	A(T)	
Large-flower Primrose Willow	Ludwigia grandiflora	B (T)	
Leafy Spurge [*]	Euphorbia esula	B(T)	A (T)
Lens podded whitetop*	Cardaria chalapensis	В	
Lesser celandine	Ranunculus ficaria	В	
Long-Spine sandbur	Cenchrus longispinus		В
Matgrass	Nardus stricta	A (T)	
Meadow Hawkweed [*]	Hieracium pratense	B (T)	B (T)

Table 1: 2018 Listed Oregon and Wallowa County Listed Noxious Weeds (continued)

Common Name ^{2,3}	Scientific Name ^{1,2}	Oregon State Category ²	Wallowa County Category ³
Mouse-ear hawkweed	Pilosella pilosella	A (T)	
Meadow Knapweed**	Centaurea pratensis	В	A (T)
Mediterranean Sage	Salvia aethiopis	В	A (T)
Medusahead Rye [*]	Taeniatherum canput-medusae	В	B (T)
Milk thistle	Silybum marianum	В	
Orange Hawkweed [*]	Pilosella aurantiacum	A (T)	A (T)
Oregano	Origanum vulgare		A (T)
Ovate goatgrass	Aegilops ovata	A	
Oxeye Daisy ^{**}	Leucanthemum vulgare		В
Parrot's feather	Myriophyllum aquaticum	В	
Paterson's curse	Echium plantagineum	A (T)	
Perennial peavine	Lathyrus latifolius	В	
Perennial Pepperweed*	Lepdium latifolium	B(T)	A(T)
Pheasanteye (Blooddrop) *	Adonis aestivalis	В	
Plumeless Thistle [*]	Carduus acanthoides	A (T)	А
Poison Hemlock [*]	Conium maculatum	В	В
Policeman's Helmet	Impatiens glandulifera	В	
Portuguese broom	Cytisus striatus	B(T)	
Punturevine*	Tribulus terrestris	В	А
Purple Loosestrife [*]	Lythrum salicaria	В	А
Purple nutsedge	Cyperus rotundus	A	
Purple Star Thistle	Centaurea calcitrapa	A (T)	Т
Ragweed	Ambrosia artemisifolia	В	
Ravenna grass	Saccharum ravennae	A (T)	А
Reed Canarygrass (Ribbon grass)	Phalaris arundinaceae	B (T)	В
Rose campion	Lychnis coronaria		А
Rush Skeletonweed [*]	Chondrilla juncea	B(T)	B (T)
Russian Knapweed [*]	Acroptilon repens	В	A (T)
Saltcedar [*]	Tamarix ramoissima	B (T)	
Salt meadow cordgrass	Spartina patens	A (T)	
Scotch Broom [*]	Cytisus scoparius	В	A(T)
Scotch Thistle [*]	Onopordium acanthium	В	B (T)
Shiny leaf geranium	Geranium lucidum	В	
Silverleaf nightshade	Solanum elaeagnifolium	A	
Slender flowered thistle	Carduss tenuiflorus	В	
Small broomrape	Orobranche minor	В	
Smooth Cordgrass	Spartina alterniflora	A	
Smooth distaff thistle	Carthamus baeticus	A	

Table 1. 2010 I taked One and	Wallowa Country Lista	d Mariana Waada (aantinnad)
I ADIE I ZUTA LISIEN UPEVON AND		A NAXIANS WEERS (CANIINNER)
Table 1: 2018 Listed Oregon and	Tranovia County Libre	u nomous viecus (commucu)

Common Name ^{2,3}	Scientific Name ^{1,2}	Oregon State Category ²	Wallowa County Category ³	
South American waterweed	Egeria densa	В		
Spanish broom	Sparitium junceun	В		
Spanish heath	Erica lusitanica	В		
Spikeweed	Hemizonia pungens	В		
Spiny cocklebur [*]	Xanthium spinosum	В		
Spotted Cats ear	Hyphochaeris glabra		Т	
Spotted Knapweed**	Centaurea stoebe	B(T)	A (T)	
Spurge laurel	Daphne Laureola	В	· · ·	
Squarrose knapweed	Centaurea virgata	A (T)		
St. Johnswort ^{**}	Hypericum perforatum	В		
Sulfur Cinquefoil [*]	Potentilla recta	В	B (T)	
Swainsonpea	Sphaerophysa salsula	В		
Sweetbriar Rose [*]	Rosa rubiginosa		В	
Syrian bean-caper	Zygophyllum fabago	А		
Tall Buttercup [*]	Ranunculus acris		В	
Tansy Ragwort [*]	Senecio jacobaea	B (T)	A (T)	
Tuarian thistle	Onopordum tauricum	A(T)		
Tree of Heaven [*]	Ailanthus altissima	B		
Velvetleaf	Abultilon theophrasti	В		
Ventenata (North Africa grass)*	Ventenata dubia		В	
Water soldier	Stratiotes aloides	А		
Waterprimrose	Ludwigia hexapetala	B (T)		
Welted Thistle [*]	Carduus crispis	A (T)	A (T)	
West Indian sponge Plant	Limnobium laevigatum	Α		
White bryonia (white bryony)	Byronia alba	Α	А	
White Campion	Siline latifolia		В	
Wooly distaff thistle	Carthamus lanatus	A (T)		
Yellow archangel	Lamiastrum galeobdolon	В		
Yellow flag iris [*]	Iris psuedocorus	В	A (T)	
Yellow floating heart	Nymphoides peltata	A (T)		
Yellow hawkweed*	Pilosella floribundum	A (T)		
Yellow nutsedge	Cyperus esculentus	В		
Yellow starthistle [*]	Centuarea solstialis	В	А	
Yellow toadflax [*]	Linaria vulgaris	В	В	
Yellowtuft	Alyssum coriscan	A(T)		

Table 1: 2018 Listed Oregon and Wallowa County Listed Noxious Weeds (continued)

*Noxious weeds are known to exist within Wallowa County ^{1, 2} **Noxious weeds are known to exist within the Project Boundary (Bio-Resources 2018)

¹Natural Resources Conservation Service 2018 ²Oregon Department of Agriculture 2018

³ Wallowa County 2018

4.0 2018 Monitoring and Management

The following is description of noxious weed monitoring, control and other management strategies that occurred in 2018 within the Project Boundary.

4.1 Prevention

Activities that disturb soils through the removal of native vegetation result in exposed ground that promotes the establishment of noxious weeds. Therefore noxious weeds will be controlled prior to conducting any soil disturbing activity and the area will be revegetated to prevent noxious weed establishment. No ground disturbing activities occurred within the Project Boundary in 2018.

4.2 Noxious Weed Monitoring

PacifiCorp contracted with local contractor, Kendrick Moholt (Bio-Resources, Inc.) to implement the NWCP monitoring and oversee control methods. The noxious weed monitoring surveys were completed by Kendrick on July 8, 2018 and included all high and medium priority noxious weed areas. A record of the each noxious weed infestation has been documented on Invasive Plant Inventory Forms are provided in Appendix B. The table below provides a list of the noxious weeds location and status.

Table 2: Noxious weeds Located in 2018 within the Project Boundary.							
Common Name	Scientific Name	Oregon State Category	Wallowa County Category	Location			
Canada thistle	Cirsium arvense	B	B	Campground/trail			
Bull thistle	Cirsium vulgare	В	None	Campground/trail			
Houndstongue	Cynoglossum officinale	В	В	Trail			
Common Burdock	Arctium minus	None	В	Campground/trail			
Spotted knapweed	Centaurea maculosa	B (T)	A (T)	Campground/road			
Oxeye daisy	Leucanthemum vulgar, formerly Chrysanthemum leucanthemum		В	Campground/trail			
Meadow hawkweed	Hieracium caespitosum	B(T)	B (T)	Trail			
St. Johnswort	Hypericum perforatum	В		Trail			

 Table 2: Noxious Weeds Located in 2018 within the Project Boundary.

4.3 Control Methods

Kendrick Moholt supervised the spray operation to control noxious weeds within the Project Boundary on July 9. 2018. Treatment consisted of spraying with Milestone[®] herbicide, mixed with a surfactant and a marking dye. The Herbicide Application Form 2510 is provided in Appendix B.

The campground and surrounding areas had Canada thistle, bull thistle, houndstongue, and burdock treated with spot application using backpack sprayers to minimize the application to individual plants.

An area near the entrance to the campground and the east side of the county road (near the trail head and horse trails) was thoroughly sprayed with backpack sprayers and All-terrain vehicle mounted sprayer to control larger infestations of spotted knapweed. The spotted knapweed will likely need to be treated again in 2019 to be completely effective.

Along the access road and trail there are three locations, including the area near the dam, were sprayed to control meadow hawkweed. Due to the potential presence of rare plants, special care was taken to avoid impacting rare plants. The two hawkweed populations identified during the relicensing studies do not appear to be spreading and appears to be decreasing in size. A third population consisting of two plants was located near the trailhead in 2017 and it appears to have been controlled. Additional treatments in 2019 will be necessary to eradicate hawkweed at the other locations. Other target noxious weed treated along access road and trail include bull thistle, Canada thistle and St. Johnswort.

4.4 Revegetation Success

All areas of prior ground disturbance within Project Boundary will be evaluated during the annual noxious weed monitoring to determine if the following criteria have been met:

- a) ground cover in treated areas equals or exceeds 80 percent of that in an undisturbed control area with similar vegetation and is adjacent to the area of ground disturbance and
- b) species composition in disturbed areas equals or exceeds 75 percent non-weedy species.

These areas will be monitored until the above criteria is met for 3 consecutive years. If the criteria cannot be met and is not feasible or achievable, then PacifiCorp will consult and coordinate with the US Forest Service at the Annual Resource Coordination Meeting. Currently there are no areas ground disturbance areas that require revegetation and/or revegetation success monitoring.

5.0 2019 Monitoring and Management


In 2019, the construction of the tailrace reroute and royal purple pipe extension will be begin in late summer and is scheduled to be completed in 2020. The royal purple pipe extension is currently within a high priority portion of the current Noxious Weed Monitoring Area. A portion of the tailrace reroute will extend beyond the current Noxious Weed Monitoring Area, but will be included in the 2019 noxious weed survey as a high priority area. Appendix C provides map of the proposed construction limits for both projects. Any noxious weed identified within the area will be treated prior to construction. In addition to these areas, the 2019 noxious weed monitoring will include all high and medium priority areas within the Project Boundary (Appendix A) and noxious weed control will occur as needed. The hawkweed infestations and spotted knapweed infestation near the trailhead and along the trail will likely need additional herbicide treatment in 2019.


6.0 References


- Bio-Resources, Inc. 2018. Wallowa Falls Hydroelectric Project Special Status Plant and Noxious Weed Management. October 2018.
- Federal Energy Regulatory Commission (FERC). 2017. PacifiCorp Wallowa Falls Hydroelectric License (FERC) Project No. 308. Issued January 5, 2017.
- Natural Resources Conservation Service (NRCS). 2018. The PLANTS Database URL: <u>http://plants.usda.gov</u> (15 May 2018). National Plant Data Team, Greensboro, NC 27401-4901 USA.
- Oregon Department of Agriculture. 2018. Noxious Weed Policy and Classification System 2018.
- PacifiCorp. 2017. Wallowa Falls Hydroelectric Project FERC Project No. P-308 Noxious Weed Control Plan. Portland, Oregon.
- United States Forest Service. 1990. Land and Resource Management Plan Wallowa-Whitman National Forest, as amended. United States Forest Service. URL: <u>http://www.fs.usda.gov/Internet/FSE_DOCUMENTS/stelprdb5260139.pdf.</u> (September 24, 2013).
- United States Forest Service. 2005a. Pacific Northwest Region Invasive Plant Program Preventing and Managing Invasive Plants Final Environmental Impact Statement. United States Forest Service April 2005. URL: <u>https://www.fs.usda.gov/Internet/FSE</u> _<u>DOCUMENTS/ stelprd3812803.pdf</u>. (April 20, 2017)
- United States Forest Service. 2005b. Pacific Northwest Region Invasive Plant Program Preventing and Managing Invasive Plants Record of Decision. United States Forest Service October 2005. URL: <u>https://www.fs.usda.gov/Internet/FSE_DOCUMENTS/</u> <u>stelprdb5302164.pdf</u> (April 20, 2017).
- United States Forest Service. 2010a. Wallowa-Whitman National Forest Invasive Plants Treatment Project Final Environmental Impact Statement. United States Forest Service. March 2010. URL: <u>http://www.fs.usda.gov/detail/wallowawhitman/landmanagement/planning/?cid=stelprdb5192845</u> (September 24, 2013).
- United States Forest Service. 2010b. Wallowa-Whitman National Forest Invasive Plants Treatment Project Record of Decision. United States Forest Service April 2010. URL: <u>http://www.fs.usda.gov/detail/wallowa-whitman/landmanagement/</u> <u>planning/?cid=stelprdb5192845</u> (September 24, 2013).
- Wallowa County. 2018. 2018 Noxious Plant List. URL: <u>http://www.co.wallowa.or.us/ public</u> works/vegetation/weed_list.html. (May 15, 2018).

Appendix A

Noxious Weed Monitoring Area







Appendix B Invasive Plant Inventory Form and Herbicide Application (2510) Forms


General Site Information

Site Name: Wallowa Falls Hydroelectric I	Project		Date: 8 July 2018	
Photo Point (GPS):			S, WWNF, Eagle Cap	
Photo Name:			Examiner: Kendrick Mo	holt, Bio-Resources, Inc.
Botanist Initial:	Elevation: 4700'-	_	PS Coordinates:	Datum: UTM (NAD 27)
Wildlife Biologist:	5800'	i800' to		Zone 11
		0	484159E 5011062N	
$EDRR: Y_N GPSF$	EDRR:YN GPS File Name:		Other Observations:	
Access: Road Trail X Ri	ver_ Other	can	npground	
Township: <u>3S</u> Range: <u>45E</u> Section: <u>33</u> <u>NW¹/4 of NW¹/4</u> , SW ¹ /4 of NW ¹ /4, NW ¹ /4 of SW ¹ /4, SE ¹ /4 of SW ¹ /4			of SW1/4, SE1/4 of SW1/4	
Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> <u>SW 1/4</u>				
Township: <u>3S</u> Range: <u>45E</u> Se	ction: 32 NE ¹ /4	of	NE ¹ /4	

Site Data Information

Target Species Code: CIVUCommon Name: Bull Thistle					ull Thistle	
Scientific Name: Cirsium vulgare				Phenology: R B FL X_ S		
Distribution: CLumpedLinearSE Scattered even SP Scattered Patchy X_ Continuous						
Total Acres: 26	otal Acres: 26Percent Infested: <1%			I	Infested Acres: ~0.15	
% Cover or Count (weeds): ~50		Understory Cover % (all):40-90%				
Potential to Spread: High Med x Low			D	Distar	nce to Water: >30m	
Water Type: Perennial Ephemeral			System: Lake River Spring Stream			
Soil Types: sandy loamSlope %			% as	spect: 2-20%, Aspect variable		
Other Species on Site:						

Map of Site




General Site Information

Site Name: Wallowa Falls Hydroelectric Project		Date: 8 July 2018			
Photo Point (GPS):		Ownership/District:USFS, WWNF, Eagle Cap and PacifiCorp			
Photo Name:			Examiner: Kendrick Mo	holt, Bio-Resources, Inc.	
Botanist Initial:	Elevation:	-	PS Coordinates:	Datum:	
Wildlife Biologist:	- 4700'- 5800'			UTM (NAD 27) Zone 11	
EDRR:_Y_N GPS I	R:YN GPS File Name:		Other Observations:		
Access: Road Trail X R	iver Other of	can	pground		
Township: <u>3S</u> Range: <u>45E</u> Section: <u>33</u> <u>NW¹/4 of NW¹/4, SW¹/4 of NW¹/4, NW¹/4 of SW¹/4, SE¹/4 of SW¹/4</u>				of SW1/4, SE1/4 of SW1/4	
Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> <u>SW 1/4</u>					
Township: <u>3S</u> Range: <u>45E</u> S	ection: <u>32</u> NE ¹ /4	of	<u>NE¹/4</u>		

Site Data Information

Target Species Code: CIAVCommon Name:				ame: C	Canada Thistle	
Scientific Name: Cirsium arvense				Phenology: R B FL X_ S		
Distribution: CLumpedLinearSE Scattered even SP Scattered Patchy_X_ Continuous						
Total Acres: 26	Percent Infested: <1%			,	Infested Acres: ~0.3	
% Cover or Count (weeds):	~1000			Understory Cover % (all):40-90%		
Potential to Spread: High_	Med $\underline{\mathbf{x}}$	Low		Distance to Water: >30m		
Water Type: Perennial Ephemeral Sys			tem: I	_ake River Spring Stream		
Soil Types: sandy loamSlope %			pe % a	spect: 2-20%, Aspect variable		
Other Species on Site:						

Map of Site




General Site Information

Site Name: Wallowa Falls Hydroel	ectric P	roject		Date: 8 July 2018			
Photo Point (GPS):	•			Ownership: PacifiCorp			
Photo Name:				Examiner: Kendrick Moholt, Bio-Resources, Inc.			
Botanist Initial: Wildlife Biologist:		4700'- 048348 5000' and		PS Coordinates: 483488E 5012298N nd 483529E 5012336N	Datum: UTM (NAD 27) Zone 11		
			~	Other Observations:			
Access: Road Trail_X_ River Other Campground							
Township: <u>3S</u> Range: <u>4</u>	<u>45E</u> Sec	ction: <u>29</u> ¹ / ₄ s	ec:	<u>SE of ¼ sec: SE</u>			

Site Data Information

Target Species Code: ARMI3 Common Name: 0			Comm	on Burdock			
Scientific Name: Arctium minus			Phe	enology: RB FL XS			
Distribution: CLumpedLinear SPScattered Patchy X_ Conti					cattered even		
Total Acres: 26	Percent Infested: <1%			Infest	Infested Acres: ~0.1		
% Cover or Count (weeds):	~5		Und	erstory	v Cover % (all):60-90%		
Potential to Spread: High	Med <u>x</u> Lo	OW	Dist	ance to	o Water: >30m		
Water Type: Perennial	Type: Perennial Ephemeral System			Lake_	_ River Spring Stream		
Soil Types: sandy loam	Slope % a			aspect:	2-10%, Aspect variable		
Other Species on Site:							

Map of Site




General Site Information

Site Name: Wallowa Falls Hydroelectric	Project	Date: 8 July 2018	Date: 8 July 2018				
Photo Point (GPS):		Ownership: PacifiCorp					
Photo Name:		Examiner: Kendrick Mo	oholt, Bio-Resources, Inc.				
Botanist Initial:Elevation:Wildlife Biologist:4700'-5000'5000'		GPS Coordinates: 0483297 5012651N and 0483577E 5012260N	Datum: UTM (NAD 27) Zone 11				
EDRR:_Y_N GPS I	File Name:	Other Observations:					
Access: Road Trail X R	Access: Road Trail X River Other #						
Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> ¹ / ₄ sec: <u>NW</u> of <u>1</u> / ₄ sec: <u>SE</u>							
Township: <u>3S</u> Range: <u>45E</u> S	ection: <u>29</u> ¼ sec	:: <u>SE</u> of <u>1</u> /4 sec: <u>SE</u>					

Site Data Information

Target Species Code: CYOF Common			n Name: Houndstongue				
Scientific Name: Cynoglos.	sum officin	nale		Phe	enology:	R B	FL <u>X</u> S
Distribution: CLumpedLinear SPScattered Patchy_X Co					cattered e	ven	
Total Acres: 26	Percent]	Infested: <19	6 Infested Acres: ~0.15				
% Cover or Count (weeds):	~60		Understory Cover % (all):40-90%				
Potential to Spread: High x	Med	Low	Distance to Water: >30m				
Water Type: Perennial Ephemeral			stem:]	Lake_	_ River_	_ Spring_	Stream
Soil Types: sandy loam			Slope % aspect: 2-10%, Aspect variable				
Other Species on Site:							

Map of Site



General Site Information

Site Name: Wallowa Falls Hydroelectric Project			Date: 8 July 2018						
Photo Point (GPS):			Ownership/District: USFS, WWNF, Eagle Cap and PacifiCorp						
Photo Name:			Examiner: Kendrick Mol	nolt, Bio-Resources, Inc.					
Botanist Initial:	Elevation: GPS Coordinates:		PS Coordinates:	Datum:					
Wildlife Biologist:			484195E 5011062N (USFS) 484223E 5011018N (Pacif)	UTM (NAD 27) Zone 11					
EDRR: Y_N GPS Fi				Other Observations:					
Access: Road Trail X Riv	Access: Road Trail X River Other #								
Township: <u>3S</u> Range: <u>45E</u> See	ction: <u>33</u> ¼ se	<u>SE</u> (USFS)							
Township: <u>3S</u> Range: <u>45E</u> Sec	ction: <u>29</u> ¼ s	ec:	<u>SE</u> of ¼ sec: <u>SE</u> (PacifiCe	Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> ¹ / ₄ sec: <u>SE</u> of ¹ / ₄ sec: <u>SE</u> (PacifiCorp)					


Site Data Information

Target Species Code: HI	PR	Common Name: meadow hawkweed					
Scientific Name: Hieracia	um caespitos	sum			Phe	enology: R B FL <u>X</u> S	
(Syno	onym: Hieraci	um praten	se)				
Distribution: CLumped Line			Linea	r	SES	cattered even	
SPScattered Patchy X_ Continuous							
Total Acres: 26	Percent 1	Percent Infested: <1%			Infested Acres: ~0.15		
% Cover or Count (weeds)): <1% (~60) plants)	Understory Cover % (all):40-90%				
Potential to Spread: High	x Med	Low	Distance to Water: >30m				
Water Type: Perennial Ephemeral			System: Lake River Spring Stream				
Soil Types: sandy loam to sandy lithosol			Slope % aspect: 2-20%, Aspect variable				
Other Species on Site:							

Comments

The hawkweed treated here is not in the same location formerly recorded with the infestation ID numbers MH3555 and MH3560. Plants have not been relocated at these older infestation sites.

Map of Site




General Site Information

Site Name: Wallowa Falls Hydroelectric Project			Date: 8 July 2018			
Photo Point (GPS):			Ownership/District:USFS, WWNF, Eagle Cap and PacifiCorp			
Photo Name:			Examiner: Kendrick Mo	holt, Bio-Resources, Inc.		
Botanist Initial:	Elevation:	-	PS Coordinates:	Datum:		
Wildlife Biologist:	5800' to		483259 E 5012652N 484159E 5011062N	UTM (NAD 27) Zone 11		
EDRR:YN GPS F			Other Observations:			
Access: Road Trail X R	ver_ Other	carr	pground			
Township: <u>3S</u> Range: <u>45E</u> Section: <u>33</u> <u>NW¹/4 of NW¹/4, SW¹/4 of NW¹/4, NW¹/4 of SW¹/4, SE¹/4 of SW¹/4</u>						
Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> <u>SW 1/4</u>						
Township: <u>3S</u> Range: <u>45E</u> Section: <u>32</u> NE ¹ / ₄ of NE ¹ / ₄						

Site Data Information

Target Species Code: CHLE2Commo				on Name: Oxeye Daisy				
Scientific Name: Leucanth	emum vulg	gare			Phenology: R B FL X S			
(Synonym- C	hrysanther	num leuc	canth	emum)				
Distribution	n: CLum	pedI	Linea	r	SE Scattered even			
S	SP Scattere	d Patchy	<u>X</u> _ (Contin	uous			
Total Acres: 26	Percent 1	Infested:	<1%]	Infested Acres: ~0.3			
% Cover or Count (weeds):	~1000		Understory Cover % (all):40-90%					
Potential to Spread: High_	Med $\underline{\mathbf{x}}$	Low	Distance to Water: >30m					
Water Type: Perennial Ephemeral System					ake River Spring Stream			
Soil Types: sandy loam S				Slope % aspect: 2-20%, Aspect variable				
Other Species on Site:	Other Species on Site:							

Map of Site




General Site Information

Site Name: Wallowa Falls Hydroelectric I	Project	Date: 8 July 2018				
Photo Point (GPS):			Ownership: PacifiCorp			
Photo Name:			Examiner: Kendrick Moholt, Bio-Resources, Inc.			
Botanist Initial: Wildlife Biologist:	Elevation: 4700'- 5000'	GPS Coordinates: 0483409E 5012480N		Datum: UTM (NAD 27) Zone 11		
EDRR:YN GPS F	ile Name:		Other Observations:			
Access: Road X Trail Ri	ver_ Other	npground				
Township: <u>3S</u> Range: <u>45E</u> Section: <u>29</u> ¹ / ₄ sec: <u>NW</u> of ¹ / ₄ sec: <u>SE</u>						

Site Data Information

Target Species Code: CESTCommon Name: Sp					Knapweed	1	
Scientific Name: Centaured	a stoebe			Pheno	ology: R_	B	FLX S
Synon	ym (Centai	urea maculo	osa)				
Distribution	n: CLum	pedLi	near	_SEScat	ttered eve	n	
SPScattered Patchy X_ Continuous							
Total Acres: 26	Percent Infested: <1%			Infested	Infested Acres: ~0.25		
% Cover or Count (weeds):	dozens		Understory Cover % (all):40-90%				
Potential to Spread: High x	Med	Low	Dista	Distance to Water: >30m			
Water Type: Perennial Ephemeral			System: Lake River Spring Stream				Stream
Soil Types: sandy loam Slo			Slope % aspect: 2-10%, Aspect variable				
Other Species on Site:							

Map of Site



General Site Information

Site Name: Wallowa Falls Hydroelectr	ric Project	Date: 8 July 2018				
Photo Point (GPS):			Ownership/District:USFS, WWNF, Eagle Cap			
Photo Name:			Examiner: Kendrick Moholt, Bio-Resources, Inc.			
Botanist Initial: Wildlife Biologist:	Elevation: 5500'	tion: GPS Coordinates: 0484018E 5011521N		Datum: UTM (NAD 27) Zone 11		
EDRR:YN GPS	S File Name:		Other Observations:			
Access: RoadTrail_X_RiverOther#						
Township: <u>3S</u> Range: <u>45E</u>	Township: <u>3S</u> Range: <u>45E</u> Section: <u>33</u> ¹ / ₄ sec: <u>NW</u>					


Site Data Information

Target Species Code: HIPE	arget Species Code: HIPECommon Name: St. John's Wort					
Scientific Name: Hypericum perforatum			Phenolog	gy: R B	FLX S	
Distribution: CLumpedLinearSEScattered even SPScattered Patchy X_ Continuous						
Total Acres: 26Percent	cent Infested:	Infested Acres: ~0.1				
% Cover or Count (weeds): ~50		Understory Cover % (all): 90%				
Potential to Spread: High Me	edLow <u>X</u>	Distance to Water: >30m				
Water Type: Perennial Ephe	emeral	System:	Lake <u>Riv</u>	er Spring	Stream	
Soil Types: sandy loam Slo			Slope % aspect: 2%, 230°			
Other Species on Site:						

Comments

Approximately 1 mile from trailhead on Wallowa Falls Maintenance Road (NE of the FS1804 trail switchback on the Sec. 32/33 border).

Map of Site



Herbicide Application (2510) Data Form

General Treatment Data

Treatment Area Name	Owner	FACTS ID #	Subunit	Project	
Wallowa Falls Hydroelectric Project	USFS & PacifiCorp			Wallowa Falls Hydroelectric Project	
Equipment	Fund Code	Comments			
4-Wheeler spray rig, backpack spray rig	NA				

Infestation/Target Species


INFESTATION_ID	Species Name	<mark>% Infested</mark>	Infested Area Treat	Phenology Phenology
TBD	Meadow Hawkweed Hieracium caespitosum	<1%	0.10 ac USFS (spot app) 0.05ac PacifiCorp (spot app)	Flowering
TBD	Bull Thistle Cirsium vulgare	<1%	0.10 ac USFS (spot app) 0.05ac PacifiCorp (spot app)	Flowering
TBD	Canada Thistle Cirsium arvense	<1%	0.25ac USFS (spot app) 0.05ac PacifiCorp (spot app)	Flowering
TBD	Common Burdock Arctium minus	<1%	0.10ac PacifiCorp (spot app)	Flowering
TBD	Hounds' Tongue Cynoglossum officinale	<1%	0.15ac PacifiCorp (spot app)	Flowering
TBD	Oxeye Daisy Leucanthemum vulgare	<1%	0.25ac USFS (spot app) 0.05ac PacifiCorp (spot app)	Flowering
TBD	Spotted Knapweed Centaurea stoebe	<1%	0.25ac PacifiCorp (spot app)	Flowering
TBD	St. John's Wort Hypericum perforatum	<1%	0.10ac USFS (spot app)	Flowering


DailyLog

Application Site Licensed Applicator Name and License#							Applicators (other)				
Wallowa Falls Hydroelect campground, trail and fore	Veezy Contracting #AG-L 1009406 CPA										
Application Date	Application	n Area (Acres)	Time St	tart Time Stop	Temp (F)	Wind Speed (MPH)	Wind Direction	Cloud Cove	er RH	I%	Water Distance
09 July 2018		1.5	0800	1600	60-70°F	1-5	NW	clear	3	0	>30m
Calibrated Volume	<u>.</u>	UOM		Volume Applied			UOM	Mix (oz/gal)		Dilute	nt
16		Gal/Acr	e	24			Gal	0.4	14		Water
Herb Product Name			EPA Reg	<mark>; </mark>	Product Rate	UOM	Additives		Rate	UOM	
Milestone		62719-519		7	Oz/Ac	INSIST 9	0	12		Oz/Ac	

Remarks: Bio-Resources, Inc contract botanist, Kendrick Moholt, on site during application.

Appendix C Tailrace reroute and Royal Purple Pipe extension construction limits





Appendix E

Agency Comments

AGENCY	COMMENT	UTILITY RESPONSE			
U.S. Fish and Wildlife Service	Page 5 – Top of page, provide exact date of reprogramming the Programmed Logic Control (PLC)	Date has been provided.			
U.S. Fish and Wildlife Service	Page 5 – Thank you for contacting us on 2 of the 3 outages. Why was the first not reported to us, and has this issue been resolved for future years reporting?	Failure to report the outage was a PacifiCorp oversight. Internal staff notification protocols have been implemented to reduce the likelihood of this occurring again.			
U.S. Fish and Wildlife Service	Appendix A – Forebay flushing report – This year's flushing cleaned out just a limited amount of sediment. What are you plans for 2019, and future years, to be more successful in flushing the forebay sediment, while minimizing impacts to bull trout?	Due to the existing facilities and restriction on timing and duration of forebay flushing, limited quantities of sediment can be flushed from the forebay on an annual basis. PacifiCorp hopes that planned modifications to the intake structure will make flushing in future years more effective. Effects to bull trout will be minimized by flushing during the high flow month of June and limiting flushing events to 72 hours.			
U.S. Fish and Wildlife Service	Turbidity Data – As the Service commented in 2017, we recommend that the report includes a map with the locations of the turbidity monitoring both above and below the forebay flushing. In addition, it would be helpful to have some photos of stream turbidity prior to flush, during high turbidity readings, and post flush showing low readings, to better interpret the numerical data at both the upstream forebay and downstream turbidity monitoring locations.	A map has been added to Section 3.0 of the report. Representative photos will be included in the 2019 Forebay Flushing Report.			

U.S. Fish and Wildlife Service	Turbidity – Malfunction of the upper datasonde. The Service recalls this upstream turbidity monitoring site had issue in the past? It is important to locate this datasonde in a location that will not malfunction. We recommend putting two datasondes in the upper locations that are protected to ensure it is working. Without upper reference reach turbidity graph it is difficult to interpret what is above natural.	Agreed, given the remoteness of this area and volatile nature of the upper East Fork Wallowa River, turbidity readings at the upper site have been problematic. Care will be taken during 2019 monitoring to ensure as accurate as possible data is collected and presented.
U.S. Fish and Wildlife Service	Redd Monitoring Report – Great job on this redd monitoring effort! It is exciting to learn that fluvial/adfluvial bull trout are spawning in the East Fork Wallowa River.	Comment noted
U.S. Fish and Wildlife Service	There are a few things missing from the term and condition for redd monitoring. Please insure that our terms and conditions are implemented and reported.	Comment noted
U.S. Fish and Wildlife Service	Redd Monitoring Report – Table 1 – Thank you for providing a summary table of the data as request in 2017. In the 2018 report, PacifiCorp states that the bull trout were large fluvial size. However, the table indicates several smaller size fish. Do the <and> need to be edited?</and>	Table revised
U.S. Fish and Wildlife Service	Redd Monitoring Report – In the biological opinion (BO), to be consistent with ongoing redd monitoring in NE Oregon, the Service requested fish size categories, <6 inches, <12 inches, <14 inches, and >14 inches. Instead PacifiCorp displays the fish data in two metric categories. We recommend PacifiCorp make the change or explain your reason for not following the BO terms and conditions.	Table revised

U.S. Fish and Wildlife Service	Redd Monitoring and BO – Size of redds – PacifiCorp generalizes fluvial size. Where is the redd size data?	Information added to Report
U.S. Fish and Wildlife Service	 Redd Monitoring and BO – Were there any brook trout present when conducting pawning surveys, especially spawning bull trout? Please include; this was part of BO terms and conditions. 	Information added to Report
U.S. Fish and Wildlife Service	Redd Monitoring and BO – what were the flows during redd surveys? Please add a brief summary.	Information added to Report
U.S. Fish and Wildlife Service	Redd Monitoring and BO Photo documentation of redds – Did this occur? If so please include. If not, please state reason.	Due to the dense riparian cover at all redd locations, no photo showing redd clearly enough to distinguish was possible.
U.S. Fish and Wildlife Service	Redd Monitoring Report – Data displayed in Figure 1 and page 7 – The Service recommend PacifiCorp number and date the bull trout redds on the GIS map. This will clarify for the reader where and when these bull trout redds were first documented. For example, redd number 1 (is this the first documented redd (9/1/18) and if so, where is it located on the map)?	Information added to Report
U.S. Fish and Wildlife Service	Redd Monitoring Report – Part of one of our terms and conditions in the consultation for the Wallowa Falls Hydropower license with FERC (FWS reference 01EOFW00-2016-F- 0048), states – "If an emergency shutdown and ramping occurs during the spawning season, the East Fork Wallowa River spawning area will be field visited for any new redds built near the water's edge that could be dewatered due to shut down and ramping. Notify the Service of both positive and negative findings." Did this occur? If so, we recommend you include in this report.	No outage of long enough duration occurred in 2018 with which to trigger emergency redd survey prior to unit being brought back online. Information pertaining to the three very short unit outages that did occur during the prescribed bull trout spawn timeframe is included within the Report.

U.S. Fish and Wildlife Service	Future redd monitoring – As the Service commented in 2017, we recommend you give an indication of approximate start and end dates and number of repeat surveys planned for next year.	Information added to the Report
U.S. Fish and Wildlife Service	The Service requests communication between PacifiCorp and the Service, ODFW, DEQ and Forest Service, and other agencies, as to the details of planned construction activities in 2019. We received notification of a permit application with DSL and would like to know your plans for construction work in 2019.	PacifiCorp received the Service's June 7, 2018 dated comments on the 90% construction plans for the FERC license mandated Wallowa Falls Intake and Tailrace Modification projects. Comments were considered and addressed in the final construction plans for the projects. PacifiCorp is currently addressing comments from the Oregon Department of State Lands (DSL) on the Joint Permit Application (JPA) for the projects and intends to have a final JPA submitted to permitting agencies in first weeks of 2019. PacifiCorp will post the Joint Permit Application (JPA) and all associated appendices, sans design drawings (they contain Critical Energy Infrastructure Information), on the PacifiCorp Wallowa Falls website for your reference.

U.S. Fish and Wildlife Service	The Service has been notified that PacifiCorp is asking for an instream work variance for riming of instream work. PacifiCorp needs to coordinate with the Service on this request. In the consultation for the Wallowa Falls Hydropower license with FERC (FWS reference 01EOFW00- 2016-F-0048), one of our terms and conditions was that, "All work within the East Fork and West Fork Wallowa Rivers will be conducted during instream work window for July 15 – August 15. Any adjustment in the in-water work period will first be approved by, and coordinated with the Service and ODFW.	PacifiCorp, or any permit applicant, is required to submit a formal In-Water Work Period Variance Request to DSL and the U.S. Army Corps of Engineers (USACE) Project Managers. Permitting agencies coordinate all approvals through ODFW, USFWS and NMFS, as appropriate, based on species and habitat present in the work area. PacifiCorp intends to request an extension to the in-water work window for the sole purpose of allowing adequate time to place the concrete for the FERC required permanent tailrace barrier.
Oregon Department of Environmental Quality	Figure 2-2 is difficult to read and interpret. It needs to be enlarged and properly labeled so it is clear that ramping rate limits were met during the re-start of the project.	Table 2.0 has been added to the report to show that the Standard Operating Procedure (Down-Ramping Plan) was followed during project re-starts.
Oregon Department of Environmental Quality	A map showing location of turbidity monitoring location should be added to Appendix A (Forebay Flushing Report).	A map has been added to Appendix A
Oregon Department of Environmental Quality	Actions should be taken to assure the function of all turbidity datasondes during flushing events. Backup monitoring equipment may be needed.	Agreed, given the remoteness of this area and volatile nature of the upper East Fork Wallowa River, turbidity readings at the upper site have been problematic. Care will be taken during 2019 monitoring to ensure as accurate as possible data is collected and presented.

Oregon Department of Environmental Quality	A plan for flushing effectiveness appears necessary, hopefully the modifications to the forebay dam outlet will improve performance.	Due to the existing facilities and restriction on timing and duration of forebay flushing, limited quantities of sediment can flushed from the forebay on an annual basis. PacifiCorp hopes that planned modifications to the intake structure will make flushing in future years more effective.
Oregon Department of Environmental Quality	Updates to agencies on planning and implementation of construction activities are needed during the construction phase. The updates should include the status of permits such as those required for in- water work and storm water control.	The Intake and Tailrace Modification Projects are scheduled for construction in 2019. The 90% Design Plans for these projects were submitted to the Agencies for review and comment in April 2018. An initial Joint Permit Application (JPA) has been submitted to the Oregon Department of State Land and U.S. Army Corps of Engineers. PacifiCorp is currently addressing comments on the JPA from DSL and intends to have a final revised JPA filed in the first weeks of 2019. PacifiCorp will not proceed with any work prior to receiving all legally required permits and approvals. PacifiCorp will post the Joint Permit Application (JPA) and all associated appendices, sans design drawings (they contain Critical Energy Infrastructure Information), on the PacifiCorp Wallowa Falls website for your reference.

Oregon Department of Fish and Wildlife	Section 2.1.2 Ramping PacifiCorp reports three (3) unplanned outages that resulted in implementation of the Down-Ramping Plan. All three unplanned outages occurred during the Bull Trout spawning period, during which four (4) redds were observed in the East Fork Wallowa River. Was any consideration given to the redds when the turbine was brought back online?	No outage of long enough duration occurred in 2018 with which to trigger emergency redd survey prior to unit being brought back online. Information pertaining to the three very short unit outages that did occur during the prescribed bull trout spawn timeframe is included within the Report
Oregon Department of Fish and Wildlife	Figure 2-2 shows generation, flow and stage in the East Fork from August 28, 2018, to November 6, 2018, however no axis labels are provided. Please provide axis labels. In addition, please provide detailed graphs of each unit trip event at a scale that allows for the rate of stage change (feet per hour) while the unit was brought back on-line to be acertained.	Axis labels have been added. Table 2.0 has been added to the report to show that the Standard Operating Procedure (Down- Ramping Plan) was followed during project re-starts.
Oregon Department of Fish and Wildlife	Section 3.0 Forebay Flushing The report indicates the forebay was flushed from June 10 through June 12, 2018. However, in Appendix A, Forebay Flushing Report, the sequence of events on page 2 indicates that the actual forebay flushing was initiated on June 11, 2018, when the low level outlet gate was opened to 100 percent and continued through June 14, 2018, when the lower level outlet drain valve was lowered. Please clarify or verify the dates that the forebay flushing occurred.	The dates have been corrected in the Report.

Oregon Department of Fish and Wildlife	<u>Appendix A, Forebay Flushing Report,</u> indicates some problems that occurred during the forebay flushing, particularly the failure of the turbidity meter above the Project Forebay and the failure to completely drawdown the forebay which resulted in limited quantities of sediment movement out of the forebay. These operational problems should be discussed in the OCMP Report, including PacifiCorp's assessment on whether they are likely to be repeated and how PacifiCorp will avoid such problems in the future to ensure compliance with license requirements.	Comment noted.
Oregon Department of Fish and Wildlife	Appendix A: Forebay Flushing Report The second paragraph on page 1 indicates that the forebay was flushed from June 10 through June 12, 2018. However, based on the sequence of events on page 2, it appears that the actual forebay flushing was initiated on June 11, 2018, when the low level outlet gate was opened to 100 percent and continued through June 14, 2018, (when the lower level outlet drain valve was lowered). Please clarify the dates that the forebay flushing occurred.	The dates have been corrected in the Forebay Flushing Report in Appendix A.

Oregon Department of Fish and Wildlife	The report indicates that the turbidity meter that was deployed above the forebay to record background turbidity malfunctioned and no data is available to for comparison with the downstream turbidity measurements. The report should identify the problem that precluded turbidity measurements and indicate whether this problem is expected to persist in future years and how PacifiCorp will avoid this problem occurring again. If problems with measurement and reporting of license requirements continue, PacifiCorp should develop alternative measures that ensure that license requirements are addressed.	Given the remoteness of this area and volatile nature of the upper East Fork Wallowa River, turbidity readings at the upper site have been problematic. Care will be taken during 2019 monitoring to ensure as accurate as possible data is collected and presented.
Oregon Department of Fish and Wildlife	The report states that PacifiCorp was unable to completely drawdown the forebay and sediment mobilization was limited. In the past, such circumstances have resulted in high accumulation of sediment and extreme difficulties conducting the forebay flush in the following year (e.g. 2016 and 2017). This issue should be discussed in the OCMP Report, including PacifiCorp's assessment on whether these are likely to be repeated and how PacifiCorp will avoid such problems in the future to ensure compliance with license requirements.	Due to the existing facilities and restriction on timing and duration of forebay flushing, limited quantities of sediment can flushed from the forebay on an annual basis. PacifiCorp hopes that planned modifications to the intake structure will make flushing in future years more effective.

Oregon Department of Fish and Wildlife	To allow for interpretation of the turbidity data, please include flow data, so turbidity variation due to stream flow unrelated to forebay flushing (such as precipitation) can be ascertained.	An additional graph and data table, which include top of the hour average flow data, have been added to the Forebay Flushing Report in Appendix A. Where there are blanks in hourly flow data the USGS did not provide a reading.
Oregon Department of Fish and Wildlife	Appendix B: Fish Salvage and Temporary Tailrace Barrier Report On page 6, Figure 2, please add a figure title including a date the photo was taken.	Edit made to Report
Oregon Department of Fish and Wildlife	Appendix C: Bull Trout Redd Monitoring <u>Report</u> The report indicates that nine Bull Trout redd surveys were performed from early September through the end of October. ODFW appreciates the extra effort of PacifiCorp to provide additional data which will increase the understanding of Bull Trout in the East Fork Bypassed Reach.	Comment noted
Oregon Department of Fish and Wildlife	On page 7, Figure 2, please provide a map with a flat perspective that indicates the path of the East Fork and West Fork with blue lines. In addition to the locations of the bull trout redds, please also indicate the location of the migratory fish passage barrier (i.e. East Fork falls).	Map revised within Report
Oregon Department of Fish and Wildlife	On page 8, Figure 3, please add a figure title, including the date the photo was taken and the approximate location or redd number.	Information added to Report

Oregon Department of Fish and Wildlife	By inclusion of the US Fish and Wildlife Service (USFWS) Biological Opinion Terms and Conditions, the FERC License requires specific data to be collected during the Bull Trout redd monitoring (Condition 4a). The information required by USFWS should be included in the Bull Trout Redd Monitoring report.	Information added to Report
--	---	-----------------------------

Oregon Department of Fish and Wildlife	The Department appreciates the opportunity to comment on the OCMP Report. In addition, the Department has become aware that PacifiCorp has developed construction plans for rerouting the tailrace and the new permanent tailrace barrier. The Department has also become aware that PacifiCorp may wish to conduct construction work below the high-water mark outside of the established in-water work window of July 15 to August 15. We strongly recommend that PacifiCorp should contact ODFW and USFWS to discuss their request for a variance from the in-water work period to ensure an understanding by all parties of the proposed work and its purpose, and the potential impacts to aquatic resources. The Department looks forward to this discussion, to reviewing the construction plans and to continuing work with PacifiCorp on the implementation of the Wallowa Falls Hydroelectric Project License.	 PacifiCorp received ODFW's June 6, 2018 dated comments on the 90% construction plans for the FERC license mandated Wallowa Falls Intake and Tailrace Modification projects. Comments were considered and addressed in the final construction plans for the projects. PacifiCorp is currently addressing comments from the Oregon Department of State Lands (DSL) on the Joint Permit Application (JPA) for the projects and intends to have a final JPA submitted to permitting agencies in the first weeks of 2019. PacifiCorp, or any permit applicant, is required to submit a formal In-Water Work Period Variance Request to DSL and the U.S. Army Corps of Engineers (USACE) Project Managers. Permitting agencies coordinate all approvals through ODFW, USFWS and NMFS, as appropriate, based on species and habitat present in the work area. PacifiCorp intends to request an extension to the in-water work window for the sole purpose of allowing adequate time to place the concrete for the FERC required permanent tailrace barrier.
--	---	---

2019 ANNUAL REPORT and ROLLING 4-YEAR PROJECT MANAGEMENT ACTIVITIES CALENDAR YEARS 2018 – 2021

Wallowa Falls Hydroelectric Project FERC No. P-308

Attachment C

Site-Specific Plan Intake Modification Project on the USDA-FS, Wallowa-Whitman National Forest

United States Forest Service Site-Specific Plan Wallowa Falls Hydroelectric Project, FERC No. 308 Intake Modification Project

Wallowa County, Oregon

October 2018

Prepared for:

PacifiCorp

Prepared by:

Meridian Environmental, Inc. 2136 Westlake Ave N. Seattle, WA 98109 Phone: (206) 522-8282

TABLE OF CONTENTS

1.0	Introd	uction	. 1
2.0	Area c	of Impact	. 2
2.1	Roy	al Purple Diversion Discharge Pipe Extension Impact Area	. 5
2.2		Fork Diversion Intake Modification Impact Area	
2.3	Rec	reational Signage and Trail Drainage Improvements	. 5
3.0	USFS L	and Management Area Designation, Standards, and Guidelines	. 5
3.1	Gen	eral Riparian Management Standards and Guidelines	. 6
3.2	Land	ds and Special Uses, including Hydropower in Riparian Management Areas	
	Star	ndards and Guidelines	. 7
4.0	Projec	t Design and Implementation	. 7
4.1	Roy	al Purple Diversion Discharge Pipe Extension	. 7
4	.1.1	Design	
4	.1.2	Implementation	. 9
4.2	East	Fork Diversion Intake Modification	10
4	.2.1	Design	10
4	.2.2	Implementation	11
4.3	Rec	reational Signage and Trail Drainage Improvements	
4	.3.1	Design	14
4	.3.2	Implementation	14
5.0	Biolog	ical Assessment and Environmental Analysis	17
6.0	Spill P	revention and Control and Hazardous Materials Plan	17
7.0	Refere	ences	17

Appendix A – Design Drawings

Appendix B – Spill Prevention and Control, and Hazardous Materials Plan

LIST OF FIGURES

Figure 1.	Location map	. 3
Figure 2.	Aerial photo of the East Fork diversion forebay work area (UAS, June 2018)	. 4
Figure 3.	Aerial photo of Royal Purple diversion discharge (UAS, June 2018)	. 8
Figure 4.	Staging area adjacent to the East Fork diversion	12
Figure 5.	Exposed rebar on dam where rock has sloughed and needs replacement	12
Figure 6.	Example interpretive sign design	15

1.0 INTRODUCTION

PacifiCorp owns and operates the Wallowa Falls Hydroelectric Project under a license (FERC 2017) issued by the Federal Energy Regulatory Commission (FERC) in 2017. The project is located in the Wallowa River watershed upstream of Wallowa Lake, near Joseph, Oregon (Figure 1). Under the new FERC license, PacifiCorp is required to undertake multiple construction projects and ground disturbing actions located on National Forest lands administered by the United States Forest Service (USFS) including (1) extending the Royal Purple Creek Diversion pipeline where it discharges into the forebay, created by the East Fork Dam, to reduce erosion; 2) modifying the intake structure on East Fork Dam to enable the release of higher minimum flows and replacing up to five cubic yards of rock on the downstream face of the dam to cover exposed portions of the rebar reinforcing mat; 3) installing six directional trail signs along the project access road; 4) installing an interpretive sign with information about the hydropower project at the west side of the project forebay; and 5) improving drainage on the connector trail between the access road and East For Wallowa River Trail. Construction of these measures are conditions of the license and are considered necessary to minimize and/or avoid (i.e., mitigate) project effects on aquatic species resources and recreational opportunities over the term of the license. These measures were mandated by the FERC, United States Fish and Wildlife Service (USFWS), Oregon Department of Environmental Quality (ODEQ), and Oregon Department of Fish and Wildlife (ODFW), and the USFS through the FERC relicensing process.

Through their section 4(e) Federal Power Act authority, the USFS conditioned the FERC license with a requirement that a site-Specific Plan be prepared for habitat and ground-disturbing activities required by the FERC license on National Forest System lands. The FERC license stipulates that Site-specific plans shall include:

1. A map depicting the location of the proposed activity, the total acres impacted, and GPS coordinates.

2. A description of the USDA Forest Service land management area designation for the location of the proposed activity, the source where the description was obtained, and applicable standards and guidelines.

3. Where required by regulatory procedures, a description of alternative locations, implementation designs and mitigation measures considered including erosion control and effectiveness monitoring designed to meet applicable standards and guidelines.

4. Draft biological evaluations or assessments including survey data as required by regulations applicable to habitat or ground-disturbing activities on NFS lands in existence at the time the plan is prepared. An environmental analysis of the proposed action consistent with the USDA Forest Service policy and regulations for implementation of the National Environmental Policy Act in existence at the time the plan is prepared for a Commission licensed project on NFS lands. Environmental analysis completed by the Commission or

others may be relied upon as appropriate on a project specific basis as agreed to by USDA Forest Service. The Licensee shall contact FERC and the USDA Forest Service on any proposed actions that may require environmental analysis. The Licensee shall consult with the USDA Forest Service on any proposed actions that may trigger additional environmental analysis not already covered by FERC NEPA documents.

5. A Spill Prevention and Control and Hazardous Materials Plan for hazardous materials storage, spill prevention and cleanup on NFS lands, as needed, will be provided to USDA Forest Service for review and approval before work commences.

The purpose of this plan is to provide Site-Specific Plan elements stipulated in the FERC license.

2.0 AREA OF IMPACT

The project area is located approximately 11 miles south of the City of Joseph, Wallowa County, Oregon (Figure 1) at the East Fork diversion forebay area (Figure 2). The coordinates of the intake structure replacement are Lat. 45.254274°, Lon. -117.202489°. The coordinates of the Royal Purple diversion pipe discharge extension are Lat. 45.253972°, Lon. -117.201992°. Of note is that all aerial photos in this plan were shot with an unmanned aircraft system (UAS) or from the ground level during the June 2018 wetland delineation field work unless otherwise cited.




Figure 1. Location map.




Figure 2. Aerial photo of the East Fork diversion forebay work area (UAS, June 2018).

2.1 ROYAL PURPLE DIVERSION DISCHARGE PIPE EXTENSION IMPACT AREA

Very limited impacts to wetland and non-wetland waters will occur as result of extending the royal purple diversion discharge pipeline. About 1.0 cubic yards of fill (concrete support block) covering nine square feet will be placed to support the base of the new pipe extension. About 1.0 cubic yards of native boulders from on-site will be placed covering about 16 square feet to form a splash pad at the pipe discharge point.

2.2 EAST FORK DIVERSION INTAKE MODIFICATION IMPACT AREA

The foundation footprint (existing concrete intake structure) will not change. The elevated platform area will increase through the addition of a new lower platform, which will cantilever off the new structure and will be about 100 square feet, resulting in a total overwater platform area of about 200 square feet. The forebay pond (0.2 acres) will be temporarily impacted by dewatering, which is necessary to conduct the in-water work. About 0.04 acres of the forebay pond will be affected by temporary grading to access the intake with machinery and to re-route the East Fork around the work zone. The staging area (0.25 acres) will be temporarily impacted by storing materials and machinery during the construction period.

2.3 RECREATIONAL SIGNAGE AND TRAIL DRAINAGE IMPROVEMENTS

Six trail directional signs will be installed along the project access road and/or in the general project area. Sign design and placement will be completed in consultation with the USFS. Signs will be hand driven posts and are not expected to require any concrete foundations. One interpretive sign will be installed on the west side of the project forebay. The sign will require installation of small concrete footings (likely 2' x 2' x 18" or something similar). Any needed trail drainage improvements will be designed and installed in consultation with the USFS. The project access road will also be re-graded as part of the construction projects.

3.0 USFS LAND MANAGEMENT AREA DESIGNATION, STANDARDS, AND GUIDELINES

The USFS land management area designation for the project area location is Riparian Management Area (RMA). Fish are known to be present in the East Fork Wallowa River in the vicinity of the project site, which are believe to be derived from downstream migrants from headwater lakes, which were stocked with hatchery rainbow and brook trout (FERC 2016). For fish bearing streams, the RMA encompasses a 300-foot slope on either side of the stream or the 100-year floodplain, whichever is greater (USFS 2018). The entire project area (staging and work zone) for the primary construction activities of the Royal Purple discharge pipe extension, intake modification and interpretive sign installation, are all within 300 feet of the edge of the forebay/East Fork of the Wallowa River. The Wallowa

Falls Hydroelectric Project facilities are allowed on the National Forest Land System though special use authorization. The applicable general standards and guidelines and guidelines specific to special uses (including hydropower) for RMAs are listed below (source: Wallowa-Whitman Forest Land Management Plan, USFS 2018).

3.1 GENERAL RIPARIAN MANAGEMENT STANDARDS AND GUIDELINES

Standard RMA-1S. Riparian management areas include portions of watersheds where aquatic and riparian-dependent resources receive primary management emphasis. When riparian management area desired conditions are functioning properly, projects shall protect or maintain those conditions. When riparian management area desired conditions are not yet achieved or riparian management areas have impaired function or are functioning-at-risk and to the degree that project activities would contribute to those conditions, projects or permitted activities shall restore or not retard attainment of desired conditions. Short-term adverse effects from project activities may occur when they support long-term recovery of riparian management area desired conditions.

Standard RMA-2S. Herbicides, insecticides, pesticides and other toxicants, and other chemicals shall be applied only to maintain, protect, or enhance aquatic and riparian resources or to restore native plant communities in a manner that does not harm aquatic or riparian resources.

Standard RMA-3S. Trees felled for safety shall be retained onsite unless in excess of what is needed to achieve aquatic and riparian desired conditions. If the desired quantity and size distribution of large wood has been met on site, the wood can be transported to other aquatic and riparian restoration projects.

Guideline RMA-4G. Water drafting sites should be located and managed to minimize adverse effects on stream channel stability, sedimentation, and instream flows needed to maintain riparian resources, channel conditions, and fish habitat. To prevent the spread of invasive species, water should not be discharged into other waterbodies.

Standard RMA-5S. Pumps shall be screened at drafting sites to prevent entrainment of fish and shall have one-way valves to prevent back-flow into streams.

Guideline RMA-6G. Fish habitat and water quality should be protected when withdrawing water for administrative purposes.

Standard RMA-7S. Refueling shall occur with appropriate containment equipment and a spill response plan in place. Wherever possible, storage of petroleum products and refueling will occur outside of riparian management areas. The use of containment devices, absorbent pads, and a developed spill plan will help reduce the risk of fuel and petroleum products from getting into streams and other waterways if an accident were to occur. If refueling or storage of petroleum products is necessary within riparian management areas, these operations will be conducted no closer than 100 feet from waterways.

3.2 LANDS AND SPECIAL USES, INCLUDING HYDROPOWER IN RIPARIAN MANAGEMENT AREAS STANDARDS AND GUIDELINES

Standard LH-1S. Authorizations for all new and existing special uses, including, but not limited to water diversion or transmission facilities (for example, pipelines and ditches), energy transmission lines, roads, hydroelectric, and other surface water development proposals, shall result in the reestablishment, restoration, or mitigation of habitat conditions and ecological processes identified as being essential for the maintenance or improvement of habitat conditions for fish, water and other riparian dependent species and resources. These processes include in-stream flow regimes, physical and biological connectivity, water quality, and integrity and complexity of riparian and aquatic habitat.

Standard LH-2S. New support facilities shall be located outside of riparian management areas. Support facilities include any facilities or improvements (for example, workshops, housing, switchyards, staging areas, and transmission lines) not directly integral to the production of hydroelectric power or necessary for the implementation of prescribed protection, mitigation or enhancement measures.

Guideline LH-3G. If existing support facilities are located within the riparian management areas, they should be operated and maintained to restore or enhance aquatic and riparian dependent resources. At time of permit re-issuance, consider removing support facilities, where practical.

Guideline LH-4G. Land exchanges should avoid the disposition of occupied habitat of threatened, endangered, candidate, proposed, or sensitive species.

4.0 PROJECT DESIGN AND IMPLEMENTATION

4.1 **ROYAL PURPLE DIVERSION DISCHARGE PIPE EXTENSION**

4.1.1 Design

Water is diverted at the project's 2-foot-high, 9-foot-long concrete Royal Purple Creek Diversion Dam on Royal Purple Creek into a 240-foot-long, 8-inch-diameter partially-buried pipeline. The pipeline empties into a 20-foot-long open channel that discharges to the East Fork Wallowa River just upstream of the project's East Fork Dam and impoundment (figures 2 and 3). The FERC license requires that PacifiCorp extend the Royal Purple Creek Diversion pipeline by an additional 20 feet so it discharges directly to the East Fork Wallow River, thereby minimizing erosion along the existing open channel between the pipeline terminus and the East Fork (see design sheet 7).



Figure 3. Aerial photo of Royal Purple diversion discharge (UAS, June 2018).

4.1.2 Implementation

Timing

The in-water work period specified for the Wallowa River is July 15 through August 15 (ODFW 2008), and the Royal Purple diversion pipe extension work will be conducted during this period in 2019.

Means and Methods, and Mitigation Measures

The Royal Purple diversion will be shutoff during the pipeline extension. A straw bale barrier will be installed to separate the work area from the East Fork Wallowa River (see design drawing sheet 4). The extension pipe will be installed by hand and/or small machinery. A small concrete support will be installed at the base of the new pipe for support. Native boulders and downed on-site logs will be stacked around the support for camouflage. A splash pad using native boulders at the pipeline discharge site will be used to construct a splash pad at the end of the pipe. Downed logs and on-site boulders can be seen in Figure 3. Work will be conducted with hand tools and/or small excavation equipment and limited grubbing/ vegetation pruning is expected to conduct the work. As temporary effects to riparian vegetation is expected to be minimal, re-vegetation within the small work zone is not proposed.

Effectiveness Monitoring

Due to the very small area of disturbance, effectiveness monitoring will include taking post construction photos of the work area. Photos will also be taken the following summer after construction to document whether the pipeline extension is providing the intended reduction in erosion. Following this monitoring period, the monitoring results, with photos, will be included in the 2020 Annual Report and Rolling 3 Year Project Management Activities for Calendar Years 2019 – 2021 submitted to the USFS.

Consistency with USFS Standards and Guidelines

The consistency of the Royal Purple diversion discharge pipe extension with the USFS land management area designation standards and guidelines (listed in section 3.0) is summarized below.

Standard RMA-1S. The short term effects of installing the Royal Purple discharge pipe extension are very small. The pipeline extension is necessary to minimize erosion and is itself a mitigation measure prescribed by the USFS. Therefore, the proposed project supports long-term management area desired conditions.

Standard RMA-2S. The use of herbicides, insecticides, pesticides and other toxicants, and other chemicals are not proposed to complete the work.

Standard RMA-3S. The removal of trees is not proposed to complete the work.

Guideline RMA-4G. The pipeline extension is necessary to minimize erosion and is itself a mitigation measure prescribed by the USFS. The proposed project was prescribed by the

USFS to minimize adverse effects on stream channel stability and sedimentation caused by erosion at the current pipeline discharge point.

Standard RMA-5S. Dewatering is not proposed to complete this project.

Guideline RMA-6G. This guideline does not apply to the Royal Purple discharge pipe extension.

Standard RMA-7S. During construction, refueling and spill response standards will be met and are included in the Spill Prevention and Control, and Hazardous Materials Plan (see section 6).

Standard LH-1S. The pipeline extension is necessary to minimize erosion and is itself a mitigation measure prescribed by the USFS. Therefore, the proposed project supports long-term management area desired conditions.

Standard LH-2S. This standard does not apply to the Royal Purple discharge pipe extension.

Guideline LH-3G. This guideline does not apply to the Royal Purple discharge pipe extension.

Guideline LH-4G. This guideline does not apply to the Royal Purple discharge pipe extension.

4.2 EAST FORK DIVERSION INTAKE MODIFICATION

4.2.1 Design

The East Fork Dam is an 18-foot-high, 125-foot-long, buttressed rock-filled timber crib dam with an integrated 30-foot-wide spillway that creates a 0.2-acre impoundment on the East Fork. A low-level intake box fitted with a steel trash rack and headgate located on the left embankment of the dam conveys flows into a 5,688-foot-long, mostly buried steel penstock that connects with the powerhouse. A lower level outlet pipe with a steel trash rack and slide gate is located adjacent to the intake. The slide gate connects to a 2-foot-diameter steel pipe (low level outlet pipe) passing through the dam, and is used to flush sediment from the forebay on an annual basis and provide instream flow releases to the 1.7-mile long bypassed reach of the East Fork.

The existing intake structure will be partially demolished and modified, and replaced with a new structure covering a similar foot print (Figure 2; see design sheets 5, 6, 10, 11, 12). The existing wood structure will be demolished and rebuilt with a steel structure. The existing concrete structure will be retained and repaired (minor scour repairs, new anchors for the steel structure), but will not be removed or replaced. Some of the mechanical systems (intake gates) will be replaced. The new intake structure will have a lower deck that will provide better access to the sluice trash rack and penstock intake that will increase the overall footprint of the structure, but the lower deck will be elevated over the water and supported via cantilever from the rebuilt structure and existing concrete structure.

As part of intake modification project, up to five cubic yards of rock will be replaced where it has eroded off of the dam and exposed the rebar reinforcing mat on the downstream face of the dam (Figure 5).

4.2.2 Implementation

Timing

The in-water work period specified for the Wallowa River is July 15 through August 15 (ODFW 2008), and the work within the ordinary high water line of the forebay will be conducted during this period in 2019. Once the platform is constructed, work on top of the platform and above the ordinary high water line elevation, may occur outside this period if needed.

Means and Methods, and Mitigation Measures

The large sparsely vegetated area to the north of the forebay will be used for staging. A cofferdam will be constructed to divert the East Fork Wallowa River into an HDPE pipe to dewater the forebay/work zone (see drawing sheet 4). In addition, silt fence will be placed around the perimeter of the in-water work zone (see drawing sheet 4). The wood intake structure will be demolished and all demolished materials will be hauled off and disposed of at an approved facility. Rock will be placed on the dam abutments to cover the exposed rebar mat. No rock will be placed below the ordinary high water line of the river. If approved by the USFS, rock will be sourced from the exposed talus slope approximately 200 yards from the dam site along the access road. It is expected that the work would be completed using small excavators and small vehicles that can navigate the existing narrow 4x4 road that leads to the East Fork Dam site, which is only wide enough for a side-by-side type off-road vehicle.

The staging area is located in an upland area and is currently sparsely vegetated with herbaceous grasses (Figure 4). After the work is complete, the staging area will be reseded with a native seed mix. The in-water work zone in the forebay is not vegetated under existing conditions; and therefore, re-vegetation below the ordinary high water line after construction is not proposed.



Figure 4. Staging area adjacent to the East Fork diversion.



Figure 5. Exposed rebar on dam where rock has sloughed and needs replacement.

Effectiveness Monitoring

Due to the relatively small area of disturbance, effectiveness monitoring will include taking post construction photos of the work area. Photos will also be taken the following summer after construction to document whether the re-seeding of the staging area is providing at least the same vegetative coverage as pre-project conditions. Following this monitoring period, the monitoring results, with photos, will be included in the 2020 Annual Report and Rolling 3 Year Project Management Activities for Calendar Years 2019 – 2021 submitted to the USFS.

Consistency with USFS Standards and Guidelines

The consistency of the East Fork diversion intake modification with the USFS land management area designation standards and guidelines (listed in section 3.0) is summarized below.

Standard RMA-1S. The short term effects of the East Fork diversion intake modification will enable the release of higher minimum flows to bypass reach, which will increase fish habitat availability and support long-term recovery of riparian management area desired conditions.

Standard RMA-2S. The use of herbicides, insecticides, pesticides and other toxicants, and other chemicals are not proposed to complete the work.

Standard RMA-3S. The removal of trees is not proposed to complete the work.

Guideline RMA-4G. The new diversion structure will occupy the same footprint of the existing diversion and is necessary to enable the release of higher minimum flows to bypass reach, which will increase fish habitat availability and support long-term recovery of riparian management area desired conditions.

Standard RMA-5S. Dewatering pumps, if used to complete the construction, will be screened and include back-flow valves.

Guideline RMA-6G. The East Fork diversion intake modification will enable the release of higher minimum flows to bypass reach, which will increase fish habitat availability over the long term.

Standard RMA-7S. During construction, refueling and spill response standards will be met and are included in the Spill Prevention and Control, and Hazardous Materials Plan (see section 6).

Standard LH-1S. The East Fork diversion intake modification is necessary to enable release of higher minimum flows to the bypass reach, which will increase fish habitat availability over the long term, and is itself a mitigation measure prescribed by the FERC license.

Standard LH-2S. This standard does not apply to the East Fork diversion intake modification.

Guideline LH-3G. This guideline does not apply to the East Fork diversion intake modification.

Guideline LH-4G. This guideline does not apply to the East Fork diversion intake modification.

4.3 RECREATIONAL SIGNAGE AND TRAIL DRAINAGE IMPROVEMENTS

4.3.1 Design

Up to six directional trail signs will placed on the project access road and in the general project area to better demark existing trails in the project area. An interpretive sign with information about the hydroelectric project will be placed on the west side of the project forebay. All signs will be designed in consultation with USFS staff, but Figure 6 provides an example of what the interpretive sign at the forebay may look like. Drainage improvements on the connector trail between the project access road and the East Fork Wallowa River Trail will be designed in consultation with the USFS.

4.3.2 Implementation

Means and Methods, and Mitigation Measures

Signs will be pre-fabricated offsite and installed with hand tools and if necessary, small quantities of hand-poured concrete for post footings. Any trail drainage improvements have not yet been designed.



Figure 6. Example interpretive sign design.

Effectiveness Monitoring

Due to the small area of disturbance, effectiveness monitoring will include taking post installation photos of signs and any trail drainage improvements. Photos will also be taken the following summer of trail drainage improvements only to document whether they are performing satisfactorily. Following this monitoring period, the monitoring results, with photos, will be included in the 2020 Annual Report and Rolling 3 Year Project Management Activities for Calendar Years 2019 – 2021 submitted to the USFS.

Consistency with USFS Standards and Guidelines

The consistency of installation of recreational signage and trail drainage modifications with the USFS land management area designation standards and guidelines (listed in section 3.0) is summarized below.

Standard RMA-1S. Recreational trail signs will not be installed in riparian areas. Drainage improvements to trails will protect riparian and aquatic habitats from being impacted by erosion or sediment transport from trail drainage.

Standard RMA-2S. The use of herbicides, insecticides, pesticides and other toxicants, and other chemicals are not proposed to complete the work.

Standard RMA-3S. The removal of trees is not proposed to complete the work.

Guideline RMA-4G. This guideline does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Standard RMA-5S. This guideline does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Guideline RMA-6G. This guideline does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Standard RMA-7S. This standard does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Standard LH-1S. This standard does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Standard LH-2S. This standard does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Guideline LH-3G. This guideline does not apply to the Recreational Signage and Trail Drainage Improvement installations.

Guideline LH-4G. This guideline does not apply to the Recreational Signage and Trail Drainage Improvement installations.

5.0 BIOLOGICAL ASSESSMENT AND ENVIRONMENTAL ANALYSIS

The proposed actions to extend the Royal Purple discharge pipeline, replace the intake structure and install signage and improve trail drainage were evaluated by the FERC's Environmental Assessment (FERC 2016) and the USFWS's Biological Opinion (USFWS 2016). The proposed projects and environmental conditions have remained the same at the site since these analysis were completed in 2016, and the biological and environmental analyses remain accurate. Therefore, additional analysis is not warranted.

6.0 Spill Prevention and Control and Hazardous Materials Plan


A Spill Prevention and Control, and Hazardous Materials Plan for hazardous materials storage, spill prevention and cleanup is provided in Appendix B. The plan was prepared following the U.S. Environmental Protection Agencies template for construction stormwater management to meet national pollution discharge elimination system requirements (section 5 of the template related to pollution prevention). The plan also incorporates the USFS standard RMA-7S (see section 3.1).

7.0 REFERENCES

- FERC (Federal Energy Regulatory Commission). 2016. Final environmental assessment for hydropower license, Wallowa Falls Hydroelectric Project, FERC Project No. 308-007, Oregon, dated May 2016. Federal Energy Regulatory Commission, Office of Energy Projects, Division of Hydropower Licensing, Washington D.C.
- FERC (Federal Energy Regulatory Commission). 2017. Order issuing subsequent license to PacifiCorp for the Wallowa Falls Hydroelectric Project (Project No. 308-007) issued January 5, 2017.
- ODEQ (Oregon Department of Environmental Quality). 2013. Construction stormwater best management practices manual, 1200-C NPDES General Permit, dated March, 2013. Water Quality Division, Surface Water Section, Portland Oregon.
- ODFW (Oregon Department of Fish and Wildlife). 2008. Oregon guidelines for timing of in-water work to protect fish and wildlife resources – June, 2008. On the web: <u>https://www.dfw.state.or.us/lands/inwater/Oregon Guidelines for Timing of %</u> <u>20InWater Work2008.pdf</u>

- USFS (United States Forest Service). 2018. Wallowa-Whitman National Forest Land Management Plan. Pacific Northwest Region. On the web: <u>https://www.fs.usda.gov/Internet/FSE_DOCUMENTS/fseprd584609.pdf</u>
- USFWS (United States Fish and Wildlife Service). 2016. Biological opinion for the Wallowa Falls Hydroelectric Project (P-308-007), Grande Ronde subbasin, Wallowa County, Oregon. U.S Fish and Wildlife Service, La Grande Oregon.

Appendix A Design Drawings



		REFERENCE DRAWINGS			
		DRAWING No.			
∽ Shee	ET INDEX	W REFERENCE DRAWINGS			
G-01	COVER SHEET & SHEET INDEX	ó	-		
G-02 G-03	STANDARD NOTES AND SYMBOLS EXISTING SITE PLANS	Z			
<u>5-05 </u> TASK A		DRAWING			
ESC-01	INTAKE ESC PLAN	APP			
D-01 C-01	INTAKE DEMOLITION PLAN AND SECTIONS INTAKE PLAN AND SECTIONS	CHK A		$\left \right $	
C-02	ROYAL PURPLE PIPELINE EXTENSION PLAN AND ELEVATION	BY C			
C-03 C-04	LOWER RELEASE PIPE MODIFICATIONS SECTIONS AND DETAILS SKIMMER BOX GATE SECTIONS AND DETAILS		+		
C-05	PENSTOCK KNIFE GATE VALVES PLAN AND DETAILS	c			
GS-01	GENERAL STRUCTURAL NOTES AND DESIGN CRITERIA				
S-01 S-02	INTAKE PLATFORM PLANS INTAKE PLATFORM FRAMING PLANS				
5-02	INTAKE PLATFORM SECTIONS				
S-04	INTAKE PLATFORM DETAILS 1	z			
S-05	INTAKE PLATFORM DETAILS 2	EVISION			
S-06 S-07	INTAKE PLATFORM CONTROL BUILDING PLAN AND SECTIONS INTAKE PLATFORM CONTROL BUILDING DETAILS	RE			
S-08	PEDESTRIAN BRIDGE MODIFICATIONS SECTIONS AND DETAILS				
TASK B					
ESC-11 ESC-12	EROSION AND SEDIMENT CONTROL PLAN NOTES AND DETAILS				
ESC-13	TAILRACE RE-ALIGNMENT ACCESS AND STAGING	C			
C-11	TAILRACE RE-ALIGNMENT PLAN				
C-12 C-13	TAILRACE RE-ALIGNMENT PROFILE STREAM BANK STABILIZATION PLAN	ATE			
C-14	TAILRACE DETAILS 1				
C-15	TAILRACE DETAILS 2	No.			
$\frac{2-16}{2}$	TAILRACE DETAILS 3	APP	+	$\left \right $	+
C-17 S-11	EXISTING/PROPOSED SITE GRADING VELOCITY BARRIER PLAN AND SECTIONS	CHKA	-	CCB	
5-12	VELOCITY BARRIER SECTIONS AND DETAILS	BY C		WJZ C	
S-13	TAILRACE BRIDGE CROSSING PLAN AND SECTIONS		Š 	Ň	-+
<u>S-21</u>	CULVERT HEADWALL PLAN AND SECTIONS				
	OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON OREGON	REVISION	UOIL:		
POC	SAP# PL# PL# WALLOWA FALLS HYDROELECTRIC DATE FEBRUARY 2019 ENG CCB DR WJZ CH CCB APPROVAL COVER SHEET & SHEET INDEX		3 ISSUED FOR CONSTRUC	PERMIT REVISIONS	
'es		DATE	10/19/18	/6/19	
ING	REV.	 . ~	1.5	<u></u>	1 1

 SET OF CONTRACT DRAWNES. LISTNE OF ABBREWATIONS AND THE LISTNE TO CONTRACTOR PROFILE STALL FREEMALL, STATE CONTRACTORS STORMANCS. ADECOMPTONS WARE USED IN THE CONTRACTOR PROFILE STALL FREEMALL, STATE CONTRACTORS STORMANCS. ADECOMPTONS OF THE WORD FOR EXAMPLE. YOUT WARAN KORDY OR MODIFICIEN CONTRACTOR STALL FREEMALL, STATE THE WORD FOR EXAMPLE. YOUT WARAN KORDY OR MODIFICIEN CONTRACTOR STALL STATE AND NOT FINAL STALL STATE AND NOT FINAL STALL STATE AND NATIONAL ST	 THESE ALBREVATIONS ARPLY TO THE ENTITE SET OF CONTRACT DRAMINS. LISTNG OF ABREVATIONS AND DESTINATION CONTRACT DRAMINS. ALBREVATIONS AND USED DISTINCT CONTRACT DRAMINS. ADDREVATIONS SHOWN ON THIS SILET INCLUDE WAY TO NOT SEAL DOWNLOW OF WAY AND USED TO DREINFORMASTE. FROMEWORK OF WAYS. SCREENING ON SHALL BERNORMENT IS TO DREINFORMASTE. FROMEWORK WITS TO DREINFORMASTE. FROMEWORK WITS TO DREINFORMASTE. FROMEWORK WITS TO DREINFORMASTE. FROMEWORK WITS TO DREINFORMATION OF START DREINFORMENTIS TO CONTRACT OF SALL DRAWINGS SCALES FOR ALL DRAWINGS DESTINGTION CONTRACT OF SALL DRAWINGS DESTINGTION CONTRACT OF SALL DRAWINGS DESTINGTION CONTRACTOR SALL DRAWINGS DESTINGT UTLIES TO REVAIL CONTRACTOR SALL DRAWING DESTINGT UTLIES TO REVAIL CONTRACTOR SALL DRAWINGS DESTINGTION SALL DRAWINGS DESTINGT UTLIES TO REVAIL CONTRACTOR SALL DRAWINGS DESTINGT DRAWINGS DESTINGT UTLIES TO REVAIL CONTRACTOR SALL DRAWINGS DESTINGT DRAWINGS DESTINGT DESTINGT DRAWINGS DESTINGT DRAWINGS DESTINGT DRAWINGS DESTINGT DRAWINGS DESTINGT DR	 THESE ABBREVIALIONS ARP Y TO THE IN TRESIST OF CONTRACT DRAWINGS. LISTNG OF ABBREVATIONS DOES NOT INPLY ALL ABBREVATIONS AND LOSS ARE USED IN THE CONTRACT DRAWINGS. LISTNG OF ABBREVATIONS ARE USED IN THE CONTRACT DRAWINGS. ABBREVATIONS SHOW AND THIS SHEET INCLUGE VARIANCE OF ADD THE WORK DOES NOT INPLY AND THE ABBRE TO COMPACT AND ADD ADD THE ADD ADD ADD THE ADD ADD ADD ADD ADD ADD ADD ADD ADD AD		
 SET OF CONTRACT DRAWNES. LISTNE OF ABBREWATIONS AND THE LISTNE TO CONTRACTOR PROFILE STALL FREEMALL, STATE CONTRACTORS STORMANCS. ADECOMPTONS WARE USED IN THE CONTRACTOR PROFILE STALL FREEMALL, STATE CONTRACTORS STORMANCS. ADECOMPTONS OF THE WORD FOR EXAMPLE. YOUT WARAN KORDY OR MODIFICIEN CONTRACTOR STALL FREEMALL, STATE THE WORD FOR EXAMPLE. YOUT WARAN KORDY OR MODIFICIEN CONTRACTOR STALL STATE AND NOT FINAL STALL STATE AND NOT FINAL STALL STATE AND NATIONAL ST	 STE OF CONTRACT GRAWNES. LIGTING OF ARBREVIATIONS DOES NOT IMPLY AD AGREVIATIONS ARE USED IN THE CONTRACT ARBREVIATIONS DOES NOT IMPLY AD AGREVIATIONS ARE USED IN THE CONTRACT SHEEPARTS. ARBREVIATIONS OF THE WORD FOR EXAMPLE, TWO'S WAY MEAN INCLUED OF RALIFUEL TOW'S WAY MEAN INCLUED OF RALIFUEL TOW MEAN INCLUED OF RALIFUEL TOWN AND MANNESS CONTROLOGY REINFORMACE. SCREETING OF SALL DOWNERS OF TO DE-EVENTAGE PROPOSED INFROVEMENT TO DE-EVENTAGE PROPOSED INFROVEMENTS TO HEARLY WAS INFORMATING CONTROL TO DE-EVENT SELECTOR ALL EXSTING UTILIES TO THE STRET OF CONSTRUCTION. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO THE STRET OF CONSTRUCTION. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO THE STRET OF CONSTRUCTION. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO THE STRET OF CONSTRUCTION. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO THE CONTRACTOR SHALL CONTRACT THE JULY ASTINGT CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO REMAIN. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO REMAIN ON AND HE ARKNOW CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO REMAIN. THE CONTRACTOR SHALL PROFILE ALL EXSTING UTILIES TO REMAIN ON AND HE ARKNOWS UTILIES TO REMAIN ON AND HE ARKNOWS CONTRACTOR SHALL PROFILES AND UTILIES TO REMAIN ON AND HE ARKNOWS UTILIES TO REMAIN ON AND HE ARKNOWS UTILIES TO REMAIN ON AND HE ARKNOWS UTILIES TO REMAIN AND HE ARKNOWS UTILIES TO REMAIN ON AND HE ARKNOWS UTILIES TO REMAIN AND HE ARKNOWS UTILIES TO REMAIN AND HE ARKNOWS UTILIES TO REMAIN ON AND HEAR AND AND HEAR AND AND HEAR AND	 ST 0° CONTRACT RAMINGS. JUSTING OF ARGRIVATIONS ONES NOT IMPLY ALL 4020 VATIONS ONES NOT IMPLY ALL 4020 VATIONS ARE USED IN THE CONTRACT SKAMMES. ABRENDATIONS SHOWN ON THIS SHEET INCLUE WARATONS OF THE WORP, FOR CRAMPLE, VARATONS OF THE WORP, VARATONS OF THE VARATONS OF THE VARATONS OF THE WORP, VARATONS OF THE VA	<u>GENERAL NOTES:</u>	EROSION CONTROL NOTES:
 LISTING OF ABBREVATIONS DOES NOT MPLY ALL ABBREVATIONS ARE USED IN 14: CONTRACTOR SAMPLES AND DATABASE AND DEFENSION AND THIS SILET INCLUDE WARTINGS OF THE WORD FOR CAMPLE YARDINGS OF THE WORD FOR CAMPLE YARDINGS OF THE WORD FOR CAMPLE YARDINGS OF THE WORD FOR CAMPLE YARDING OF WARM MODIFY OR WORP AND NOTICE YARDING WERNING AND DIFFERENCE WARTING YEARN DOLLER OR NOLLINGS, THEN YARD YEARN DOLE OR NOLLINGS, THEN YARD YEARN DOLE OF WORP WORP IS DIFFERENCE DECENTRACTOR SHALL BOR WORP WORP IS DIFFERENCE DIFFERENCE AND THE START OF CONSTRUCTION, THE CONTRACTOR SHALL LADD FOR CAMPLE SHALL BE CONTRACTOR SHALL LADD FOR YARDINGS SHALL BOR AND DEFENSION AND SAMPLE SECTION SAMPLES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES ARE BASED ON 223'S 32'F FINITED DOLEAD WORK REFERENCE UTILIES TO REALL DRAWNES SUBJECT DOLEAD WORK REFERENCE CONTRACTOR SHALL DRAWNES SUBJECT DOLEAD WORK ARE BASED ON 23'S ADD WORK REFERENCE SUBJECT DOLEAD WORK REFERENCE SUBJECT AND WORK REFERENCE SUBJECT DOLEAD WORK R	 LISTING OF ABBREVIATIONS DOES NOT IMPLY ALL ABBREVIATIONS ARE USED IN THE CONTRACTOR SAME USED IN THE CONTRACTOR SAME USED IN THE CONTRACTOR SAME USED TO MEDIATION OF ARRYINGS ADDORWAY MAAN MODIFY OR MODIFICATION, TWO'S MAY MEAN MODIFY OR MODIFICATION, THE STING CONTRACTOR SHALL BE DOWNED TO DECEMPTOTION OR ALL DRAWNOS ARE LASED ON 2223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. ON 223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. ON 223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. ON 223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. ON 223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. ON 223 V3 "THIVED DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. SEGLES TOR ALL DRAWNOS ARE DASED. SEGLES TOR TO DELECTION OF ALL DRAWNOS ARE DASED. SEGLES TOR TOBEL DRAWNOS ARE DESTROYO ULTURS TO HEMAN. THE CONTRACTOR SHALL DRAWNOS ARE DASED ON 200 TRACTOR SHALL CONTACT THE UTILITY ALL CONTRACTOR SHALL CONTACT THE UTILITY ALL CONTRACTOR SHALL DRAWNOS. SEDLES TOR THE ALL CONTACT THE UTILITY ALL CONTRACTOR SHALL DRAWNOS. SEDLES TOR THE DRAWNOS. SEDLESTOR SHALL CONTACT THE UTILITY. ALL CONTRACTOR SHALL CONTACT THE UTILITY. ALL CONTRACTOR SHALL DRAWNOS. SEDLESTOR SHALL CONTACT THE UTILITY. ALL CONTRACTOR SHALL CONTACT THE UT	 LISTNG OF ABBREVIATIONS DOES NOT IMPLY ALL SERVED TO THE START OF THE SERVET INCLUDE CONTRUCT ONLY IN MILL TEDERAL STATE WITH THE CONTROL OF PRAVING STATE WATCH ANY MEAN MODELY OR CONTROL WAY MEAN MODELY OR WORK IS USED TO DECEMPTIASZE PROPOSED MERONEWINGS TO DECEMPTIASZE PROPOSED MERONEWINGS CONTROL OF SALL SOLVER WAY. STATESCON CONTROL MEASURES CONTROL OF SALL SOLVER CONTROL OF SALL SOLVER CONTROL		
 ABBERMATIONS STOWN ON THIS STET INCLUDE WARTICKS OF THE WORK. FOR EXAMPLE, TACCT WAY MEAN NOLLDED OR NELLONG THENT WAY MEAN NOLLDED OR NELLONG THE CONTRACTOR SHALL CONTACT THE UTITY ACTIVITY ON OR STALL CONTACT THE UTITY ACTIVITY ON OR STALL CONTACT THE UTITY ACTIVITY ON THE STALL OCATEM ALL REASE OR UTILITY. THE CONTRACTOR SHALL CONTACT THE UTITY ACTIVITY ON OR STALL CONTACT THE UTITY ACTIVITY ON OR SHALL CONTACT THE UTITY ACTIVITY ON THE STALL CONTACT THE UTITY ACTIVITY ON THE ACTIVITY ACTIVITY ACTIVITY ON THE ACTIVITY ACTIVITY ON THE STALL CONTACT THE UTITY ACTIVITY ON THE STALL CONTACT THE UTITY ACTIVITY ON THE STALL CONTACT THE UTITY ACTIVITY ON THE ACTIVITY AC	 ABBERMATIONS STOWN ON THIS STET INCLUDE WARTERS OF THE WORK, FOR EXAMPLE, THEY WAREN ENDER CRAMPLE, THEY WAREN ENDER REMOVED BY THE WAREN ENDER REMOVED BY THE WAREN ENDER REMOVED BY REMOVED AN THE WORK OF WORK IS USED TO INDEALE EXISTING COMPONENTS TO HIGHLIGHT SELECTED TRADEWORK, REFER TO CONTEXCTOR CALL BURKINGS COMPONENTS TO HIGHLIGHT SELECTED TRADEWORK, REFER TO CONTEXCTOR CALL BURKINGS AND DEFENSIONE TO THE START TO CONSTRUCTION, THE CONTEXCTOR SHALL CONTEXCTOR SHALL BE SHARE SHARE WARENESS COM AND SECURE CONTENCTOR SHALL BE SHARE SHARE WARENESS COMPONENT CONTEXCTOR SHALL LOCATE ALL DRIVEN WARENESS TO HIGHLIGHT SELECTOR TAGE WARENESS SCALES FOR ALL DRIVINGS ARE BASED ON CONTEXCTOR SHALL LOCATE ALL DRIVEN WARENESS CONTEXCTOR SHALL LOCATE ALL DRIVEN WARENESS CONTEXCTOR SHALL LOCATE ALL DRIVEN WARENESS FOR HELD CONTEXCTOR OF DIFT. NON OF DEFENSION UTILITIES TO FLOAD DISTURBANCE. THE CONTEXCTOR SHALL DOCATE ALL DRIVEN WARENESS CONTEXCTOR SHALL LOCATE ALL DRIVEN WARENESS CONTEXCTOR SHALL CONTEXT THE UTILITY AGENCES FOR HELD CONTEXT AND START UTILITY. HE CONTEXTOR SHALL CONTEXT THE UTILITY AGENCES FOR HELD CONTEXT THE UTILITY AGENCES FOR HELD CONTEXT AND START UTILITY. HE CONTEXTOR SHALL CONTEXT THE UTILITY AGENCES FOR HELD CONTEXT AND START UTILITY. HE CONTEXTOR SHALL CONTEXT AND AND AND AND AND AND AND AND AND AND	 A BEREMATIONS SHOWN ON THIS SHEET INCLUDE WARRINGS OF THE WORD FOR EXAMPLE TWO'S WAY MEAN INCLUDED OR INDUCING; THEW'S WAY MEAN INCLUDED OR INDUCED OR INDUCATE CASTING COMPONENTS TO HIGHLIGHT SELECTED TRADE WARK REFER TO CONTRACTOR SHALL PROTECT TO RUBACL. SCALES FOR ALL DRAWINGS ARE BASED ON 20'Y, 34' FRINTED DRAWINGS SCALES FOR ALL DRAWINGS ARE BASED ON 20'Y, 34' FRINTED DRAWINGS THE CONTRACTOR SHALL PORTECT ALL EXISTING UTITIES IN AND ARQUND THE AREAS OF NEW CONTRACTOR SHALL COCHECT ALL EXISTING UTITIES IN AND ARQUND THE AREAS OF NEW CONTRACTOR SHALL CONTRACT THE UTITIES ADD AND AND WANNE ALL EXISTING UTITIES IN AND ARQUND THE AREAS OF NEW CONTRACTOR SHALL CONTRACT THE UTITIES ADD ANTANINC ALL ERSORDING OF STRAW, SAWING CONTRACTOR SHALL CONTRACT THE UTITIES ADD ANTANINC ALL ERSORDING OF NEW SHALL CONTRACTOR SHALL CONTRACT THE UTITIES ADD ANTANING ALL ERSORDING OF THE AREAS OF NEW CONTRACTOR SHALL CONTRACT THE UTITIES ADD ANTANING ALL ERSORDING OF NEW SHALL CONTRACTOR SHALL AND STALL PROTECT ALL EXISTING UTITIES TO ARMAN. THE CONTRACTOR SHALL CONTRACT THE UTITIES ADD ANTANING ALL ERSORDING OF NEW SHALL REFORMED AND YEAR ADD AND AND AND AND AND AND AND AND AND	2. LISTING OF ABBREVIATIONS DOES NOT IMPLY ALL ABBREVIATIONS ARE USED IN THE	CONSTRUCTION, PRIOR TO THE START OF CONSTRUCTION, THAT MEETS ALL FEDERAL, STATE AND LOCAL REQUIREMENTS.
 I. PRIOR OVER SHALL RESERVENT TO HELD ALL STATES OF TO MORE AND THE CONTRACTOR SHALL CONTRACTOR SHALL STATES AND WORK REFER TO CONTRACTOR SHALL CONTRACTOR SHALL STATES AND WORK REFER TO CONTRACTOR SHALL CONTRACTOR SHALL STATES AND WORK RESERVENTS TO HELD ALL STATES AND WORK RESERVENTS TO HELD ALL STATES AND WORK RESERVENTS TO THE CONTRACTOR SHALL CONTRACTOR SHALL STATES AND WORK RESERVENTS TO THE CONTRACTOR SHALL CONTRACTOR SHALL STATES AND WORK RESERVENTS TO THE CONTRACTOR SHALL SHALL SHOWN ON THE CONTRACTOR SHALL CONTRACTOR SHALL CONTRACTOR SHALL SHALL SHOWN ON THE RESERVENT OF THE CONTRACTOR SHALL SHAL SHA	 THE CONTRACTOR IS RESERVANCE TO THE CONTRACTOR STALL SUBJECT AND THE CONTRACTOR STALL CONTRACTOR ST	 I. PROFILE ON STRUCTOR SHALL CONTRACT FOR THE CONTRACTOR SHALL ALSO PROVIDE ANY AND STRUCTOR SHALL ALSO PROVIDED AND STRUCTOR SHALL ALSO AND STRUCTOR SHALL ALSO AND AND ST		DURING ROUCH CRADING OPERATIONS AND
 CONTEXT OF LACH SHELL FOR USAGE. CONTEXT OF LACH SHELL FOR USAGE. SCALES FOR ALL DRAWINGS ARE BASED ON 22'X 34' FRINTED DRAWINGS CONTEXTOR SHALL LOCATE ALL EXISTING UTILITY. TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UTILITY. IN AND AROUND THE AREAS OF NEW CONSTRUCTION OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UTILITY. IN AND AROUND HER AREAS OF NEW CONSTRUCTION OF ADDITIONAL ECONTRACTOR SHALL CONTRACTOR SHALL REPORT AND YEAR SHALL CONTRACTOR SHALL CONTRACTOR SHALL CONTRACTOR SHALL REPORT AND YEAR SHALL CONTRACTOR SHALL CONTRA	CONTRACTOR SHALL DEAD SHEEL FOR USAGE. 5. SCALES FOR ALL DRAWINGS ARE BASED ON 22'X 34' PRINTED CRAWINGS ARE BASED ON 22'X 34' PRINTED CRAWINGS ARE BASED ON 22'X 34' PRINTED CRAWINGS C/UL GENERAL NOTES: 1. PRICE TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UTLITES IN AND AROUND THE ARLAS OF NEW CONSTRUCTION SHOLD DO THE ARLAS OF NEW CONSTRUCTION SHALL CONTRACTOR SHALL CONTRACTOR SHALL MISTALLES IN THE ABOVE. 2. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTLITES IN AND AROUND THE ARLAS OF NEW CONSTRUCTION OR SHALL PROTECT ALL EXISTING UTLITES IN AND AROUND THE ARLAS OF NEW CONSTRUCTION OR SHALL CONTRACTOR SHALL CONTRACTOR SHALL SOLTED ARDONE. 2. THE CONTRACTOR SHALL CONTRACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LESS T2 HOURS OF NEW CONSTRUCTION OR ANY GROUND DISTURBANCE. 4. PRICE TO ANY CONNECTION TO AN EXISTING UTLITY. THE CONTRACTOR SHALL CONTROL THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LESS T2 HOURS OF SHALL CONTROL TO AN EXISTING UTLITY. THE CONTRACTOR SHALL CONTROL TO ANY CONTROL THE ARLAS, SPECIEL CONTRACTOR SHALL RESTORE ALL SURVEY MOUVENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. TO AN EXISTING UTLITY OF THE INTER ALL SURVEY MOVER RESTRUCTIONS WITH THE CONTRACTOR SHALL RESTORE ALL SURVEY MOVER RESTRUCTION STRICT AND LECATED IN THE CONTRACTOR SHALL RESTORE ALL SURVEY MOVER RESTRUCTIONS WITH THE CONTROL ON STRUCTON STRIELE AND PARTIAL SUBMITIAL SCHEDULE 31 23 13 DEWATERING SHOP DRAWINGS D5 50 00 D TAILBACE MISC VETALS SHOP DRAWINGS D5 50 00 D TAILBACE MISC VETALS SHOP DRAWINGS D5 50 00 D TAILBACE MISC VETALS SHOP DRAWINGS D5 50 00 C TAILBACE MISC VETALS SHOP DRAWINGS D5 50 00 C TREETARING SHOP DRAWINGS D5 50 00 C RENTER SHOP DRAWINGS D5 50 00 C RENTER SHOP DRAWINGS D5 50 00 C TAILBACE MISC VETALS SHOP DRAWINGS D5 50 00 C RENTER ARE USED CATE DOTTRACTOR SHALL REVERVA ALL OF THE CONTROL ON STRUCTON MATERIAL SHALL BEE DOTTRACTOR SHALL REVERVA ALL OF THE CONTROL ON SHALL DONFORM TO ALL PROVED SHA	 CONTEXT OF EACH SHEET FOR USAGE. SCALES FOR ALL DRAWINGS ARE BASED ON 22% 34° PRIVIED DRAWINGS SCALES FOR ALL DRAWINGS ARE BASED ON 22% 34° PRIVIED DRAWINGS CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES IN AND ARQUID THE AREAS OF INFW CONSTRUCTION OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ASENDES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PROR TO START OF CONSTRUCTION IS CONTRACTOR SHALL CONTACT THE UTILITY ASENDES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PROR TO START OF CONSTRUCTION IS CONTRACTOR SHALL CONTACT THE UTILITY ASENDES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PROR TO START OF CONSTRUCTION IS AND ROVAL DOORDING WITH THE UTILITY ASENDES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTIONS. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROVAL PURPLE CREEK DRESION CORDINATE ACCESS AND WORK RESTRICTIONS WITH THE CONSTRUCTION ACTIVITIES 1 SO OD QUATFORM GRATING SHOP DRAWINGS SO OD OPLATFORM GRATING SHOP DRAWINGS SO OD OPLATFORM GRATING SHOP DRAWINGS SO OD OPLATFORM GRATING SHOP DRAWINGS SO OD OR PLATFORM SHOP DRAWINGS SO OD GROUNT ALL CREQUIRED SO OD RELE ACQUISION SHIE (S) 20 18 SLDE GATE SHOP DRAWINGS SO OD OR RELE ACQUISION SHIE (S) 21 21 9 SEED MIX 32 20 18 SLDE GATE SHOP DRAWINGS SO DO OR RELE ACQUISION SHIE (S) 22 19 SEED MIX 32 20 18 SHIT ALL REQUIRED SO DO OR RELE A	REINFORGING.	IMPLEMENTATION AND MAINTENANCE OF EROSION
 SCALES FOR ALL DRAWINGS ARE BASED ON 22°X 34" PRIVIED DRAWINGS CONSTRUCTOR SHALL PROFENSION 22°X 34" PRIVIED DRAWINGS CONSTRUCTOR SHALL ROACE ALL EXISTING UTILITIES IN AND AROUND THE AREAS OF NEW CONSTRUCTOR OR GROUND DISTURBANCE. THE CONTRACTOR SHALL PROFECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ASENCES FOR FIELD LOCATION AT LEXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ASENCES FOR FIELD LOCATION TO START OF CONSTRUCTON IS ALL PROFECT ALL EXISTING UTILITY. THE CONTRACTOR SHALL CONTACT THE UTILITY ASENCES FOR FIELD LOCATION OF AN EXISTING UTILITY. THE CONTRACTOR SHALL CONTACT THE UTILITY ASENCES FOR FIELD LOCATION OF START OF CONSTRUCTION IS ACCESS AND WORK RESTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH THE UTILITY ASENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH THE UTILITY ASENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH THE UTILITY ASENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH THE UTILITY ASENCIES. CONTRACTOR SHALL RESTORE AND VECTIME AND VECENTIES. CONTRACTOR SHALL RESTORE ALL SURVEY SECONTAND CONSTRUCTION. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH AND ANY ADDITIONAL PROPORENT AND AND VECENT AND AND ADDITIONAL PROPORENT AND AND AND ADDITIONAL PROPORENT AND AND VECK RESTRUCTION ASTRUCTION ASTRUCTOR ACTIVITIES. SENSITIVE PLANT SPECES ARE LOCATED IN THE VENTH AND ANY ADDITIONAL PROPORENT AND AND VECK R	 SCALES FOR ALL DRAWINGS ARE BASED ON 22°X 34" PRIVIED DRAWINGS 22°X 34" PRIVIED DRAWINGS 22°X 34" PRIVIED DRAWINGS 23°X 34" PRIVIED DRAWINGS 24°X 34" PRIVIED DRAWINGS 25°X 34" PRIVIED SUBMITIAL SCHEDULE 25°X 34" PRIVIED DRAWINGS 25°X 34" PRIVIED DRAWINGS 26°X 34" PRIVIED SUBMITIAL SCHEDULE 27°X 34" PRIVIED DRAWINGS 28°X 34" PRIVIED DRAWINGS 29°X 34" PRIVIED DRAWINGS 29°X 34" PRIVIED DRAWINGS 29°X 34" PRIVIED DRAWINGS 29°X 34" PRIVIED DRAWINGS 20°X 34" DE GATEN OF DRAWINGS 20°X 34" DE GATEN OF DRAWINGS 20°X 34" DE DRAWINGS<!--</td--><td> SCALES FOR ALL DRAWINGS ARE BASED ON 22°X 34" PRINTED DRAWINGS CML GENERAL NOTES: CML GENERAL LOCATE ALL EXISTING UTILITIES IN AND AROUND THE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. CHE CONTRACTOR SHALL POCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL POCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCIES FOR FIEL TO CASTAN OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONTRACTOR SHALL RECONTRACTOR SHALL REPORT IS RESPONSIBLE FOR INSPECTION IN CONTRACTOR SHALL REPORT IS DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. THE CONTRACTOR SHALL PROTECT ALL EXISTING CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONSTRUCTION OR ANY SROUND DISTURBANCE. CONSTRUCTION OR AND SECONDER THE UTILITY ACENCIES FOR FIEL TO CASTAN OR UTILITY. THE CONTRACTOR SHALL RECONSTRUCTION AND SECONDER THE UTILITY. THE CONTRACTOR SHALL REPORT ALL SUBJECT ON STRUCTION AND SCHEMES AND WORK RESTR CTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE STALL DE PRIOR OF ANAL PROPERTIES SHOP DRAWINGS SO OD TALRACE MISC MAR SHOP DRAWINGS SO OD TALRACE MISC MALL SHOP DRAWINGS SO OD TALRACE MISC MAR SHOP DRAWINGS SO OD TALRACE MISC MALL SHOP DRAWINGS SO OD TALR</td><td>4. SCREENING OR SHADING OF WORK IS USED TO INDICATE EXISTING COMPONENTS OR TO DE-EMPHASIZE PROPOSED IMPROVEMENTS TO HIGHLIGHT SELECTED TRADE WORK. REFER TO CONTEXT OF EACH SHEET FOR USAGE.</td><td>(HYDROSEEDING, MULCHING OF STRAW, SAND</td>	 SCALES FOR ALL DRAWINGS ARE BASED ON 22°X 34" PRINTED DRAWINGS CML GENERAL NOTES: CML GENERAL LOCATE ALL EXISTING UTILITIES IN AND AROUND THE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. CHE CONTRACTOR SHALL POCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL POCATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCIES FOR FIEL TO CASTAN OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONTRACTOR SHALL RECONTRACTOR SHALL REPORT IS RESPONSIBLE FOR INSPECTION IN CONTRACTOR SHALL REPORT IS DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. THE CONTRACTOR SHALL PROTECT ALL EXISTING CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY GROUND DISTURBANCE. CONSTRUCTION OR ANY SROUND DISTURBANCE. CONSTRUCTION OR AND SECONDER THE UTILITY ACENCIES FOR FIEL TO CASTAN OR UTILITY. THE CONTRACTOR SHALL RECONSTRUCTION AND SECONDER THE UTILITY. THE CONTRACTOR SHALL REPORT ALL SUBJECT ON STRUCTION AND SCHEMES AND WORK RESTR CTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE STALL DE PRIOR OF ANAL PROPERTIES SHOP DRAWINGS SO OD TALRACE MISC MAR SHOP DRAWINGS SO OD TALRACE MISC MALL SHOP DRAWINGS SO OD TALRACE MISC MAR SHOP DRAWINGS SO OD TALRACE MISC MALL SHOP DRAWINGS SO OD TALR	4. SCREENING OR SHADING OF WORK IS USED TO INDICATE EXISTING COMPONENTS OR TO DE-EMPHASIZE PROPOSED IMPROVEMENTS TO HIGHLIGHT SELECTED TRADE WORK. REFER TO CONTEXT OF EACH SHEET FOR USAGE.	(HYDROSEEDING, MULCHING OF STRAW, SAND
 <u>CONTRACTOR SHALL COATE ALL EXISTING</u> DEROR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL COATE ALL EXISTING UTILITES IN AND AROUND THE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. THE CONTRACTOR SHALL COATE ALL EXISTING THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES TO REMAN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES TO REMAN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES TO REMAN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES TO REMAN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES TO REPORT TO THE UTILITY AGENCIES TO REMAN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES. PRICH TO ANY CONNECTION TO AN EXISTING CONSTRUCTION OR ANY GROUND DISTURBANCE. PRICH TO ANY CONNECTION TO AN EXISTING UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CORRUCTION AGE ARE MATERIALS. OR EXCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL SCHEDULE SO OO PLATEREM SHOP DRAWINGS SO OO RENFORMIG SHOP DRAWINGS SO OO RENFORMIG SHOP DRAWINGS SO OO RENFORMIGS SHOP DRAWINGS SO OO RENFORCING SHOP DRAWINGS <	 CIVIL GENERAL NOTES: CONTRACTOR SHALL NOATE ALL EXISTING CONTRACTOR SHALL INCATE ALL EXISTING UTILITIES IN AND AROUND INFLE AREAS OF NEW CONTRACTOR SHALL NOATE ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTRACT THE UTILITY ACENCES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES TO REPAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES TO REFEAL CONTRACTOR SHALL COORDINATE WITH THE UTILITY ACENCIES. CONTRACTOR SHALL REATOR SHALL COORDINATE WITH THE UTILITY ACENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY WONNERDETS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. FARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL RESTROTE ALL SURVEY WORN RESTRICTIONS WITH THE COMPANY. FARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL REACTOR SHALL ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. FARTIAL SUBMITTAL SCHEDULE THE CONTRACTOR SHALL REACTOR SHALL BE ADD INT ONTO RCASE ROOTING ACTIVITIES SHOWN ON THE PLANS FOR TH PROJECTOR SHALL REACE MEAS REPORTING SHOP DRAWINGS S5 00 O PLATFORM GRATING SHOP DRAWINGS SO OO REPACTORS SHALL REQUISED	CMIL GENERAL INDIES: CONTRUCTION OPERATORS SHALL LOCATE ALL EXISTING UTILITIES IN AND ARQUIND THE AREAS OF NEW CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES IN AND ARQUIND DISTURBANCE. SHALL BE GEVEN TO ADDITIONAL LEGGION AND SEDMENT CONTROL MASSURES NOTED ABOVE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY CONNECTION TO AN EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ACENCES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY CONNECTION TO AN EXISTING UTILITY. THE CONTRACTOR SHALL CONTINUE WITH THE UTILITY ACENCIES. THE CONTRACTOR SHALL CONTROL THE UTILITY ACENCES FOR FIELD LOCATION TO AN EXISTING UTILITY. THE CONTRACTOR SHALL CONTINUE WITH THE UTILITY ACENCIES. CONTRACTOR SHALL REMOVE ALL TEMPORARY CONSTRUCTION IS COMPLETE. NO CONSTRUCTION SUBJECT ON SEMILATINES. INSTALLED AT CONTRACTOR SHALL RESTORE ALL SURVEY MONJMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CORDINATE SCONTRACTOR SHALL RESTORE ALL SURVEY MONJMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CORDINATE SCONTRACTOR SHALL RESTORE ALL SURVEY MONJMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONDINATE ACCESS AND WORK RESTRUCTIONS WITH THE COMPANY. CONTRACTOR SHALL READ SCONTRACTOR SHALL READ SCONTRACTOR SHALL ARE APPROPRIATE MASSING SCONTRACTOR SHALL READ SCONTRACTOR SHALL ARE APPROPRIATE MASSING SCONTRACTOR SHALL READ SCONTRACTOR SHALL READ SCONTRACTOR SHALL READ SCONTRACTOR SHALL READ SCONTRACTOR SHALL PROVIDE DRAWINGS SCONTRACTOR SHALL READ SCONTRACTOR SHALL READ SCONTRACTORS SHALL READ SCONTRACTORS SHALL READ SCONTRACTORS SHALL READ SCONTRACTO	5. SCALES FOR ALL DRAWINGS ARE BASED ON 22"x 34" PRINTED DRAWINGS	CONDITIONS TO PREVENT EROSION OR THE INTRODUCTION OF DIRT, MUD, OR DEBRIS TO EXISTING PUBLIC OR PRIVATE ROADWAY OR ONT
 PRIOR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL INCALL ALL EXISTING UNTILITIES IN AND AROUND DISTURBANCE. THE CONTRACTOR SHALL NOT HE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. THE CONTRACTOR SHALL POTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ADEADES FOR FIELD LOCATED ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL POTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL POTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY ADEADES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PROR TO STRING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENOISS. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CONTRACTOR SHALL FRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CORDINATE ACCESS AND WORK RESTRUCTIONS WITH THE COMPANY. STOCKPIL ED EXCANTION WATER'S REPRESENTATIVE. ALL DURING CONSTRUCTION SHALL BE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED CONTRACTOR SHALL RESTORED AND AND WORK RESTRUCTIONS WITH THE COMPANY. STOCKPIL ED EXCANTION WATER'S REPRESENTATIVE. THE CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED	 PRIOR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UNITITIES IN AND AROUND THE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRORT TO STRUCTION OF UTILITIES, AT LEAST 72 HOURS PRORT TO STRUCT ON THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRORT TO STRUCT CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY ACENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE COLOR ADDIES TO NEAR EXISTING UNITER ON STRUCTION STRUCTION STRUCTION AGENT APPROVED BY THE OWNER'S REPRESENTATIONE ALLED AT THE COLOR DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE COLOR ON TRUCTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. COORDINATE ACCESS AND WORK RESTRUCTIONS WITH THE COMPANY. STALLED PROVED SHOW NOT THE PLANS FOR TH PROVED ST 12 33 19 DEWATERING PLAN WORK RESTRUCTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE COSTRUCTIONS MATE AND PRAVINGS C55 00 00 FLATFORM GRATING SHOP DRAWINGS C55 00 00 RELEACQUISTION STRUCTION ACTIVITIES C3 00 00 CONCRETE MIX DESIGN ST 12 21 9 SEED MIX S12 20 00 RELEACQUISTION STRUCTION ACTIVITIES SHOULD ALL PROVED DISTRUCTION AND ENDERSION BY COVERING WITH PLASTS OF CANNINGS S12 22 19 SEED MIX S12 20 00 RELEACQUISTION STRUCTION STRUCTION ACTIVITIES S12 20 00 RELEACQUISTION STRUCTION ACTIVITIES S2 00 00 RELEACQUISTION STRUCTION ACTIVITIES S12 20 18 SLIDE GA	 PROR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES IN AND AROUND THE AREAS OF NEW CONSTRUCTION OR GROUND DISTURBANCE. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION DR ANY GROUND DISTURBANCE. PRIOR TO ANY CONNECTON TO AN EXISTING UTILITY. THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DWERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DWERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DWERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. STOCONTRACTOR SHALL SCHEDULE STO OD PLATFORM GRATING SHOP DRAWINGS SO OD PLATFORM GRATING SHOP DRAWINGS SO OD OLATERORM GRATING SHOP DRAWINGS SO OD OLATERORM GRATING SHOP DRAWINGS SO OD REINFORCING SHOP DRAWINGS SO OD OLATERORM GRATING SHOP DRAWINGS SO OD REINFORCING SHOP DRAWINGS SO OD REAL REQUIRED SHOP DRAWINGS SO OD REAL SCHOP DRAWINGS SO OD REAL CACUISTION SITE(S) SO OD REAL REQUIRED SHOP DRAWINGS SO OD REAL SCHOP DRAWINGS SO OD RE	CIVIL GENERAL NOTES:	CONSTRUCTION OPERATIONS. SPECIAL ATTENTION
 2. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. 3. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. 4. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. 5. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. 5. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. 6. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DWERSION, COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. 7. TRACKING OF MULAN DORT ON TO ROADS. RC SWEEPING IS REDURED OF TRACKING COCURS. 8. ACCUMULATION OF CONSTRUCTION WASTE AND UTITER ON SITE. 9. ACCUMULATION OF CONSTRUCTION ACTIVITIES SHALL BAY BIO-DECRADABLE FIBER WATTLES INSTALLED AT TH TOF OF THE FINISHED SLOPES. 8. ACCUMULATION OF CONSTRUCTION WASTE AND WORK RESTRICTIONS WITH THE COMPANY. 9. ACCUMULATION OF CONSTRUCTION WASTE AND WORK RESTRICTIONS WITH THE COMPANY. 9. ACCUMULATION OF CONSTRUCTION ACTIVITIES SHALL DESTROYED IS REQUIRED OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR TH PROJECT. 9. THE CONTRACTOR SHALL PROVIDE DIST ABATEMENT OCOURTING CONSTRUCTION ACTIVITIES SHALL BE NOT ALL REQUIRED SUBMITALS ARE LISTED. OONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATONS, AND SUBMIT ALL REQUIRED 9. ACCUMULATION AND CONTROL MAD CONTROL VECENTION AT ALL REQUIRED SUBMITALS ARE LISTED. OONTRACTOR SHALL REVIEW ALL FEOL CONTRACTORS SHALL REVIEWED 9. ACCUMULATION AND CONTROL VECENTION AND CONTRACTOR SHALL REVIEW ALL RECURRED 9. ACCUMULATION OF CONSTRUCTION ACTIVITIES STUDE FOR THE PLANS AND STALED AND AD DIRT ON AND CONTROL VECENTIO	 2. THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. 3. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY CROUND DISTURBANCE. 4. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. 5. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTIONS WITH THE COMPARY. 6. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DVERSION, COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. 7. TRACKING OF MULD AND DIRT ONTO ROADS, RO SWEEPING IS REQUIRED OF THE REASURES TO PREVENT: 8. ACLUMULATION OF CONSTRUCTION WASTE AND WORK RESTRICTIONS WITH THE COMPANY. 7. TRACKING OF MULD AND DIRT ONTO ROADS, RO SWEEPING IS REQUIRED OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS SHOP DRAWINGS 05 50 00 PLATFORM SHOP DRAWINGS 03 50 00 CENTROLEM SHOP DRAWINGS 03 60 00 GROUT 7. TRACKING OF MULD AND CONTRUCTION ACTIVITIES SHALL BE INSTALLED PRIOR TO AND CONSTRUCTION ACTIVITIES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHALL DESTROBANCES TO EXISTING VECTATION 03 60 00 GROUT 7. DEFENSION CONSTRUCTION SHALL AND ANY ADDITIONAL PROVED EVENT AT ALL REVIEW ALL OF THE CONTRACT DOCUMENTS SHOW DRAWINGS 7. STOCKPIED EXCAVATION MATERIALS SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHALL DEVEND AND CONTROCTOR SHALL PROVIDE DUST ABATEME SPLOIFED AND AND CONTROCTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REPURED 7. STOCKPIEDED ARCAS BY WATER SPRAY. 8. ACCUMULATION AL REVIE	 THE CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES TO REMAIN. THE CONTRACTOR SHALL CONTACT THE UTILITY AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL TAKE APPROPRIATE MEASUT WORK RESTRICTIONS WITH THE COMPANY. CONTRACTOR SHALL TAKE APPROPRIATE MEASUT WORK RESTRICTIONS WITH THE COMPANY. DEWATERING PLAN G5 50 00 PLATFORM SHOP DRAWINGS G5 50 00 PLATFORM SHOP DRAWINGS G5 50 00 PLATFORM GRATING SHOP DRAWINGS G5 50 00 PLATFORM GRATING SHOP DRAWINGS G5 50 00 PLATFORM SHOP DRAWINGS G5 50 00 REINFORCING SHOP DRAWINGS G5 50 00 REIN	CONTRACTOR SHALL LOCATE ALL EXISTING UTILITIES IN AND AROUND THE AREAS OF NEW	SEDIMENT CONTROL MEASURES NOTED ABOVE. 2. CONTRACTOR SHALL INSTALL SILT FENCE AS INDICATED AND IN ANY ADDITIONAL LOCATIONS WH MATERIAL COULD LEAVE THE CONSTRUCTION SITE,
 AGENCIES FOR TIELD TOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEKE DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEKE DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. TATAL SUBMITTAL SCHEDULE CONTRACTOR SHALL TAKE APPROPRIATE MEASURES TO PREVENT: TAS 19 DEWATERING PLAN TAS 19 DEWATERING PLAN TAS 19 DEWATERING PLAN TAS 10 ON PLATFORM GRATING SHOP DRAWINGS TAS 10 ON TAILRACE MISC METALS SHOP DRAWINGS TAS 20 00 REINFORCING SHOP DRAWINGS TAS 20 18 SLIDE GATE SHOP DRAWINGS TAS 20 00 REINFORCING SHOP DRAWINGS TALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED THE CONTRACTOR SHALL PROVED BY THE COMPANY ADDITIONAL PROJECT PREMITS A REGULATIONS. ALL HEQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED THE CONTRACTOR SHALL BE CRETIFIED WEED FREE AND SHALL BE CRETIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY ADDITIONAL PROJECT PREMITS A REGULATIONS. ALL REQUIRED SUBMITTALS ARE LISTED	 AGENCIES FOR THELD TICOATION OF UTILITIES, AT LEAST 72 FOR THELD TICOATION TO START OF CONSTRUCTION OR ANY GROUND DISTURBANCE. PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. TACKING OF MUD AND DIRT ONTO ROADS. RO SWEEPING IS REQUIRED IF TRACKING OCCURS. A CREAMULATION OF CONSTRUCTION WASTE AND UNTRACTOR SHALL REVENTING SHOP DRAWINGS TAS 19 DEWATERING PLAN TATOR OF ALL TERM ATTICS SHOP DRAWINGS TALL REVENTING SHOP DRAWINGS TALL REVENTING SHOP DRAWINGS THE SULT FENCE AND/OR WATLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHAL OCCUR OUTSIDE OF THE PROPOSED INFROMENTE AND WIDE CONTRUCTION ACTIVITIES SHAL OCCUR OUTSIDE OF THE PROPOSED INFROMENTE AND WIDE CONTRUCTION ACTIVITIES SHAL OCCUR OUTSIDE OF THE PROPOSED INFORMATION AND CONSTRUCTION ACTIVITIES SHAL OCCUR OUTSIDE OF THE PROPOSED INFORMATION AND CONSTRUCTION ACTIVITIES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHALL OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBATION STRUCTION STRUCTION ACTIVITIES ANA OS 60 00 GROUT THE CONTRACTOR SHALL PROVIDE DUST ABATEMENT OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBATION AD CONSTRUCTION ACTIVITIES ANA OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBATION AD CONSTRUCTION ACTIVITIES ANA REGULATI	 AGENCIES FOR FIELD LOCATION OF UTLITIES, AT LEAST 72 HOURS PRIOR TO STATU OF CONSTRUCTION OR ANY CROUND DISTURBANCE. PRIOR TO ANY CONNECTION TO AN EXISTING UTLITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTLITY AGENCIES. CONTRACTOR SHALL REGATE AND VEGETATE WITH THE UTLITY AGENCIES. CONTRACTOR SHALL REGATE AND VEGETATE UNITING CONSTRUCTION. CONTRACTOR SHALL REGATE AND VEGETATE DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLIE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLIE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. STALLE PRIVENENTS SHOWN ON THE PLANS FOR PARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL ACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR INTERCONSTRUCTION MATERIALS SHOP DRAWINGS TALZ 19 DEWATERING PLAN TALZ 19 DEWATERING PLAN TALZ 19 SEED MIX TAL 22 19 SEED MIX TAL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED CONTRACTOR SHALL REQUIRED DEAL OF THE CONTRACTOR SHALL BUFFER STRPS. CONTRACTOR SHALL BEVEW ALL OF THE CONTRACTOR SHALL BE APPROVED BY THE COMP. ALT REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE CERTIFIED WEE FREE AND SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMP. 		3. THE CONTRACTOR IS RESPONSIBLE FOR INSPECTIN
 PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL AKE APPROPRIATE MEASURES TO PREVENT: A. THACKING OF MUD AND DIRT ONTO ROADS. RC SWEEPING IS REQUIRED IF TRACKING OCCURS. B. ACCUMULATION OF CONSTRUCTION ACTIVITIES SH/J OCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR TH PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT PENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SO OO REINFORCING SHOP DRAWINGS THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SPILL PREVENTION AND CONTROL TRASTRESS SPILL PREVENTION AND CONTROL TRASTRESS AND UNIMIZE DISTURBED AREAS BY WATER SPRAY. MITILIZE AS NATURAL BUFFER STRIPS. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. ALL HAY AND STRAW SHALL BE CERTIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY 	 PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE CONTRACTOR SHALL TAKE APPROPRIATE MEASURES TO PREVENT: A. THACKING OF MUD AND DIRT ONTO ROADS. RO SWEEPING IS REQUIRED IF TRACKING OCCURS. B. ACCUMULATION OF CONSTRUCTION ACTIVITIES SH/J OCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR TH PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FRICE AND/OR WATTLES SHALL BE INSTALLED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FRICE AND/OR WATTLES SHALL BE INSTALLED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FRICE AND/OR WATTLES SHALL BE INSTALLED FROM WATER SHALL BE INSTALLED FROM WATER STRIPS. CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBED AREAS BY WATER SPRAY. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. ALL HAY AND STRAW SHALL BE CERTIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY. 	 PRIOR TO ANY CONNECTION TO AN EXISTING UTILITY, THE CONTRACTOR SHALL COORDINATE WITH THE UTILITY AGENCIES. CONTRACTOR SHALL RESTORE ALL SURVEY MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR IMPROVEMENTS SHOWN ON THE PLANS FOR PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION E ON TAILRACE MISC METALS SHOP DRAWINGS GO OD REINFORCING SHOP DRAWINGS GO OD REINFORCING SHOP DRAWINGS GO OD REAL COUNSTION SITE(S) 22 19 SEED MIX 23 26 06 KNIFE GATE VALVES STOLTALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL RECURED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITAL REQUIRED SPECIFICATIONS, AND SUBMIT ALL REQUIRED SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	AGENCIES FOR FIELD LOCATION OF UTILITIES, AT LEAST 72 HOURS PRIOR TO START OF	4. CONTRACTOR SHALL REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL FACILITIES, FENCING, AND STAGING AREA MATERIALS WHEN
 MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE TARCKING OF MUD AND DIRT ONTO ROADS. RC SWEEPING IS REQUIRED IF TRACKING OCCURS. B. ACCUMULATION OF CONSTRUCTION WASTE AND UITTER ON SITE. NO PLATFORM SHOP DRAWINGS TO PLATFORM GRATING SHOP DRAWINGS SO 00 REINFORCING SHOP DRAWINGS SO 00 CONCRETE MIX DESIGN SO 00 CROUT 22 19 SEED MIX 22 19 SEED MIX 23 26 00 OT TREE ACQUISITION SITE(S) 23 26 00 OT TREE ACQUISITION SITE(S) 25 20 01 R SLIDE GATE SHOP DRAWINGS CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PALE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACT OR SHALL AVE ONSTRUE AT ALL TIMES AREGULATIONS.	 MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE TARCKING OF MUD AND DIRT ONTO ROADS. RC SWEEPING IS REQUIRED IF TRACKING OCCURS. B. ACCUMULATION OF CONSTRUCTION WASTE AND UITTER ON SITE. NO PLATFORM SHOP DRAWINGS TO PLATFORM GRATING SHOP DRAWINGS SO 00 REINFORCING SHOP DRAWINGS SO 00 CONCRETE MIX DESIGN SO 00 CROUT 22 19 SEED MIX 22 19 SEED MIX 23 26 00 OT TREE ACQUISITION SITE(S) 23 26 00 OT TREE ACQUISITION SITE(S) 25 20 01 R SLIDE GATE SHOP DRAWINGS CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PALE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL PACE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL AVE ON STRUE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACT OR SHALL AVE ONSTRUE AT ALL TIMES AREGULATIONS.	 MONUMENTS THAT ARE DAMAGED OR DESTROYED DURING CONSTRUCTION. FINISHED CONSTRUCTED SLOPES SHALL HAVE BIO-DEGRADABLE FIBER WATTLES INSTALLED AT TOE OF THE FINISHED SLOPE. SENSITIVE PLANT SPECIES ARE LOCATED IN THE VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. CCOORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE TACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR B. ACCUMULATION OF CONSTRUCTION WASTE AN LITTER ON SITE. C. NO GRADING OR CONSTRUCTION ACTIVITIES S OCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHOWN ON THE PLANS FOR PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL AVEC ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL AVECONS THAL BEVIEW ALL OF THE CONTRACT SCIENTIAL SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL BE APPROVED BY THE COMPA OCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	UTILITY, THE CONTRACTOR SHALL COORDINATE	DEBRIS, DEMOLITION MATERIALS, OR EXCESS EQUIPMENT SHALL BE LEFT ON SITE. 5. CONTRACTOR SHALL REGRADE AND VEGETATE
 VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION, COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. TO PREVENT: TRACKING OF MUD AND DIRT ONTO ROADS. RC SWEEPING IS REQUIRED IF TRACKING OCCURS. B. ACCUMULATION OF CONSTRUCTION WASTE AND LITTER ON SITE. C. NO GRADING OR CONSTRUCTION ACTIVITIES SHA OCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR TH PROJECT. TO PREVENT: ACCUMULATION OF CONSTRUCTION ACTIVITIES SHA OCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR TH PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE AS NATURAL BUFFER STRIPS. CONTRACTOR SHALL PROVIDE SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT SPILL PREVENTION AND CONTROL MEASURES. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS A REGULATIONS, AND SUBMIT ALL REQUIRED 	VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. PARTIAL SUBMITTAL SCHEDULE 31 23 19 DEWATERING PLAN 05 50 00 PLATFORM SHOP DRAWINGS 05 50 00 PLATFORM GRATING SHOP DRAWINGS 05 50 00 PLATFORM GRATING SHOP DRAWINGS 05 50 00 TAILRACE MISC METALS SHOP DRAWINGS 03 30 00 CONCRETE MIX DESIGN 03 50 00 REINFORCING SHOP DRAWINGS 03 50 00 REINFORCING SHOP DRAWINGS 03 50 00 REINFORCING SHOP DRAWINGS 03 50 00 REINFORCING SHOP DRAWINGS 11 22 19 SEED MIX 31 22 19 SEED MIX 31 22 19 SEED MIX 32 60 00 TREE ACQUISITION SITE(S) 33 20 18 SLIDE GATE SHOP DRAWINGS 35 25 06 KNIFE GATE VALVES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	 VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND WORK RESTRICTIONS WITH THE COMPANY. TO PREVENT: TRACKING OF MUD AND DIRT ONTO ROADS. A. TRACKING OF MUD AND DIRT ONTO ROADS. SWEEPING IS REQUIRED IF TRACKING OCCUR WERTS SHOWN OF CONSTRUCTION WASTE AN LITTER ON SITE. O D PLATFORM SHOP DRAWINGS 5 0 OD PLATFORM GRATING SHOP DRAWINGS 5 0 OD PLATFORM GRATING SHOP DRAWINGS 5 50 00 PLATFORM GRATING SHOP DRAWINGS 5 50 00 PLATFORM GRATING SHOP DRAWINGS 5 50 00 REINFORCING SHOP DRAWINGS 5 50 00 REINFORCING SHOP DRAWINGS 5 50 00 REINFORCING SHOP DRAWINGS 6 3 30 00 CONCRETE MIX DESIGN 6 3 50 00 REINFORCING SHOP DRAWINGS 6 4 00 00 GROUT 3 1 22 19 SEED MIX 3 2 20 18 SLIDE GATE SHOP DRAWINGS 3 5 20 18 SLIDE GATE SHOP DRAWINGS 3 6 00 00 TREE ACQUISITION SITE(S) 3 6 11 CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS. 3 ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPA 	MONUMENTS THAT ARE DAMAGED OR DESTROYED	FINISHED CONSTRUCTED SLOPES SHALL HAVE BIO-DEGRADABLE FIBER WATTLES INSTALLED AT TH
 PARTIAL SUBMITTAL SCHEDULE PARTIAL SUBMITTAL SCHEDULE C. NO GRADING OR CONSTRUCTION ACTIVITIES SHALL 31 23 19 DEWATERING PLAN 05 50 00 PLATFORM SHOP DRAWINGS 05 50 00 PLATFORM GRATING SHOP DRAWINGS 05 50 00 TAILRACE MISC METALS SHOP DRAWINGS 03 30 00 CONCRETE MIX DESIGN 03 50 00 REINFORCING SHOP DRAWINGS 03 60 00 GROUT 31 22 19 SEED MIX 31 22 19 SEED MIX 32 60 00 TREE ACQUISITION SITE(S) 35 20 18 SLIDE GATE SHOP DRAWINGS 35 20 18 SLIDE GATE SHOP DRAWINGS 35 20 18 SLIDE GATE SHOP DRAWINGS NOT ALL REQUIRED SUBMITTALS ARE LISTED. NOT ALL REQUIRED SUBMITTALS ARE LISTED. NOT ALL REQUIRED SUBMITALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	 PARTIAL SUBMITTAL SCHEDULE PARTIAL SUBMITTAL SCHEDULE C. NO GRADING OR CONSTRUCTION ACTIVITIES SHALL 31 23 19 DEWATERING PLAN 05 50 00 PLATFORM SHOP DRAWINGS 05 50 00 PLATFORM GRATING SHOP DRAWINGS 05 50 00 TAILRACE MISC METALS SHOP DRAWINGS 03 30 00 CONCRETE MIX DESIGN 03 50 00 REINFORCING SHOP DRAWINGS 03 60 00 GROUT 31 22 19 SEED MIX 31 22 19 SEED MIX 32 60 00 TREE ACQUISITION SITE(S) 35 20 18 SLIDE GATE SHOP DRAWINGS 35 20 18 SLIDE GATE SHOP DRAWINGS 35 25 06 KNIFE GATE VALVES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOTALL REQUIRED SUBMITALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOT ALL REQUIRED SUBMIT ALL REQUIRED 	 PARTIAL SUBMITTAL SCHEDULE C. NO GRADING OR CONSTRUCTION ACTIVITIES SOCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR PROJECT. C. NO GRADING OR CONSTRUCTION ACTIVITIES SOCCUR OUTSIDE OF THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS FOR PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE PROTECTED FROM WATER STRUCTION ACTIVITIES SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE PROTECTED FROM WATER STRUCTION ACTIVITIES SHALL BE PROTECTED FROM WATER STRUCTION ACTIVITIES SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING. THE CONTRACTOR SHALL PROVIDE DUST ABATEM OVER ALL DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS. CONTRACTOR SHALL CONFORM TO THE SECTION PREMIT AND ANY ADDITIONAL PROJECT PREMITS REGULATIONS. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMP/ CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	VICINITY OF THE INTAKE AND ROYAL PURPLE CREEK DIVERSION. COORDINATE ACCESS AND	 CONTRACTOR SHALL TAKE APPROPRIATE MEASURES TO PREVENT: A. TRACKING OF MUD AND DIRT ONTO ROADS. RO SWEEPING IS REQUIRED IF TRACKING OCCURS.
 PROJECT. PROJECT. PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS. CONTRACTOR SHALL REVUES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	 PROJECT. PROJECT. PROJECT. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION BY COVERING WITH PLASTIC SHEETING. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS. CONTRACTOR SHALL REVUES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	OT 25 19 DEMALENING FEAMPROJECT.05 50 00 PLATFORM SHOP DRAWINGS7. STOCKPILED EXCAVATION MATERIALS SHALL BE PROTECTED FROM WATER AND WIND EROSION E COVERING WITH PLASTIC SHEETING.05 50 00 TAILRACE MISC METALS SHOP DRAWINGS8. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVI03 30 00 CONCRETE MIX DESIGN9. THE CONTRACTOR SHALL PROVIDE DUST ABATEM OVER ALL DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.03 60 00 GROUT10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.14. CONTRACTOR SHALL REQUISITION SITE(S)11. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.15. 20 18 SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPA SPECIFICATIONS, AND SUBMIT ALL REQUIRED		C. NO GRADING OR CONSTRUCTION ACTIVITIES SHA
OS 30 00 TAILRACE MISC METALS SHOP DRAWINGS05 50 00 TAILRACE MISC METALS SHOP DRAWINGS03 30 00 CONCRETE MIX DESIGN03 50 00 REINFORCING SHOP DRAWINGS03 60 00 GROUT31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	OS 30 00 TAILRACE MISC METALS SHOP DRAWINGSCOVERING WITH PLASTIC SHEETING.03 30 00 CONCRETE MIX DESIGN03 50 00 REINFORCING SHOP DRAWINGS8. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE03 60 00 GROUT03 60 00 GROUT03 60 00 GROUT04 FER STRIPS.13 22 19 SEED MIX10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.14 35 20 18 SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS AT REGULATIONS.15 25 06 KNIFE GATE VALVES13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY SPECIFICATIONS, AND SUBMIT ALL REQUIRED	03 30 00 TAILRACE MISC METALS SHOP DRAWINGSCOVERING WITH PLASTIC SHEETING.03 30 00 CONCRETE MIX DESIGN03 50 00 REINFORCING SHOP DRAWINGS8. THE SILT FENCE AND/OR WATTLES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVE03 50 00 REINFORCING SHOP DRAWINGS9. THE CONTRACTOR SHALL PROVIDE DUST ABATEM OVER ALL DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIREDNOT ALL REQUIRED SUBMIT ALL REQUIRED		– PROJECT.
03 30 00 CONCRETE MIX DESIGNINSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE03 50 00 REINFORCING SHOP DRAWINGS03 60 00 GROUT9. THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY.03 60 00 GROUT31 22 19 SEED MIX10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.32 60 00 TREE ACQUISITION SITE(S)11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.35 20 18 SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS A REGULATIONS.NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	03 30 00 CONCRETE MIX DESIGNINSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE03 50 00 REINFORCING SHOP DRAWINGS03 60 00 GROUT9. THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN OVER ALL DISTURBED AREAS BY WATER SPRAY.03 60 00 GROUT31 22 19 SEED MIX10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.32 60 00 TREE ACQUISITION SITE(S)11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.35 20 18 SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS AN REGULATIONS.NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	03 30 00 CONCRETE MIX DESIGNINSTALLED PRIOR TO ANY CONSTRUCTION ACTIVE03 50 00 REINFORCING SHOP DRAWINGS9. THE CONTRACTOR SHALL PROVIDE DUST ABATEM OVER ALL DISTURBED AREAS BY WATER SPRAY.03 60 00 GROUT31 22 19 SEED MIX31 22 19 SEED MIX10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION UTILIZE AS NATURAL BUFFER STRIPS.32 60 00 TREE ACQUISITION SITE(S)11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.35 20 18 SLIDE GATE SHOP DRAWINGS25 06 KNIFE GATE VALVES35 25 06 KNIFE GATE VALVES12. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPA SPECIFICATIONS, AND SUBMIT ALL REQUIRED		- COVERING WITH PLASTIC SHEETING.
03 60 00 GROUT31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	03 60 00 GROUT31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	03 60 00 GROUT03 60 00 GROUT10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION31 22 19 SEED MIX10. MINIMIZE AS NATURAL BUFFER STRIPS.32 60 00 TREE ACQUISITION SITE(S)11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES35 20 18 SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION35 25 06 KNIFE GATE VALVES12. CONTRACTOR SHALL CONFORM TO THE SECTIONNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMP/		INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIE 9. THE CONTRACTOR SHALL PROVIDE DUST ABATEMEN
31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.12. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.13. ALL HAY AND ANY ADDITIONAL PROJECT PERMITS AND REGULATIONS.14. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.12. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.13. ALL HAY AND ANY ADDITIONAL PROJECT PERMITS AN REGULATIONS.14. REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	31 22 19 SEED MIX32 60 00 TREE ACQUISITION SITE(S)35 20 18 SLIDE GATE SHOP DRAWINGS35 25 06 KNIFE GATE VALVESNOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES SPILL PREVENTION AND CONTROL MEASURES.12. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPARISON SPECIFICATIONS, AND SUBMIT ALL REQUIRED		10. MINIMIZE DISTURBANCES TO EXISTING VEGETATION
 35 20 18 SLIDE GATE SHOP DRAWINGS 35 25 06 KNIFE GATE VALVES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 12. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS AN REGULATIONS. 13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	 35 20 18 SLIDE GATE SHOP DRAWINGS 35 25 06 KNIFE GATE VALVES NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED 12. CONTRACTOR SHALL CONFORM TO THE SECTION 4 PERMIT AND ANY ADDITIONAL PROJECT PERMITS AI REGULATIONS. 13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED FREE AND SHALL BE APPROVED BY THE COMPANY SPECIFICATIONS, AND SUBMIT ALL REQUIRED 	352018SLIDE GATE SHOP DRAWINGS12. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.352506KNIFE GATE VALVES13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPA FREE AND SHALL BE APPROVED BY THE COMPA SPECIFICATIONS, AND SUBMIT ALL REQUIRED12. CONTRACTOR SHALL CONFORM TO THE SECTION PERMIT AND ANY ADDITIONAL PROJECT PERMITS REGULATIONS.13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE FREE AND SHALL BE APPROVED BY THE COMPA SPECIFICATIONS, AND SUBMIT ALL REQUIRED13. ALL HAY AND STRAW SHALL BE APPROVED BY THE COMPA FREE AND SHALL BE APPROVED BY THE SHALL BE APPROVED BY THE COMPA FREE AND SHALL BE APPROVED BY THE PROVED BY THE P		11. CONTRACTOR SHALL HAVE ONSITE AT ALL TIMES
13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	13. ALL HAY AND STRAW SHALL BE CERTIFIED WEE NOT ALL REQUIRED SUBMITTALS ARE LISTED. CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED		PERMIT AND ANY ADDITIONAL PROJECT PERMITS A
CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED		13. ALL HAY AND STRAW SHALL BE CERTIFIED WEED
	DUCUMENTS AND SUBMITTALS	DUCUMENTS AND SUBMITTALS	CONTRACTOR SHALL REVIEW ALL OF THE CONTRACT DOCUMENTS, INCLUDING THE PLANS AND SPECIFICATIONS, AND SUBMIT ALL REQUIRED	

FILE LOCATION: C: \Users\User\River Structures Consulting\Chris Boyd - c_Projects\PacifiCorp\Wallowa Falls\CAD\xxxxx.G02 SAVED BY: (USER) 2/5/2019 4:39 PM PLOTTED BY: (USER) 2/5/2019 4:52 PM


2


1


3

4

	4	5		6
A/E AFF AFG ALUM ANC AP APRX	AIR CONDITIONING ABOVE FINISH FLOOR ABOVE FINISH GRADE ALUMINUM ANCHOR ACCESS PANEL APPROXIMATE		LATL LB LDG LF LLH LLV LNG	LATERAL LAG BOLT, POUND LANDING LINEAR FOOT LONG LEG HORIZONTAL LONG LEG VERTICAL LONGITUDINAL
BOT BP BW C TO C C CF CHFR CIP CIRC CJ CJP CL CLJ CLR CONC CONST CONST CONT COOR CP CTR CY DEMO DIA	BOTTOM BASE PLATE BOTH WAYS CENTER TO CENTER CHANNEL SHAPE CUBIC FEET (FOOT) CHAMFER CAST-IN-PLACE CIRCULAR CONSTRUCTION JOINT COMPLETE JOINT PENET CENTERLINE CONTROL JOINT CLEAR CONCRETE CONSTRUCTION CONTINUOUS COORDINATE CONTROL POINT CENTER CUBIC YARD DEMOLITION DIAMETER	RATION	LOC LT MB MBR MIN MISC MOD N NIC NOM NTS OC OG PAR PC PCF PI PLF PLF PLF PLF PSF PSI PT	LOCATION LEFT MACHINE BOLT MEMBER MINIMUM MISCELLANEOUS MODULAR, MODIFY NORTH NOT IN CONTRACT NOMINAL NOT TO SCALE ON CENTER ORIGINAL GROUND PARALLEL, PARAPET POINT OF CURVET POUNDS PER CUBIC FOOT POINT OF INTERSECTION PLATE POUNDS PER LINEAR FOOT POINT OF REVERSE CURVATURE POUNDS PER SQUARE FOOT POUNDS PER SQUARE INCH POINT, POINT OF TANGENCY
DIM DWL EA EF EJ ELJ EMBD ENCL ENGR EOP EQ	DIMENSION DOWEL EACH EACH FACE EXPANSION JOINT ENGINEERED LOG JAMB EMBEDDED ENCLOSURE ENGINEER EDGE OF PAVEMENT EQUAL		PVMT QTY R&R REINF REINF RET RL S SECT	PAVEMENT QUANTITY REMOVE AND REPLACE RADIUS REINFORCING REMOVE RETAINING REQUIRED LAP SOUTH, STRUCTURAL (DWG DISCIPLINE) SECTION
ES EW EWEF EWTB EXST EXP EXT FBO FG FIN FNC FND FOC FT	EACH SIDE EACH WAY EACH WAY, EACH FACE EACH WAY, TOP AND BO EXISTING EXPANSION EXTERIOR FURNISHED BY OWNER FINISHED GRADE FINISH FENCE FOUNDATION FACE OF CONCRETE, FA FEET, FOOT		SF SIM SL SLTD SPEC SPEC SPT SS STA STD STL STR SWPP SY	SQUARE FOOT SIMILAR SLOPE SLOTTED SPACING SPECIFICATION SET POINT STAINLESS STEEL STATION STANDARD STEEL STRUCTURAL STORM WATER POLLUTION PREVENTION PLAN SQUARE YARD
GA GALV GRD GRTG GVL HORIZ	GAGE (METAL THICKNESS GALVANIZED GRADE GRATING GRAVEL HORIZONTAL		SYM T&B TAN TBM THK TOB	SYMMETRICAL TOP AND BOTTOM TANGENT TEMPORARY BENCHMARK THICK TOP OF BOLT, TOP OF BANK, TOP OF BEAM
HPC HPT HSS HWL ID IE IN INCL INV KSI	HORIZONTAL POINT OF O HORIZONTAL POINT OF T HOLLOW STRUCTURAL SI HIGH WATER LEVEL INSIDE DIAMETER INVERT ELEVATION INCH INCLUDE INVERT	TANGENCY HAPE	TOC TOF TOS TOS TYP UNO UTIL VC VERT VPC VPI	TOP OF CURB, TOP OF CONCRETE TOP OF FOOTING TOP OF GRATING TOP OF SLAB, TOP OF STEEL TYPICAL UNLESS NOTED OTHERWISE UTILITY VERTICAL CURVE VERTICAL VERTICAL POINT OF CURVATURE VERTICAL POINT OF INTERSECTION
			VPT W/O W WD WT WWF	VERTICAL POINT OF TANGENCY WITH WITHOUT WIDE FLANGE BEAM WIDTH WEIGHT WELDED WIRE FABRIC









6

5


TAILRACEPLANSCALE:1" = 70"-0"




7				8							
	PLANT COMP/ PRIOR GROUI AREAS DISTUF 2. SURVE WALLC BEARII 84. TH "PACIF	SPECIES NEAR ANY WILL IDENTI TO THE BEGINI ND DISTURBANCI MARKED BY TH RB OR IMPACT IN Y FOR THE TAIL WA ASSOCIATES NG FOR THE SU HE VERTICAL BE TC POWER & LI	THE STAGING FY AND MARK NING OF CONS E. CONTRACTO HE COMPANY / MARKED AREAS LRACE AREA W IN JANUARY IRVEY AT THE NCHMARK USE GHT COMPANT	THESE LOCATIONS STRUCTION OR R SHALL FENCE AND SHALL NOT S. (AS COMPLETED BY 2018. BASIS OF TAILRACE IS WGS (D IS MARKED , 1929, ELEVATION	,	A	No. REFERENCE DRAWINGS				
	3. CONST	SEA, 4646.3 I RUCTION ACCES JSE THE EXISTII	S FOR INTAKE	MODIFICATION			DRAWING				
						в	REFERENCE DRAWINGS				
							DRAWING No.				
							CHK APP [
							BΥ				
						С					
~							REVISION				
		1				D					
	POWER -). DATE				
							APP No.				
							BY CHK	WJZ CCB	WJZ CCB	WJZ CCB	
POWERI		BENCHMARK – EE NOTE 2)	•	TERED PROFESSIO							
	2	×		BOB53 PE BOB53 PE OREGON HAR. 11, 2008 BOREGON BARISTOPHER C. BO	巴口		REVISION	TRUCTION	SNC		
ARY 2019 DES WJZ CH CCB	INTAKE a		ACE MO	ROELECTR DDIFICATIO LANS				ISSUED FOR CONSTR	PERMITTING REVISIONS	PERMIT REVISIONS	
	PACIFIC A BERKSHIRE HATHAWAY EN			HYDRO	REV.		DATE	/19/18	/3/19	/6/19	
	SCALE: AS NOTED	SHEET 3	(G-03	В			<u>(</u>)	-	N)	1



FILE LOCATION: E: \Austin_Projects\Projects\703-07 Wallowa Falls\DWG\Wallowa_Lower_Design12-28 SAVED BY: (AUSTI) 2/5/2019 2:38 PM PLOTTED BY: (AUSTIN EDWARDS) 2/5/2019 2:38 PM





7	7	8	<u> </u>					
	<u>DEI</u> 1.	<u>MOLITION NOTES:</u> CONTRACTOR SHALL REMOVE EXISTING WOOD INTAKE STRUCTURE, PLATFORM, CONTROL ENCLOSURE, AND BRIDGE.		DRAWINGS				
	_	ALL DEMOLISHED MATERIALS SHALL BE DISPOSED OF AT THE CONTRACTOR'S EXPENSE AT AN APPROVED OFFSITE FACILITY.		ш				
	3.	CONTRACTOR SHALL RETAIN AND PROTECT OR REMOVE AND REPLACE ALL FEATURES, UTILITIES, AND EQUIPMENT NOT DESIGNATED FOR REMOVAL. ALL CONTROLS AND EQUIPMENT SHALL BE OPERATIONAL		EFERENC				
	4.	AFTER CONSTRUCTION IS COMPLETE. THE CONTRACTOR SHALL CAREFULLY COORDINATE THE WORK IN AREAS WHERE EXISTING FACILITIES ARE INTERCONNECTED WITH NEW FACILITIES		REF				
		AND WHERE EXISTING FACILITIES REMAIN OPERATIONAL. THE WORK AS INDICATED IS NOT ALL INCLUSIVE, AND THE CONTRACTOR SHALL BE RESPONSIBLE TO PERFORM THE RECONSTRUCTION INDICATED PLUS		No.				
ITAKE		THAT WHICH CAN BE REASONABLY INFERRED FROM THE CONTRACT DOCUMENTS AS NECESSARY TO COMPLETE THE PROJECT. THE SPECIFICATIONS AND DRAWINGS IDENTIFY THE MAJOR FACILITIES THAT		DRAWING N				
REMOVED	5	SHALL BE DEMOLISHED AND RECONSTRUCTED, BUT AUXILIARY UTILITIES ARE NOT NECESSARILY SHOWN. THE CONTRACTOR SHALL NOTE THAT THE DRAWINGS USED TO		DRA				
	0.	INDICATE DEMOLITION AND RECONSTRUCTION ARE BASED ON RECORD DRAWINGS OF THE EXISTING FACILITIES. THESE RECORD DRAWINGS		S				
er 🔽		HAVE BEEN REPRODUCED TO SHOW EXISTING CONDITIONS AND TO CLARIFY THE SCOPE OF WORK AS MUCH AS POSSIBLE. PRIOR TO BIDDING, THE CONTRACTOR SHALL CONDUCT A COMPREHENSIVE		AWINGS				
94 —		INVESTIGATION OF THE SITE TO VERIFY THE CORRECTNESS AND EXACTNESS OF THE DRAWINGS, THE SCOPE OF WORK, AND THE EXTENT OF AUXILIARY UTILITIES.		CE DR.				
	6.	WHILE DEMOLITION AND RECONSTRUCTION ARE BEING PERFORMED, THE CONTRACTOR SHALL PROVIDE ADEQUATE ACCESS FOR THE CONTINUED OPERATION AND MAINTENANCE OF EQUIPMENT AND	В	EFERENCE				
		TREATMENT PROCESSES. THE CONTRACTOR SHALL ERECT AND MAINTAIN FENCES, WARNING SIGNS, BARRICADES, AND OTHER DEVICES AROUND THE RECONSTRUCTION AS REQUIRED FOR THE PROTECTION OF THE		RE				
		CONTRACTOR'S EMPLOYEES AND THE COMPANY'S PERSONNEL. THE CONTRACTOR SHALL REMOVE SUCH PROTECTION WHEN RECONSTRUCTION ACTIVITIES ARE COMPLETE, OR AS WORK		No.				
-	7.	PROGRESSES, OR WHEN DIRECTED BY THE COMPANY. EXISTING PAVEMENT, STRUCTURES, EQUIPMENT, AND RELATED		DRAWING				
BOX		APPURTENANCES SUCH AS ANCHORS, SUPPORTS, AND HARDWARE INDICATED OR REQUIRED TO BE DEMOLISHED AS PART OF THE WORK SHALL BE REMOVED AND DISPOSED OF UNLESS OTHERWISE INDICATED.						
AND	8.	REMOVED ITEMS SHALL BE DISPOSED OF OFFSITE BY THE CONTRACTOR. ITEMS OF EXISTING EQUIPMENT AND APPURTENANCES INDICATED TO		k App				-
	-	BE SALVAGED SHALL BE PROTECTED IN PLACE OR REMOVED WITHOUT ANY DEGRADATION IN CONDITION FROM THAT PRIOR TO REMOVAL. SALVAGED ITEMS SHALL BE STOCKPILED AND PROTECTED ON THE		<pre> CHK </pre>				-
		SITE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROPERLY SAFEGUARD THE SALVAGED ITEMS AGAINST DAMAGE AND LOSS DURING REMOVAL AND HANDLING.		ΒY				
	9.	EXISTING CIVIL, LANDSCAPING, AND STRUCTURAL WORK DISTURBED OR DAMAGED BY RECONSTRUCTION ACTIVITIES SHALL BE REPAIRED AND	С					
		REHABILITATED AS INDICATED. DAMAGED ITEMS SHALL BE REPAIRED OR REPLACED WITH NEW ITEMS TO RESTORE ITEMS OR SURFACES TO A CONDITION EQUAL TO AND MATCHING THAT EXISTING PRIOR TO						
	10.	DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE OFFSITE DISPOSAL OF DEBRIS RESULTING FROM RECONSTRUCTION IN						
	11	COMPLIANCE WITH LOCAL, STATE, AND FEDERAL CODES AND REQUIREMENTS. THE CONTRACTOR SHALL VERIFY THAT ANY UTILITIES CONNECTED TO						
		STRUCTURES, EQUIPMENT, AND FACILITIES TO BE REMOVED, RELOCATED, SALVAGED, REPLACED, OR ABANDONED ARE RENDERED INOPERABLE, REPLACED WITH NEW UTILITIES, OR ADEQUATELY		EVISION				
	4.0	BYPASSED WITH TEMPORARY UTILITIES BEFORE PROCEEDING WITH DEMOLITION AND RECONSTRUCTION.		REVI				
	12.	THE CONTRACTOR SHALL TAKE PRECAUTIONS TO AVOID DAMAGE TO ADJACENT FACILITIES AND TO LIMIT THE WORK ACTIVITIES TO THE EXTENT INDICATED. IF RECONSTRUCTION BEYOND THE SCOPE						
	13.	INDICATED IS REQUIRED, THE CONTRACTOR SHALL OBTAIN APPROVAL FROM THE COMPANY PRIOR TO COMMENCING. PERSONS AND VEHICLES SHALL BE AFFORDED SAFE PASSAGES						
	14.	AROUND AREAS OF DEMOLITION. STRUCTURAL ELEMENTS SHALL NOT BE OVERLOADED. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SHORING, BRACING, OR	D					
		ADDING NEW SUPPORTS AS MAY BE REQUIRED FOR ADEQUATE STRUCTURAL SUPPORT AS A RESULT OF WORK PERFORMED UNDER THIS SECTION. THE CONTRACTOR SHALL REMOVE TEMPORARY						
	4 5	PROTECTION WHEN THE WORK IS COMPLETE OR WHEN SO AUTHORIZED BY THE COMPANY.		ATE				
	15.	DEMOLITION AND REMOVAL OF DEBRIS SHALL MINIMIZE INTERFERENCE WITH ROADS, STREETS, WALKS, AND OTHER ADJACENT OCCUPIED OR USED FACILITIES WHICH SHALL NOT BE CLOSED OR OBSTRUCTED		DA				
KISTING FOOTING	16.	WITHOUT PERMISSION FROM THE COMPANY. SITE DEBRIS, RUBBISH, AND OTHER MATERIALS RESULTING FROM RECONSTRUCTION OPERATIONS SHALL BE LEGALLY REMOVED AND		No.				
	17.	DISPOSED OF. WATER SPRINKLING, TEMPORARY ENCLOSURES, CHUTES, AND OTHER SUITABLE METHODS SHALL BE USED TO LIMIT DUST AND DIRT RISING		APP				
		AND SCATTERING IN THE AREA. THE CONTRACTOR SHALL COMPLY WITH GOVERNMENT REGULATIONS PERTAINING TO ENVIRONMENTAL PROTECTION.		CHK	CCB	CCB		
				ВY	ZUW	ZſM		
		HATCH INDICATED FEATURES						
		TO BE REMOVED/DEMOLISHED						
		STERED PROFESSION						
		80853 PE		-				
		OREGON D		EVISION				
		CHAR. 11, 200 BOT		RE	CTION			
	—				CONSTRUC	Ś		
		WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS			_	REVISIONS		
RY 2019 20	-	INTAKE DEMOLITION			SUED FOR	PERMIT RE		
RY 2019 20 ES WJZ H CCB	\neg		-	1	\Box	2	1	1
es WJZ		PLAN AND SECTIONS			<u></u>			
ES WJZ H CCB		PLAN AND SECTIONS PACIFICORP A BERKSHIRE HATHAWAY ENERGY COMPANY CALE: AS NOTED SHEET 5 D-01 REV. REV. B		DATE	10/19/18 ISS	2/6/19 PEF		



FILE LOCATION: C: \Users \User \River Structures Consulting \Chris Boyd - c_Projects \PacifiCorp \Wallowa Falls \CAD \xxxxxx.C01 SAVED BY: (USER) 2/5/2019 4:41 PM PLOTTED BY: (USER) 2/5/2019 4:52 PM


7	8				
Ρ	 NOTES: FOR DETAILS ON THE INTAKE PLATFORM STRUCTURE, SEE DRAWING S-01. FOR DETAILS ON THE LOW LEVEL OUTLET INTAKE GATE, SEE DRAWING CO3. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING STRUCTURES, DIMENSIONS, AND CONDITIONS PRIOR TO FABRICATION OR PURCHASE OF NEW STRUCTURES AND EQUIPMENT. CONTRACTOR SHALL IMMEDIATELY 	А	REFERENCE DRAWINGS		
ATFORM	NOTIFY THE ENGINEER OF ANY CHANGE OF CONDITIONS. 4. CONTRACTOR SHALL DEWATER INTAKE STRUCTURE AREA FOR INSTALLATION OF NEW PLATFORM AND SLIDE GATE.		No.		
VER INTAKE .TFORM			DRAWING		
		в	REFERENCE DRAWINGS		
AKE PLATFORM RUCTURE			DRAWING No.		
			BY CHK APP I		
Ъ		С			
RETE _D			Z		
			REVISION		
SS E		D			
			DATE		
			APP No.		
			BY CHK WJZ CCB		
	OREGON OREGON CHAR 11, 2008 BORD		REVISION DN		
DES CH	WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLAN AND SECTIONS		FINDER FOR CONSTRUCTION	PERMIT REVISIONS	
ROVAL	PACIFICORP A BERKSHIRE HATHAWAY ENERGY COMPANY A BERKSHIRE HATHAWAY ENERGY COMPANY		DATE 0/19/18 ISS	/6/19	
^{sc}	CALE: AS NOTED SHEET 6 C-01 B	7/17 DRH	No. 10		







FILE LOCATION: C: \Users\User\River Structures Consulting\Chris Boyd - c_Projects\PacifiCorp\Wallowa Falls\CAD\xxxxxx.C03 SAVED BY: (USER) 2/5/2019 4:42 PM PLOTTED BY: (USER) 2/5/2019 4:52 PM


 NOTES: 24-INCH FABRICATE STAINLESS STEEL GATE IS OWNER PROCURED AND CONTRACTOR INSTALLED. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING STRUCTURES, DIMENSIONS, AND CONDITIONS PRIOR TO FABRICATION OR PURCHASE OF NEW STRUCTURES AND EQUIPMENT. CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER OF ANY CHANGE OF CONDITIONS. SLIDE GATE SHALL OPERATE IN A THROTTLING POSITION REGULARLY DURING OPERATION. SELECTED VENDOR SHALL DESIGN GATE TO ACCOMMODATE THESE CONDITIONS. FINAL SEAL ARRANGEMENTS AND MOUNTING DETAILS SHALL BE PROVIDED PER THE GATE MANUFACTURER. INSTALL THE GATE AND ACTUATOR IN ACCORDANCE WITH ALL MANUFACTURER RECOMMENDATIONS. SEE STRUCTURAL DRAWINGS S-01 THROUGH S-03 AND SPECIFICATIONS FOR INTEGRATION OF THE GATE FRAME WITH HANDRAIL AND PLATFORMS. 	A	DRAWING No. REFERENCE DRAWINGS				
TRAME WITT HANDRAL AND FLATFORMS.	В	No. REFERENCE DRAWINGS				
		BY CHK APP DRAWING				
	C	REVISION				
	D	No. DATE				
		BY CHK APP N	WJZ CCB	WJZ CCB		
SUBSTERED PROFESSION ENGINEER BOB53 PE SOB53 PE		REVISION	CONSTRUCTION			
WALLOWA FALLS HYDROELECTRIC 019 WJZ CCB CCB ECCB ECCCB ECCB ECCB ECCB ECCB ECCES ECCES ECCES ECCES ECCES ECCES ECCES ECCES <t< td=""><td></td><td>DATE</td><td>10/19/18 ISSUED FOR CONST</td><td>2/6/19 PERMIT REVISIONS</td><td></td><td></td></t<>		DATE	10/19/18 ISSUED FOR CONST	2/6/19 PERMIT REVISIONS		
7 8 BORDER REWSED 03/17	1 7/17 DRH	No.	0	-		








 SLIDE GATE IS OWNER PROCURED AND CONTRACTOR INSTALLED. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING STRUCTURES, DIMENSIONS, AND CONDITIONS PRIOR TO FABRICATION OR PURCHASE OF NEW STRUCTURES AND EQUIPMENT. CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER OF ANY CHANGE OF CONDITIONS. FINAL SEAL ARRANGEMENTS AND MOUNTING DETAILS SHALL BE PROVIDED PER THE GATE MANUFACTURER. INSTALL THE GATE AND ACTUATOR IN ACCORDANCE WITH ALL MANUFACTURER RECOMMENDATIONS. SEE STRUCTURAL DRAWINGS S-01 THROUGH S-03 AND SPECIFICATIONS FOR INTEGRATION OF THE GATE FRAME WITH HANDRAIL AND PLATFORMS. INSTALL ANGLE TIGHT AGAINST BACK OF WALL ON BOTH SIDES OF OPENING. INSTALL DRY BACK GROUT BETWEEN ANGLE AND WALL IF REQUIRED FOR A TIGHT FIT. 	A	DRAWING No. REFERENCE DRAWINGS		
6. BURN BACK ANY CUT REINFORCING A MINIMUM OF 2" AND PLUG WITH GROUT.	В	REFERENCE DRAWINGS		
		BY CHK APP DRAWING No.		
	С	NO		
	D	REVISION		
		CHK APP No. DATE		
STERED PROFESSION			WJZ CCB WJZ CCB	
WALLOWA FALLS HYDROELECTRIC		REVISION	CONSTRUCTION SIONS	
WALLOWA FALLS HYDROELECTRIC 2019 WJZ CCB AL SECTIONS AND DETAILS MYDRO AL SECTIONS AND DETAILS MYDRO SCALE: AS NOTED SHET SHET SCALE: AS NOTED			10/19/18 ISSUED FOR CONS 2/6/19 PERMIT REVISIONS	
7 8 BORDER NEWSED 03/17/	/17 DRH	No.	0 -	



FILE LOCATION: C: \Users\User\River Structures Consulting\Chris Boyd - c_Projects\PacifiCorp\Wallowa Falls\CAD\xxxxxx.C05 SAVED BY: (USER) 2/5/2019 4:43 PM PLOTTED BY: (USER) 2/5/2019 4:52 PM



1	2		3
			
GENERAL STRUCTURAL NOTES: THE FOLLOWING NOTES ARE GENERAL AND	APPLY TO THE ENTIRE PROJECT, UNLESS S	PECIFICALLY	DESIGN LOADS
NOTED OTHERWISE (UNO) 1) GENERAL:	4) WOOD		
A. IBC = 2015 INTERNATIONAL BUILDING CODE	A. SPLICING OF W	OOD MEMBERS, UNLESS SHOWN	ROOF LOADS
CONSTRUCTION DOCUMENTS: 1. THE CONTRACTOR SHALL REVIEW THE A DOCUMENTS AND NOTIFY THE COMPANY	PPROVED CONTRACT WRITTEN APPRO	NGS, IS PROHIBITED WITHOUT DVAL OF THE ENGINEER.	DEAD LOAD LIVE
OR DISCREPANCIES PRIOR TO THE STAR CONSTRUCTION.	T OF D. ALL WOOD CON STRONG-TIE® (INECTORS SHALL BE SIMPSON DR APPROVED EQUAL AND MANUFACTURER'S	FLAT ROOF SNOW LOAD
2. THE CONTRACTOR SHALL FURNISH AND REQUIRED TO PROVIDE A COMPLETE STI	RUCTURE AS SHOWN RECOMMENDATI		SLOPED ROOF SNOW LOAD
HEREIN. IF THERE IS AN OMISSION ON OMISSION SHALL NOT BE CONSTRUED T CONTRACTOR IS NOT REQUIRED TO FUR	O MEAN THAT THE IBC, UNLESS N	OTED OTHERWISE. CONTACT WITH CONCRETE OR	FLOOR LOADS DEAD LOAD
EVERYTHING THAT IS NECESSARY TO CO PROJECT TO THE MINIMUM REQUIREMEN	MPLETE THE MASONRY SHAL TS OF THE IBC AND REDWOOD.	L BE PRESSURE TREATED OR	LIVE LOAD
ALL OTHER SPECIFICATIONS, CODES AND ON THE APPROVED CONTRACT DOCUMEN 3. THE CONTRACT DOCUMENTS REPRESENT	ITS. 16d NAUS MAY	E COMMON WIRE NAILS (EXCEPT ' BE BOX WIRE NAILS).	GROUND SNOW LOAD
STRUCTURE. THEY DO NOT INDICATE TH CONSTRUCTION. THE CONTRACTOR SHALL	E METHOD OF F. ROUF SHEATHI PROVIDE ALL SPAN RATING,	NG SHALL BE 40/20 APA PANEL WITH PLY CLIPS, UNLESS NOTED	WIND LOAD
MEASURES NECESSARY TO PROTECT THE DURING CONSTRUCTION. SUCH MEASURE	STRUCTURE OTHERWISE. S SHALL INCLUDE,		BASIC WIND SPEED
BUT ARE NOT LIMITED TO, BRACING AND LOADS DUE TO CONSTRUCTION EQUIPME	ŃT, ETC.		SEISMIC DESIGN CRITERIA
CONTRACTOR AT HIS/HER OWN EXPENS PROPERLY QUALIFIED PERSONS TO DESI SHORING, ETC. OBSERVATION VISITS TO	GN BRACING, S) PROJECT NOTES		IMPORTANCE FACTOR, I
ENGINEER SHALL NOT INCLUDE OBSERV/ NOTED ITEMS.	ATION OF THE ABOVE A VARIATIONS IN	TIES MAY CONTAIN MINOR DIMENSIONS AND ELEVATIONS FROM IN THE PLANS. CONTRACTOR SHALL	SEISMIC RESPONSE COEFFICIENTS
4. UNDER NO CIRCUMSTANCES CAN STRUC BE SUBSTITUTED, OMITTED, OR ALTERE	D FROM THE	VORK AS REQUIRED TO FIT THE TURE AT NO ADDITIONAL COST TO	SDS SD1
APPROVED SET OF CONSTRUCTION DOC WRITTEN APPROVAL FROM THE ENGINEEI DIMENSIONS AND NOTATIONS:	R. THE COMPANY. MEMBERS SHAL	MODIFICATIONS TO STRUCTURAL L BE SUBMITTED AND APPROVED BY	SEISMIC RISK CATEGORY
1. WRITTEN DIMENSIONS SHALL TAKE PREC SCALED DIMENSIONS. DO NOT SCALE DI	DAWINGO D. 4-INCH FLAT 3	TRIP WATERSTOP SHALL BE	SITE CLASS
2. ABBREVIATIONS USED ON THE APPROVE DOCUMENTS SHALL BE CONSIDERED TYP	D CONTRACT HYDRAULIC STR PICAL ABBREVIATIONS	ALL CONSTRUCTION JOINTS ON NEW UCTURES.	SEISMIC DESIGN CATEGORY SEISMIC FORCE RESISTING SYSTEI
FOR THE INDUSTRY. THE CONTRACTOR S RESPONSIBLE TO NOTIFY THE COMPANY	IMMEDIATELY OF		STRUCTURAL PANEL SHEATHING RESPONSE MOD COEF, R
ANY ABBREVIATIONS THAT ARE UNKNOWI CONTRACTOR. SHOP DRAWINGS:	N TO THE		DESIGN BASE SHEAR
1. SHOP DRAWINGS, AS REQUIRED PER TH DOCUMENTS, SHALL BE SUBMITTED TO	THE COMPANY IN A		ANALYSIS PROCEDURE: EQUIVALEN
TIMELY FASHION PRIOR TO FABRICATION PROPER REVIEW. 2. SHOP DRAWING ITEMS SHALL NOT BE IN			CONCRETE
3. DURING SHOP DRAWING THEMS SHALL NOT BE IN SHOP DRAWINGS HAVE BEEN APPROVED 3. DURING SHOP DRAWING REVIEW, DIMENS	BY THE COMPANY.		
QUANTITIES ARE NOT REVIEWED BY THE MUST BE VERIFIED BY THE CONTRACTOR	ENGINEER AND R. THE CONTRACTOR		STRUCTURAL CONCRETE
SHALL REVIEW AND STAMP SHOP DRAWI REVIEW BY ENGINEER.	NGS PRIOR TO		CEMENT TYPE (ASTM) MAX COARSE AGGREGATE SIZE
TYPICAL NOTES AND DETAILS: 1. SPECIFIC NOTES AND DETAILS SHALL TA OVER STANDARD TYPICAL NOTES AND D			COMPRESSIVE STRENGTH (fc')
2. STANDARD TYPICAL NOTES AND DETAILS WHEN REFERRED TO OR WHEN NO OTH	ARE TO BE USED ER MORE		MAX SLUMP
RESTRICTIVE OR DIFFERENT DETAILS ARE DRAWINGS. 3. WORK NOT PARTICULARLY SHOWN OR S			AIR CONTENT
THE SAME AS SIMILAR PARTS THAT ARE SPECIFIED.			
ODE REQUIREMENTS: 1. ALL WORK SHALL CONFORM TO THE MI	NIMUM STANDARDS		
OF THE FOLLOWING CODES: • IBC • ACI 350			
 ANSI/AISC 360 AWS D1.5 			
AWWA C560ANY OTHER REGULATING AGENCIES WH			
AUTHORITY OVER ANY PORTION OF TH 2. SPECIFICATIONS, CODES AND STANDARDS OF THE LATEST APPROVED ISSUE, INCLU	S NOTED SHALL BE		
UNLESS NOTED OTHERWISE.	SENTO CONTIELMENTO,		
STRUCTURAL AND MISCELLANEOUS STEEL:			
ALL STRUCTURAL STEEL WORK SHALL CONF LATEST EDITION OF THE AISC SPECIFICATION	IS.		
WELDS: PROVIDE 70ksi LOW HYRDOGEN EL PROCESS IN ACCORDANCE WITH AWS D1.5. EPOXY BOLT OR EXPANSION BOLT SUBSTITU			
EMBEDDED BOLTS IS PROHIBITED WITHOUT FROM THE ENGINEER.			
ALL STRUCTURAL STEEL SHALL BE DETAILED AND ERECTED IN ACCORDANCE WITH THE A	ISC CODE OF		
STANDARD PRACTICE, EXCEPT AS MODIFIED AND THE PROJECT SPECIFICATIONS. SPLICING OF STEEL MEMBERS, UNLESS SHO			
DRAWINGS, IS PROHIBITED WITHOUT WRITTEN THE ENGINEER.			
ALL STRUCTURAL STEEL SHALL BE HOT DIF AFTER FABRICATION UNLESS NOTED OTHER			
CONCRETE AND GROUT:			
ALL CONCRETE WORK SHALL CONFORM TO TEDITION OF ACI 350, EXCEPT AS MODIFIED			
FOLLOWING SUPPLEMENTAL REQUIREMENTS: REINFORCEMENT FOR CONCRETE:			
1. ALL REINFORCING SHALL BE SUPPORTED SPACED WITH NECESSARY ACCESSORIES	AND SHALL BE		
SECURELY WIRED TOGETHER IN ACCORD, LATEST EDITION OF THE CRSI "MANUAL PRACTICE"			
a) DEFORMED BARS – ASTM A615, GF MINIMUM CONCRETE COVER OVER REINFORC			
CAST AGAINST EARTH. 2" FOR ALL OTHER C FORMWORK: DESIGN, ERECT, SUPPORT, BRA	ONCRETE.		
FORMWORK TO SUPPORT VERTICAL, LATERAL DYNAMIC LOADS THAT MIGHT BE APPLIED UN	STATIC AND		
CAN SUPPORT SUCH LOADS. ALL REINFORCING STEEL AND EMBEDDED ITE	EMS SHALL BE		
INSPECTED AND APPROVED BY THE COMPAN PLACING GROUT OR CONCRETE. . ADHESIVE ANCHORS SHALL BE HILTI HIT-RE			
SHALL BE INSTALLED IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS.			

3

2

1

4	5	6	

	10 PSF
	25 PSF
AD.	126 PSF
LOAD	126 PSF
	10 PSF
	100 PSF
	150 PSF
	V ULT = 115 MPH (3-SECOND GUST)
	В
Ą	
	1.0
FFICIENTS	
	0.418
	0.21
	D
RY	D
HEATHING	LIGHT FRAME (WOOD) WALLS WITH
۶	6-1/2
	0.095W
EQUIVALENT L	ATERAL FORCE

II OR I/II

4000 PSI

6.5% +/- 1.5%

4

3

1"

4"

<u>DESIGN CR</u>	DESIGN CRITERIA						
	STRUCTURAL AND MISCELLANEOUS METALS	5					
	WIDE FLANGE SHAPES	ASTM A992					
	SHAPES, PLATES, BARS	ASTM A36					
	HSS	ASTM A500, GRADE B					
	PIPE, PIPE COLUMNS, BOLLARDS	ASTM A53, TYPE E OR S, GRADE B STANDARD WEIGHT UNO					
	ALUMINUM BOLLARDS	6061 T-6					
	BOLTS						
	STEEL TO STEEL CONNECTIONS	ASTM A325					
	STEEL TO CONCRETE CONNECTIONS	ASTM A307					
	STEEL TO CMU CONNECTIONS	ASTM A307					

WOOD

WOOD FRAMING	
POSTS, BUILT-UP COLUMNS	NO 2 DOUG-FIR/LARCH OR BETTER
BEAMS, HEADERS AND JOISTS	NO 1 DOUG-FIR/LARCH OR BETTER
TOP AND BOTTOM PLATES	NO 2 DOUG-FIR/LARCH OR BETTER
STUD FRAMING	NO 2 DOUG-FIR/LARCH OR BETTER
BLOCKING AND BRIDGING	NO 3 DOUG-FIR/LARCH OR BETTER
TRUSS CHORDS	NO 2 DOUG-FIR/LARCH OR BETTER
TRUSS WEBS	NO 2 DOUG-FIR/LARCH OR BETTER


River Stru	INTAKE & TAILR	S HYDROELECTRIC ACE MODIFICATION RUCTURAL NOTES IGN CRITERIA HYDRO	ATE ATE SUED FOR CO
PO BOX 1643 BOISE, ID 83701 (208)	 SCALE: AS NOTED SHEET 11	GS-01	REV. 01/01
5 6	7	8	


	_				-	Т
	7		8			
r				,	DRAWINGS	
<u>SPE</u>	CIAL INSPECTION	DN REQUIREM	<u>ENTS</u>		DRAW	
	SPECIAL INSP					
SPECIAL INSPECTION ITEM	CONTINUOUS INSPECTION		NOTES		REFERENCE	
1. STRUCTURAL AND LIGHT GAGE STEEL CONSTRUCTION					REF	
A. STEEL FABRICATED IN AN APPROVED FABRICATION SHOP			FABRICATOR SHALL SUBMIT A CERTIFICATE OF COMPLIANCE STATING THAT THE WORK			
			WAS PERFORMED IN ACCORDANCE WITH THE APPROVED CONSTRUCTION DRAWINGS	-	NG No.	
B. VERIFY STRUCTURAL STEEL CONFORMS TO AISC AND THE CONSTRUCTION DOCUMENTS		Х			DRAWING	
C. HIGH STRENGTH BOLTING				-		
1) VERIFY IDENTIFICATION MARKINGS AND THE MANUFACTURERS CERTIFICATE OF COMPLIANCE		Х			DRAWINGS	
2) VERIFICATION OF BOLT TENSION		Х			DRA	
3) VERIFICATION OF BOLT TENSION WHEN "TURN OF THE NUT" OR "CALIBRATED WRENCH" INSTALLATION METHODS ARE USED	×			В		
D. WELDING					ц К	
1) VERIFY IDENTIFICATION MARKINGS AND THE MANUFACTURERS CERTIFICATE OF COMPLIANCE		Х			No.	-
2) SINGLE PASS FILLET WELDS 犳6" AND LESS		Х			DRAWING	
3) WELDING OF STAIRS AND RAILINGS		Х				 L
4) ALL OTHER WELDS	Х				APP	
E. VERIFICATION OF STRUCTURAL STEEL FRAME JOINT DETAILS INCLUDING MEMBER LOCATION, APPLICATION OF JOINT DETAILS AND DETAILS SUCH AS BRACING AND STIFFENING		Х			BY CHK	
2. CONCRETE CONSTRUCTION						
A. ISOLATED SPREAD FOOTINGS			SPECIAL INSPECTION IS NOT REQUIRED	С	;	
B. CONCRETE SLABS AND SIDEWALKS DIRECTLY SUPPORTED ON THE GROUND			SPECIAL INSPECTION IS NOT REQUIRED			
C. INSPECTION OF FORMWORK FOR SHAPE, SIZE AND LOCATION OF CONCRETE MEMBERS		Х				
D. VERIFICATION OF STEEL MATERIAL, SIZE AND LOCATION		Х			NO	
E. VERIFICATION OF BOLTS STUDS OR ANCHORS EMBEDDED IN CONCRETE FOR LOCATION, SIZE AND CONFIGURATION	x		SPECIAL INSPECTION IS NOT REQUIRED WHERE BOLTS HAVE BEEN DESIGNED WITH HALF STRESSED		REVISION	
F. VERIFY THE USE OF THE REQUIRED MIX DESIGN		Х				
G. SAMPLING OF FRESH CONCRETE FOR COMPRESSIVE STRENGTH, AIR CONTENT, SLUMP, AND TEMPERATURE	X					
H. INSPECTION FOR THE MAINTENANCE OF CURING TEMPERATURE AND TECHNIQUES		Х				
I. INSPECTION OF ANCHORS INSTALLED IN HARDENED CONCRETE		Х	SPECIAL INSPECTION IS NOT REQUIRED WHERE ANCHORS HAVE BEEN DESIGNED WITH HALF STRESSES		DATE	
						┢
					Ż	╞
					٩	




CCB CHK


BY WJZ WJZ









C6x8.2






FILE LOCATION: C: \Users\User\River Structures Consulting\Chris Boyd - c_Projects\PacifiCorp\Wallowa Falls\CAD\xxxxx.S04 SAVED BY: (USER) 2/5/2019 4: 46 PM PLOTTED BY: (USER) 2/5/2019 4: 52 PM

SCHEDULE					
WELD SIZE A	COMMENTS				
³ ⁄16	—				
³ ⁄16	_				
³ ⁄16	_				
³ ⁄16	—				
³ ⁄16	_				
³ ⁄16	_				
³ ⁄16	_				
³ ⁄16	_				
³ ⁄16	_				
<i>Y</i> 4	_				
<i>Y</i> 4	_				
⁵ ⁄16	_				
3%	_				





1 25 <t< th=""><th>7 8</th><th></th><th></th><th></th><th></th><th></th><th></th></t<>	7 8						
ALCONTO CONTRECISION ALCONTO CONTRECISION SMEAN TO DETAILS SHOW. Image: Control of the second seco	 SEE SHEET GS-01 FOR ADDITIONAL NOTES. IT IS UNKNOWN IF THERE IS AN EXISTING CONCRETE FOOTING UNDER THE LOCATION IN WHICH THIS COLUMN WILL LAND. IF FOOTING IS PRESENT ANCHOR AS SHOWN, OTHERWISE, POUR A 2-FOOT SQUARE BY 1-FOOT THICK FOOTING AND CENTER IT ON THE COLUMN LOCATION. SHIM OR GROUT BASE PLATES AS REQ'D TO LEVEL PLATFORM 	A					
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM	ALLOW FOR FIELD ADJUSTMENTS TO AS-BUILT CONDITIONS. CONTACT THE ENGINEER IF COLUMNS CANNOT BE WELDED TO THE SUPPORT PLATES		Z				
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 HYDRO HYDRO		в	EFERENCE				
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 Wallow Falls 1 WALLOWA FALLS HYDROELECTRIC INTAKE PLATFORM DETAILS 2 HYDRO HYDRO							
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 HYDRO							
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 WALLOWA FALLS HYDROELECTRIC							
Image: Sector		С					
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 NUMERICAL OF A DISTANLE AND A DISTANLE			7				
WALLOWA FALLS HYDROELECTRIC INTAKE PLATFORM DETAILS 2			REVISIO				
Image: Substrate Torus Image: Substrate Torus Image: Substrate Tor		D	DATE				
WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2							
WOLLOWA FALLS HYDROELECTRIC WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS WJZ CCB AL VERCIFICORP HYDRO			CHK				
WALLOWA FALLS HYDROELECTRIC WJZ CCB AL WICLERREFICERP AL WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM DETAILS 2 HYDRO REV. REV. REV.	BOBSS FE		REVISION	RUCTION	NS		
PACIFICORP A BERKSHIRE HATHAWAY ENERGY COMPANY HYDRO REV. REV.	2019 WJZ CCB INTAKE & TAILRACE MODIFICATIONS INTAKE PLATFORM			FOR CONS'			
	HYDRO		DATE	/19/18	/03/19	/6/19	





FILE LOCATION: C: \Users \User \River Structures Consulting \Chris Boyd - c_Projects \PacifiCorp \Wallowa Falls \CAD \xxxxxx.S06 SAVED BY: (USER) 2/5/2019 4:47 PM PLOTTED BY: (USER) 2/5/2019 4:53 PM

4	5	6	











NUMERO Status • Status • Status	<u> </u>	2019 5 CCB CCB /AL													7
TEX. SPEET SE-07 FOR E-UDING DETAILS SEE SHEET CS-01 FOR ADDITIONAL NOTES BUILDING COOT AND SIMPL WATCH FURTHING SHEET SE-01 FOR ADDITIONAL NOTES BUILDING WELL UPPER THO USING COOPER BEAUL MOUNT PIPE SUPPORT TO NTAKE BEAU CS. A 1000000000000000000000000000000000000	-													21 2. 3. 4.	
Image: Section of the BLEDING DEFINISES Store For ADDIDAMI, NOTES SOOF AND BENDS S-ALL MATCH EXISTING SOOF AND BENDS SOOF BENDS SOOF AND BENDS SOOF BENDS SOOF HYDRO SOOF HYDRO SIGE 17	AS NOTED	TAKE INTA BUILD PACIFI(SEE SHEET SEE SHEET BUILDING F WARMING S SHAKE SH SHEET. SUPPORT S B-LINE B3	\sim
OP BUILDING DETAILS DATE OR ADDITIONAL WOTES DATE OR ADDITIONAL THIS WELL UPPER LAWF OR APPROVED ESUPPORT TO INTAKE DECK CO. A I II II A II II III IIII IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	SHEET	& TA KE F ING IORP												GS-01 COOF ANI SHED LOO ALL BE U STILLING 148 OFFS	
	17	AILRA PLATI PLAN												FOR ADD D SIDING CATED NE JSED. SEE WELL UP SET PIPE	
ALUS: NOTES.NATCH EXISTING BAY, CEDAR SAPCH THIS USING COOPER DR APPROVED TAKE DECK C6. A HORNAU 3014111 B HORNAU 30141 B HORNAU 30141 C HOR		S HY ACE I FORM												NTIONAL I SHALL M EAR FORE E PHOTO(PER END CLAMP (
	S-0	DROE MODIF I CON D SE	STERES											NOTES. ATCH EXI BAY. CED GRAPH TH USING CO DR APPRO	8
All Date Date <thd< td=""><td>6</td><td>DREGON P. 11, 2008 PHER C. BC DPHER C. BC DC DPHER C. BC DC DPHER C. BC DC DC DC DC DC DC DC DC DC DC DC DC DC</td><td>PROFESSIO</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>AR IS DOPER IVED</td><td></td></thd<>	6	DREGON P. 11, 2008 PHER C. BC DPHER C. BC DC DPHER C. BC DC DPHER C. BC DC DC DC DC DC DC DC DC DC DC DC DC DC	PROFESSIO											AR IS DOPER IVED	
DATE			2												
Date Date Error Revision BY CHK APP Def and G Reference Drawnos Reference <							D			С		В		А]
 /19/18 ISSUED FOR CONSTRUCTION /03/19 PERMITTING REVISIONS /6/19 PERMIT REVISIONS WJZ 						DATE		REVIS	ION		APP	REFEF	Z		
/03/19 PERMITTING REVISIONS WJZ /6/19 PERMIT REVISIONS WJZ	10/	ISSUED FOR CONSTRU			CB										
/6/19 PERMIT REVISIONS WJZ	01/	9 PERMITTING			CB										
	2/	/19 PERMIT			CB										



FILE LOCATION: C: \Users\User\River Structures Consulting\Chris Boyd - c_Projects\PacifiCorp\Wallowa Falls\CAD\xxxxxx.S07 SAVED BY: (USER) 2/5/2019 4:48 PM PLOTTED BY: (USER) 2/5/2019 4:53 PM




41	4'-0" MAX	(2) 2x6 DF-L#1	(1) 2x6	(1) 2x6	




LLOWA FALLS			2 -	IG &)F ; S.	MN HED.)	HDR ZE ED.	<u>NOTES:</u> 1. SEE SHEET GS-01 FOR ADD
NOISINE MODIFICATIONS	BY CHK APP No. DATE WJZ CCB N DATE D WJZ CCB N DATE	REVISION	с <u>Б</u>	CHK APP CHK APP	No. REFERENCE DRAWINGS	GS DRAWING No.	AL NOTES.





SECTION SCALE: $1 \ 1/2" = 1'-0"$



7	NOTES: 1. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING STRUCTURES, DIMENSIONS, AND CONDITIONS PRIOR TO FABRICATION OR PURCHASE OF NEW STRUCTURES]	DRAWINGS			
	AND EQUIPMENT. CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER OF ANY CHANGE OF CONDITIONS.	А	REFERENCE DR			
			DRAWING No.			
		В	REFERENCE DRAWINGS			
			DRAWING No.			
			BY CHK APP			
		С				
7			REVISION			
TYP			R			
		D	ATE			
			No. DA			
			APP			
			Y CHK	Z CCB	Z CCB	
			BY	Zrm	ZUW	
	SUSSEENED PROFESSION ENGINEER BOB53 PE OREGON GREGO		REVISION	RUCTION		
Y 2019 ES WJZ H CCB VAL	WALLOWA FALLS HYDROELECTRIC INTAKE & TAILRACE MODIFICATIONS PEDESTRIAN BRIDGE MODIFICATIONS SECTIONS AND DETAILS			ISSUED FOR CONSTRU	PERMIT REVISIONS	
·	PACIFICORP A BERKSHIRE HATHAWAY ENERGY COMPANY REV.		DATE	/19/18	2/6/19 F	$\left \right $
s	CALE: AS NOTED SHEET 19 S-08 B		No.	0 10/	2 2/	╞

Appendix B

EPA Construction Stormwater Pollution Prevention Plan Template – Section 5 (Pollution Prevention Standards)

SECTION 5: POLLUTION PREVENTION STANDARDS

5.1 Potential Sources of Pollution

Instructions (see CGP Part 7.2.3.g):

- Identify and describe all pollutant-generating activities at your site (e.g., paving operations; concrete, paint, and stucco washout and waste disposal; solid waste storage and disposal).
- For each pollutant-generating activity, include an inventory of pollutants or pollutant constituents associated with that activity (e.g., sediment, fertilizers, and/or pesticides, paints, solvents, fuels), which could be exposed to rainfall or snowmelt, and could be discharged from your construction site. You must take into account where potential spills and leaks could occur that contribute pollutants to stormwater discharges, and any known hazardous or toxic substances, such as PCBs and asbestos, that will be disturbed or removed during construction.

Construction Site Pollutants

Pollutant-Generating Activity	Pollutants or Pollutant Constituents (that could be discharged if exposed to stormwater)	Location on Site (or reference SWPPP site map where this is shown)
Heavy equipment operation	Petroleum, oil, lubricants	Entire site

5.2 Spill Prevention and Response

Instructions (see CGP Parts 2.3.6 and 7.2.6.vii):

- Describe procedures you will use to prevent and respond to leaks, spills, and other releases. You must implement the following at a minimum:
 - Procedures for expeditiously stopping, containing, and cleaning up spills, leaks, and other releases. Identify the name or title of the employee(s) responsible for detection and response of spills or leaks; and
 - ✓ Procedures for notification of appropriate facility personnel, emergency response agencies, and regulatory agencies where a leak, spill, or other release containing a hazardous substance or oil in an amount equal to or in excess of a reportable quantity consistent with Part 2.3.6 and established under either 40 CFR Part 110, 40 CFR Part 117, or 40 CFR Part 302, occurs during a 24-hour period. Contact information must be in locations that are readily accessible and available.
- Some projects/site may be required to develop a Spill Prevention Control and Countermeasure (SPCC) plan under a separate regulatory program (40 CFR 112). If you are required to develop an SPCC plan, or you already have one, you should include references to the relevant requirements from your plan.
 - The contractor will ensure that the following materials for emergency erosion control are on site: (1) a supply of sediment control materials (e.g., silt fence, straw bales), and (2) oil absorbing floating booms and spill containment kits at the work site.
 - Workers will be trained in spill prevention and proper disposal procedures.

- Covered storage will be provided for waste materials and supplies.
- Spill containment kits will be stored at each work site and the construction crews will be trained in proper use.
- If a spill of chemical pollutants such as fuel or hydraulic fluid should occur, the contractor will attempt to contain the spilled material. The following procedures will be followed:
 - (a) Notify the project inspector immediately. Add inspector contact info when available.

(b) For spillage on land, construct earthen berms or use other suitable barricade material of sufficient size to contain the spill and keep it from spreading.

(c) For spillage on water, attempt to isolate and contain the spilled material. Commercial booms or other suitable materials shall be kept on site during construction to contain fuel and oil spills on water.

- If a fluid leak does occur, the project inspector shall be notified immediately, and all work ceased at that specific location until the leak has been rectified.
- If a spill of fuel or hydraulic fluid occurs, the contractor will immediately attempt to contain the spilled material and notify the appropriate regulatory agency following the spill response plan and all applicable local, state, federal regulations.
- If inspection shows that the erosion controls are ineffective, work crews will be mobilized immediately to make repairs, install replacements, or install additional controls as necessary.

5.3 Fueling and Maintenance of Equipment or Vehicles

Instructions (see CGP Parts 2.3.1 and 7.2.6):

 Describe equipment/vehicle fueling and maintenance practices that will be implemented to eliminate the discharge of spilled or leaked chemicals (e.g., providing secondary containment (examples: spill berms, decks, spill containment pallets) and cover where appropriate, and/or having spill kits readily available.)

Specific Pollution Prevention Practices

Fueling and Vehicle Maintenance Measures

- Prior to mobilizing to the project site, all equipment will be washed to minimize the introduction of foreign materials and fluids to the project site. All equipment will be free of oil, hydraulic fluid, and diesel fuel leaks.
- Vehicle staging, cleaning, maintenance, refueling, and fuel storage will take place in a designated area at least 100 feet from waterways per USFS standard RMA-7S.
- All vehicles operated within 100 feet of the river will be inspected daily for fluid leaks before leaving the vehicle staging area. Any detected leaks must be repaired in the vehicle staging area before the vehicle resumes operation.
- All equipment operated in the river will be cleaned before beginning operations below the ordinary high water line to remove all external oil, grease and dirt.
- All other types of power equipment within 100 feet of the water will be inspected daily for fluid leaks and repaired. The contractor must prepare daily inspection reports.
- If a fluid leak does occur, the project inspector will be notified immediately, and all work ceased at that specific location until the leak has been rectified. At all times during construction, fluid spill containment equipment will be present on-site and ready for

· · ·	
· · ·	nt should an accidental spill occur. The project inspector reserves the right to
	ipment that does not meet criteria.
	power equipment (e.g., generators) operated within 100 feet of the waterway
	pered to prevent leaks.
 All fuel and 	l lubricants will be stored in containers and areas that conform to applicable
local, state	and federal regulations.
Installation	These measures will be implemented within the established staging area.
Maintenance	 If a spill of fuel or hydraulic fluid occurs, the contractor will immediately
Requirements	attempt to contain the spilled material and notify the appropriate
	regulatory agency following the spill response plan and all applicable
	local, state, federal regulations.
	 Petroleum contaminated soils resulting from contractor fueling, greasing,
	and cleaning, or due to fluid leaks will be removed and disposed of
	following all applicable local, state, and federal regulations.
Design	BMPs selected by the contractor will follow the Oregon Department of
Specifications	Environmental Quality's Construction Stormwater Best Management Practices
	Manual (DEQ 2013).

5.4 Washing of Equipment and Vehicles

Instructions (see CGP Parts 2.3.2 and 7.2.6):

- Describe equipment/vehicle washing practices that will be used to minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other types of wash waters (e.g., locating activities away from waters of the U.S. and stormwater inlets or conveyances and directing wash waters to a sediment basin or sediment trap, using filtration devices, such as filter bags or sand filters, or using other similarly effective controls).
- Describe how you will prevent the discharge of soaps, detergents, or solvents by
 providing either (1) cover (examples: plastic sheeting or temporary roofs) to prevent
 these detergents from coming into contact with rainwater, or (2) a similarly effective
 means designed to prevent the discharge of pollutants from these areas.

Specific Pollution Prevention Practices

Equipment Was	hing				
Prior to mo	bilizing to the project sites, all equipment will be washed to minimize the				
	n of foreign materials and fluids. All equipment will be free of oil, hydraulic				
fluid, and o	diesel fuel leaks.				
 Vehicle state 	aging, cleaning, maintenance, refueling, and fuel storage must take place in a				
	d area at least 100 feet or more from any stream.				
 All equipm 	ent operated instream must be cleaned before beginning operations below				
the bankfu	Il elevation to remove all external oil, grease and dirt.				
Prior to mo	bilizing to the project site, all equipment will be washed to minimize the				
	introduction of foreign materials and fluids to the project site. All equipment will be free				
of oil, hydra	of oil, hydraulic fluid, and diesel fuel leaks.				
Installation	As necessary on a daily basis.				
Maintenance	 Inspect and maintain on a daily basis 				
Requirements					
Design	BMPs selected by the contractor will follow the Oregon Department of				
Specifications	Environmental Quality's Construction Stormwater Best Management Practices				
	Manual (DEQ 2013).				

5.5 Storage, Handling, and Disposal of Building Products, Materials, and Wastes

Instructions (see CGP Parts 2.3.3 and 7.2.6):

 For any of the types of building products, materials, and wastes below in Sections 5.5.1-5.5.6 below that you expect to use or store at your site, provide the information on how you will comply with the corresponding CGP provision and the specific practices that you will be employ.

5.5.1 Building Products

(Note: Examples include asphalt sealants, copper flashing, roofing materials, adhesives, concrete admixtures, and gravel and mulch stockpiles.)

General

• Building products will be stored at the identified staging area.

5.5.2 Pesticides, Herbicides, Insecticides, Fertilizers, and Landscape Materials

General

• Not applicable.

5.5.3 Diesel Fuel, Oil, Hydraulic Fluids, Other Petroleum Products, and Other Chemicals

General

Oil and fuel products will be stored in such a manner as to prevent discharge from the storage area, which will be located in the staging area.

Specific Pollution Prevention Practices

- Description: Vehicle staging, cleaning, maintenance, refueling, and fuel storage will take place in a designated area at least 100 feet from any waterway.
- All fuel and lubricants will be stored in containers and areas that conform to applicable local, state and federal regulations.
- Stationary power equipment (e.g., generators) operated within 100 feet of any stream, water body or wetland will be diapered to prevent leaks.

Installation	These measures will be implemented in the established staging area.
Maintenance	If a fluid leak does occur, the project inspector will be notified immediately,
Requirements	and all work ceased at that specific location until the leak has been rectified.
	At all times during construction, fluid spill containment equipment will be present on-site and ready for deployment should an accidental spill occur. The project inspector reserves the right to refuse equipment that does not meet criteria.
Design	NA
Specifications	

5.5.4 Hazardous or Toxic Waste

General

Disposal of containers or surplus products will be handled in accordance with local, state and federal regulations and taken to an approved landfill site.

Specific Pollution Prevention Practices

Hazardous Was	te Management
 Description 	n: Hazardous or toxic waste will be stored and disposed of separately from
other cons	truction materials/debris.
 State of Or 	egon requirements will be followed.
Installation	Apply standard as needed.
Maintenance	Should a spill occur, it will immediately be cleaned up using approaches that
Requirements	do not require site wash down. Emergency spill kits will be kept within close
	proximity to areas where hazardous materials are stored or used.
Design	NA
Specifications	

5.5.5 Construction and Domestic Waste

General

 Disposal receptacles will be placed in proximity to active work sites and emptied as needed. Construction debris will be emptied as needed at an approved landfill site.

5.5.6 Sanitary Waste

Specific Pollution Prevention Practices

Portable Toilets		
Portable toilets will be placed in proximity to each work area. Each will be positioned at least		
100 feet from any waterway		
Installation	Upon initial mobilization to each site.	
Maintenance	Inspect and maintain daily.	
Requirements		

Design	NA
Specifications	

5.6 Washing of Applicators and Containers used for Paint, Concrete or Other Materials

Instructions (see CGP Parts 2.3.4 and 7.2.6):

 Describe how you will comply with the CGP Part 2.3.4 requirement for washing applications and containers.

General

• All washout of concrete trucks, containers or applicators will be completed in designated concrete washout areas. No excess concrete will be dumped at the site.

Specific Pollution Prevention Practices

Concrete Washout		
 Drip pans a equipment Portable problem be used or done in a problem. 	a ground cloths will be used beneath extraction points from concrete mixing	
 Small concrete handling equipment (hand tools, shovels, rakes, trowels, etc.) may be washed in a formed area awaiting concrete pour or in a washout container. 		
Installation	Washout containers will placed a minimum of 50 feet from any watercourse, wetland or sensitive area.	
Inspection Maintenance Requirements	 Inspect concrete washout containers daily and check for capacity (maintain minimum freeboard of 12 inches) and leaks. Washout containers should be taken offsite for disposal or emptied once they are 75% full. Full containers can be disposed of offsite or concrete can be allowed to harden, the concrete can be broken up, removed and disposed of per applicable solid waste regulations. 	
Design Specifications	NA	

5.7 Fertilizers

Instructions (CGP Parts 2.3.5 and 7.2.6.ix):

Describe how you will comply with the CGP Part 2.3.5 requirement for the application of fertilizers.

General

Not applicable

5.8 Other Pollution Prevention Practices

Instructions:

Describe any additional pollution prevention practices that do not fit into the above categories.

General

None