

Lewis River Aquatic Fund Projects (SA 7.5.3.2)

Project Closeout Report

Project Title:	Lewis River Hydroelectric Project <i>Eagle Island Site B & C Habitat Restoration</i>
Project Approved By:	Aquatic Coordination Committee April 2012
Original Project Sponsor:	Cowlitz Indian Tribe
Project Funding	\$84,000
Project Description (work completed):	<p>The Natural Resources Department of the Cowlitz Indian Tribe used ACC funding to leverage \$401,730 dollars of Salmon Recovery Funding from the State of Washington to implement a restoration project on the North Fork Lewis River to enhance habitat quality for Lower Columbia Chinook, coho, and steelhead, all listed as <i>Threatened</i> under the <i>Endangered Species Act</i>.</p> <p>During the 2014 summer, the Cowlitz Indian Tribe restored 2,700 linear feet of shoreline with over 400 pieces of wood. The large wood was between 20 to 50 feet in length, 14 – 40 inches in diameter. Site B was constructed with eight structures including one apex bar jam installed to split and maintain flows into and throughout two side channel locations. Seven scour pool structures were installed to add and maintain scour pools throughout the adjacent gravel bar. The eight structures are also habitat wood, providing shade and refugia from velocity and predators. Adjacent to Site B over a dozen large to very large logs were placed onto the floodplain as riparian roughness. Site C was constructed with one apex jam at the head of the island and 10 scour jams of 2-3 logs with pilings. The scour jams are located near the channel outlet and are intended to assist water flow through the existing channel.</p> <p>More structures are in place on the project site than are reflected in the construction drawings. Availability of materials and field-fitting of structures to existing conditions allowed us the opportunity to expand the project.</p> <p>InterFluve was onsite during the entirety of the construction period providing engineering and construction oversight. Warning signs will be in place at both ends of the side channels and on the apex bar jams at the upstream entrance of the project sites.</p> <p>During construction low water conditions allowed the project to be largely constructed in the dry. Only one isolated pool was impacted. Prior to entering the area, the pool was dewatered using standard BMP for fish screening and fish rescue. Fish rescue was done over a two hour period.</p>

Log structures were anchored with 20 to 40 foot piles driven up to into the substrate. The logs were bolted to the pilings to hold and pin the logs in place (see construction drawings for detail).

Two acres of riparian seed mix was spread out over the project site wherever bare soil was exposed. The seed mix consisted of blue wildrye (*Elymus glaucus*), red fescue (*Festuca rubra*), tufted hairgrass (*Deschampsia cespitosa*), western manna grass (*Glyceria occidentalis*), and American sloughgrass (*Beckmannia syzigachne*) at 18 pounds of seed mix per acre.

Over 2,500 trees and shrubs for this project will be installed on the project in early 2015. These plantings will cover 2 acres of the project area providing shade, organic inputs into the system and future sources of woody debris in the system. The plantings will consist of the following species and numbers:

Oregon Ash	<i>Fraxinus latifolia</i>	100
Bigleaf Maple	<i>Acer macrophyllum</i>	130
Douglas Fir	<i>Pseudotsuga menziesii</i>	130
Red Alder	<i>Alnus rubra</i>	325
Black Cottonwood	<i>Populus balsamifera</i>	125
Willow (spp)	<i>Salix</i> spp	515
Douglas Spirea	<i>Spirea douglasii</i>	225
Snowberry	<i>Symphoricarpos alba</i>	585
Beaked Hazelnut	<i>Corylus cornuta</i>	715
Red Elderberry	<i>Sambuca racemosa</i>	875

Workforce:

Personnel: Rudy Salakory, Amy Boyd, Eli Asher (Program Manager, Restoration Ecologists, Cowlitz Indian Tribe)

Contractors: William Norris P.E., InterFluve Kysar & Koistinen
Columbia Helicopters
Watters Excavation
Plas Newydd

Schedule Summary:

Construction completed September 2014
Plantings installed Winter 2015
Effectiveness monitoring until 2024

Problems Encountered:

Delays were experienced between the 30% design document that was agreed upon by the Technical Oversight Group(TOG) that consisted of

Clark County, PacifiCorp, Lower Columbia Fish Recovery Board, Washington Department of Fish and Wildlife (WDFW) and the Cowlitz Tribe, and the final design that was implemented (attached). At the 90% design stage WDFW fisheries changed their habitat design criteria (HDC) for the project area. The entire project was then required to be redesigned to incorporate the new WDFW HDC. The product that emerged from that effort was radically different from the original proposal. The Tribe, along with Washington State Department of Natural Resources (WDNR) returned to the original project philosophy, which was eventually agreed to by WDFW. This effort took the better part of a year. However, when the final design was agreed upon by the Tribe and WDFW, the project proceeded without further delay.

Things that went well:

Project construction went well. Construction including hauling logs to the site, flying them with a helicopter, and storing them by volume and type near the project sites. During late August the main contractor mobilized in via the pre-established construction route. Construction proceeded as planned and the structures were constructed with engineer oversight. Demobilization included pulling out and abandoning the access route. The final project activity was grading the staging site to PacifiCorp's requested standard.

Work Not Completed:

Tree and shrub planting (Winter 2015)

Lessons Learned:

Establish clear project goals and expectations with project partners as early as possible during design. Redesign is expensive and time consuming.

Lessons Learned:

Continue to develop strategies to engage closely with partnering and permitting agencies.

Lessons Learned:

Lessons learned from Eagle Island A were included into B and C.

Attachments:

Photos of the project and descriptions follow. Also attached are stamped construction drawings.



Columbia Helicopters lifted logs to Sites A and B in late June 2014.



Apex jam location as first wood is placed at Site B.



Looking downstream where Site B scour pool structures were later constructed.



Apex jam during Site C construction.



Looking downstream at Site C during construction.



Site B apex jam with side channel entries excavated to the right and left of the structure.




Site B lateral scour jams.




Looking downstream at Site C apex jam with reconnected water flow to the right of the picture.



Looking up channel at Site C lateral scour jams.



LOCATION MAP
STATE OF WASHINGTON



VICINITY MAP

ABBREVIATIONS

- LW LARGE WOOD
- ESC EROSION SEDIMENT AND CONTROL
- FES FABRIC ENCAPSULATED SOIL
- FT FEET
- FTR FULLY THREADED ROD
- STA STATION
- ELEV ELEVATION
- IN INCH
- APPROX APPROXIMATE
- YR YEAR
- ° DEGREES
- INVERT INVERT
- DIAMETER DIAMETER
- HDA HIGH DENSITY POLYETHYLENE
- HDPE HIGH DENSITY POLYETHYLENE
- ORW ORDINARY HIGH WATER

SHEET INDEX

- 1 - COVER, SHEET INDEX, AND VICINITY MAP
- 2 - EROSION CONTROL NOTES AND DETAILS I
- 3 - EROSION CONTROL NOTES AND DETAILS II
- 4 - SITE PLAN AND ACCESS
- 5 - ISLAND ACCESS EROSION AND SEDIMENT CONTROL PLAN
- 6 - SITE B EROSION AND SEDIMENT CONTROL PLAN
- 7 - SITE C PLAN
- 8 - SITE C EROSION AND SEDIMENT CONTROL PLAN
- 9 - SITE C PLAN
- 10 - GROSS SECTIONS
- 11 - TYPICAL DETAILS I
- 12 - TYPICAL DETAILS II
- 13 - TYPICAL DETAILS III
- 14 - SITE B RE-VEGETATION PLAN
- 15 - SITE C RE-VEGETATION PLAN

SITE MAP

- LW LARGE WOOD
- ESC EROSION SEDIMENT AND CONTROL
- FES FABRIC ENCAPSULATED SOIL
- FT FEET
- FTR FULLY THREADED ROD
- STA STATION
- ELEV ELEVATION
- IN INCH
- APPROX APPROXIMATE
- YR YEAR
- ° DEGREES
- INVERT INVERT
- DIAMETER DIAMETER
- HDA HIGH DENSITY POLYETHYLENE
- HDPE HIGH DENSITY POLYETHYLENE
- ORW ORDINARY HIGH WATER

SHEET
1 of 15

COVER, SHEET INDEX, AND
VICINITY MAP



501 Portway Ave, Suite 101
Hood, WA 98040
www.intertive.com

Lewis River – Eagle Island
Habitat Restoration – Site B and C
Woodland, Washington

NO.	BY	DATE	REVISION

RP DRAWN BN BN/GI
BN DESIGNED CHECKED
BN DATE 05/22/14 PROJECT
APPROVED



EXISTING DATA

GENERAL TOPOGRAPHIC INFORMATION IS PROVIDED FROM LIDAR FROM CLARK COUNTY AND SPECIFIC PROJECT AREA SURVEY PERFORMED BY INTER-FLUVE, INC.

SOILS

LEWIS RIVER SAND AND GRAVEL.

UTILITIES

THE CONTRACTOR OR SHALL BE SOLELY RESPONSIBLE FOR HAVING UTILITIES LOCATED PRIOR TO CONSTRUCTION ACTIVITIES.

THE CONTRACTOR OR SHALL IMMEDIATELY CONTACT THE AFFECTED UTILITY SERVICE TO REPORT ANY DAMAGED OR DESTROYED UTILITIES. THE CONTRACTOR SHALL PROVIDE EQUIPMENT OR LABOR TO AID THE AFFECTED UTILITY SERVICE IN REPAIRING DAMAGED OR DESTROYED UTILITIES AT NO COST TO THE OWNER.

CONSTRUCTION ACCESS

THE CONTRACTOR SHALL ENTER THE SITE FROM ISLAND BOAT RAMP OFF LEWIS RIVER ROAD. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR OBTAINING ANY REQUIRED TRAFFIC CONTROL OR ACCESS PERMITS. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR PROVIDING ANY REQUIRED TRAFFIC CONTROL INCLUDING, BUT NOT LIMITED TO, SIGNAGE AND FLAGGERS. ALL SAPLING AND TREES TO BE TRANSPLANTED OR REMOVED SHALL BE APPROVED BY THE ENGINEER AND CLEARLY MARKED.

ALL EQUIPMENT, MATERIALS AND PERSONNEL SHALL REMAIN WITHIN THE LIMITS OF DISTURBANCE.

THE CONTRACTOR SHALL KEEP THE WORK AREAS IN A NEAT CONDITION FREE OF DEBRIS AND LITTER FOR THE DURATION OF THE PROJECT.

CONTRACTOR SHALL ESTABLISH ACCESS INCLUDING TRIMMING AND REMOVAL OF TREES IN ACCORDANCE WITH LANDOWNER ACCESS AGREEMENT.

EQUIPMENT ACCESS SHALL BE ACROSS THE EAGLE ISLAND NORTH CHANNEL FROM THE ISLAND BOAT RAMP AREA. SANITARY FACILITIES ARE PROVIDED AT THE NORTH ISLAND BOAT RAMP. EQUIPMENT ACCESS ACROSS THE NORTH FORK LEWIS RIVER, EAGLE ISLAND NORTH CHANNEL SHALL BE ONLY FOR VEHICLES REQUIRED FOR CONSTRUCTION. STEEL PLATES SHALL BE PLACED UPON GRAVELS IN THE NORTH FORK LEWIS RIVER, EAGLE ISLAND NORTH CHANNEL. STEEL PLATES SHALL BE OF SUFFICIENT WIDTH AND LENGTH TO SUPPORT ALL CONSTRUCTION TRAFFIC WITHOUT ALLOWING TRACKS OR TIRES DIRECT CONTACT ON THE RIVER BED. FUEL SHALL BE SUPPLIED BY A PORTABLE FUEL STORAGE TANK. SECONDARY CONTAINMENT IS REQUIRED DURING STORAGE AND TRANSPORT OF THE PORTABLE FUEL STORAGE TANK. STEEL CABLE SHALL BE TRANSPORTED TO THE ISLAND DURING INITIAL CONSTRUCTION VEHICLE ACCESS. LARGE WOOD SHALL BE TRANSPORTED FROM THE END OF NW LANCASTER ROAD VIA PUBLIC ROADS TO THE ISLAND BOAT RAMP. LARGE WOOD SHALL BE TRANSPORTED FROM THE ISLAND BOAT RAMP TO THE SITE B AND SITE C STAGING AREAS VIA HELICOPTER.

COFFERDAM

WORK AREAS(S) SHALL BE ISOLATED BY COFFERDAMS INSTALLED UPSTREAM AND DOWNSTREAM OF ENHANCEMENT AREA. COFFERDAM MAY BE CONSTRUCTED WITH SAND FILLED BULK BAGS AND LINED WITH PLASTIC SHEETING ADJACENT TO ACTIVE FLOW IN THE CHANNEL.

DEWATERING OF WORK AREAS SHALL OCCUR CONCURRENT WITH FISH RESCUE. THE OWNER WILL BE RESPONSIBLE FOR CONDUCTING AND COORDINATING THE FISH RESCUE. THE CONTRACTOR SHALL COORDINATE DEWATERING WITH FISH RESCUE ACTIVITIES.

PUMPING SHALL BE PERFORMED TO KEEP WORK AREA DEWATERED. PUMPED DISCHARGE SHALL RELEASE SEDIMENT-LADEN WATER IN A MANNER THAT DOES NOT CAUSE CONTAMINATION OR INCREASE TURBIDITY OF SURFACE WATERS. (SEE CONTROL DEWATERING).

FISH RESCUE

COFFERDAM SHALL BE INSTALLED TO ISOLATE WORK.

INITIAL DEWATERING SHALL OCCUR SLOWLY BY INCREMENTALLY REDUCING COFFERDAMMED AREAS OVER A PERIOD OF 30 MINUTES TO ALLOW TIME FOR FISH TO FIND RESIDUAL POOLS WITHOUT RISK OF SUDDEN STRANDING.

RESIDUAL POOLS WITHIN THE DEWATERED CONSTRUCTION SITE SHALL BE PUMPED DRY USING SCREENED PUMP INTAKES. TRAPPED FISH SHALL BE RESCUED.

FISH BARRIERS AND PUMP INTAKES SHALL ADHERE TO NMFS SCREENING CRITERIA, NATIONAL MARINE FISHERIES SERVICE JUVENILE FISH SCREEN CRITERIA (REVISED FEBRUARY 16, 1995) AND ADDENDUM; JUVENILE FISH SCREEN CRITERIA FOR PUMP INTAKES (MAY 9, 1996)

ALL FISH RESCUE EFFORTS SHALL BE SUPERVISED BY A QUALIFIED FISHERIES/AQUATIC BIOLOGIST EXPERIENCED WITH THE COLLECTION AND HANDLING OF SALMONID FISHERS FROM CONSTRUCTION SITES.

ALL FISH TRAPPED IN RESIDUAL POOLS WITHIN THE PROJECT AREA WILL BE CAREFULLY COLLECTED BY SEINE AND/OR DIP NETS AND PLACED IN CLEAN TRANSFER CONTAINERS WITH ADEQUATE VOLUME OF WATER AND HELD WITHIN NO LONGER THAN 10 MINUTES.

CONSTRUCTION FISHES SHALL BE IMMEDIATELY RELEASED TO DOWNSTREAM OR UPSTREAM OF THE CAPTURED SITE, DEPENDING ON SPECIES AND LIFESTAGE.

TREE SALVAGE

ANY REMOVED VEGETATION GREATER THAN 6 INCHES DIAMETER AND 15 FEET LONG SHOULD BE INCORPORATED INTO LOG JAM STRUCTURES. CONTRACTOR IS RESPONSIBLE FOR REMOVING SMALLER CLEARING AND GRUBBING DEBRIS FROM THE SITE AT THE END OF THE PROJECT UNLESS DIRECTED BY THE ENGINEER.

LIVE TREES

ALL TREES NOT MARKED FOR REMOVAL SHALL BE LEFT STANDING UNDISTURBED. LOGGING ACTIVITY SHALL NOT DEBARK OR DAMAGE LIVE TREES.

EROSION CONTROL

THE CONTRACTOR IS ADVISED THAT THE PROJECT AREA DRAINS TO A SALMON BEARING STREAM AND/OR STATE WATERS AND THAT THE CONTRACTOR IS RESPONSIBLE TO PROTECT THE RECEIVING WATERS FROM DELETERIOUS EFFECTS OF CONSTRUCTION.

THE CONTRACTOR IS RESPONSIBLE FOR PROVIDING THE EROSION CONTROL MEASURES SHOWN OR DESCRIBED IN THE CONTRACTOR'S MEANS AND ANY ADDITIONAL MEASURES THAT MAY BE REQUIRED BY THE CONTRACTOR'S COMMENTS AND METHODS OF CONSTRUCTION AS NEEDED TO CONTROL EROSION AND SEDIMENT AT THE CONSTRUCTION SITE AND TO PREVENT VIOLATION OF SURFACE WATER QUALITY, GROUND WATER QUALITY, OR SEDIMENT MANAGEMENT STANDARDS. EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE COURSE OF CONSTRUCTION AND UNTIL ALL DISTURBED EARTH IS STABILIZED IN FINISH GRADES.

CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AND MAINTAINING ALL NECESSARY EROSION CONTROL FACILITIES TO COMPLY WITH APPLICABLE EROSION CONTROL REGULATIONS.

AN APPROVED EROSION AND SEDIMENT CONTROL (ESC) PLAN IS PROVIDED IN THESE DRAWINGS. THE BID AND CONSTRUCTION CONTRACT ARE BASED UPON IT. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR PROVIDING EROSION CONTROL MEASURES TO COMPLY WITH APPLICABLE REGULATIONS AND PERMITS.

THE FOLLOWING RECOMMENDATIONS FOR AN ESC PLAN WILL PROVIDE A GUIDELINE FOR THE CONTRACTOR TO DEVELOP AND IMPLEMENT AN ESC PLAN.

A. THE IMPLEMENTATION OF THESE RECOMMENDATIONS FOR AN ESC PLAN AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR UNTIL ALL CONSTRUCTION IS COMPLETED AND APPROVED, AND VEGETATION IS ESTABLISHED.


B. DURING THE CONSTRUCTION PERIOD, NO DISTURBANCE BEYOND THE FLAGGED CLEARING LIMITS SHALL BE PERMITTED. THE FLAGGING SHALL BE MAINTAINED BY THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION.

C. ESC FACILITIES AS APPROXIMATELY SHOWN ON THIS PLAN ARE TO BE CONSTRUCTED IN CONJUNCTION WITH ALL CLEARING AND GRADING ACTIVITIES, AND IN SUCH A MANNER AS TO ENSURE THAT SEDIMENT AND SEDIMENT LADEN WATER DO NOT ENTER THE RIVER, OR VIOLATE APPLICABLE WATER STANDARDS.

D. THE ESC FACILITIES SHOWN ON THE ESC PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE ESC FACILITIES SHALL BE UPGRADED AS NEEDED FOR STORM EVENTS AND TO ENSURE THAT SEDIMENT AND SEDIMENT-LADEN WATER DO NOT LEAVE THE SITE.


E. THE ESC FACILITIES SHALL BE INSPECTED DAILY BY THE CONTRACTOR AND MAINTAINED AS NECESSARY TO ENSURE THEIR CONTINUED FUNCTIONING.

F. FROM OCTOBER 1 - APRIL 30, NO SUBSTANTIALLY UNWORKED SOILS SHALL REMAIN EXPOSED FOR MORE THAN TWO DAYS AT A TIME. FROM MAY 1 - SEPT 30 NO SUBSTANTIALLY UNWORKED SOILS SHALL REMAIN EXPOSED FOR MORE THAN SEVEN DAYS AT A TIME.



1 2
DETAIL - TYPICAL PORTABLE FUEL STORAGE TANK
NOT TO SCALE

SHEET		2 of 15													
EROSION CONTROL NOTES AND DETAILS I		501 Portway Ave, Suite 101 Wood River, WA 98073 www.interfluve.com													
COMULZ NDAW WRE		interfluve													
Lewis River - Eagle Island Habitat Restoration - Site B and C Woodland, Washington		<table border="1"> <tr> <td>RP</td> <td>BN</td> <td>BN/GI</td> </tr> <tr> <td>DRAWN</td> <td>DESIGNED</td> <td>CHECKED</td> </tr> <tr> <td>BN</td> <td>05/22/14</td> <td>PROJECT</td> </tr> <tr> <td>APPROVED</td> <td>DATE</td> <td></td> </tr> </table>		RP	BN	BN/GI	DRAWN	DESIGNED	CHECKED	BN	05/22/14	PROJECT	APPROVED	DATE	
RP	BN	BN/GI													
DRAWN	DESIGNED	CHECKED													
BN	05/22/14	PROJECT													
APPROVED	DATE														
NO.	BY	DATE	REVISION												



SILT FENCES

1. THE SILT FENCE SHALL BE PURCHASED IN A CONTINUOUS ROLL CUT TO THE LENGTH OF THE BARRIER TO AVOID USE OF JOINTS. WHEN JOINTS ARE NECESSARY, SILT FENCE SHALL BE SPICED TOGETHER ONLY AT A SUPPORT POST, WITH A MINIMUM 12 INCH OVERLAP, AND BOTH ENDS SECURELY FASTENED TO THE POST, OR OVERLAP 2' X 2' POSTS AND ATTACH AS APPROVED BY THE ENGINEER.
2. THE SILT FENCE IS TO BE INSTALLED AT LOCATIONS SHOWN ON THE PLAN ALONG THE DOWNHILL PERIMETER OF DISTURBED AREAS. THE FENCE POSTS SHALL BE SPACED A MAXIMUM OF 4 FEET APART AND DRIVEN SECURELY INTO THE GROUND A MINIMUM OF 12 INCHES.
3. THE SILT FENCE SHALL HAVE A MINIMUM VERTICAL BURIAL OF 6 INCHES. ALL EXCAVATED MATERIAL FROM FELTER FABRIC FENCE INSTALLATION SHALL BE BACKFILLED AND COMPACTED, ALONG THE ENTIRE DISTURBED AREA.
4. STANDARD OR HEAVY DUTY SILT FENCE SHALL HAVE MANUFACTURED STITCHED LOOPS FOR 2' X 2' POST INSTALLATION.
5. SILT FENCES SHALL BE REMOVED WHEN THEY HAVE SERVED THEIR USEFUL PURPOSE, BUT NOT BEFORE THE UPSLOPE AREA HAS BEEN PERMANENTLY PROTECTED AND STABILIZED.
6. SILT FENCES SHALL BE INSPECTED BY THE CONTRACTOR IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REQUIRED REPAIRS SHALL BE MADE IMMEDIATELY.
7. ON PROJECT COMPLETION THE CONTRACTOR SHALL REMOVE ALL SILT FENCES AND TEMPORARY EROSION CONTROL MEASURES FROM THE PROJECT SITE.

INSPECTION AND MAINTENANCE

ALL BEST MANAGEMENT PRACTICES (BMPs) SHALL BE INSPECTED, MAINTAINED, AND REPAIRED AS NEEDED TO ASSURE CONTINUED PERFORMANCE OF THEIR INTENDED FUNCTION. ALL ON-SITE EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AT LEAST ONCE EVERY SEVEN DAYS AND WITHIN 24 HOURS AFTER ANY STORM EVENT GREATER THAN 0.5 INCHES OF RAIN PER 24 HOUR PERIOD.

SEDIMENT MUST BE REMOVED FROM SILT FENCES BEFORE IT REACHES APPROXIMATELY ONE THIRD THE HEIGHT OF THE FENCE, ESPECIALLY IF HEAVY RAINS ARE EXPECTED.

STABILIZE SOILS AND PROTECT SLOPES

FROM MAY 1 THROUGH SEPTEMBER 30, ALL EXPOSED SOILS SHALL BE PROTECTED FROM EROSION BY MULCHING, PLASTIC SHEETING, OR OTHER APPROVED MEASURES WITHIN ONE WEEK OF GRADING. FROM OCTOBER 1 THROUGH APRIL 30, ALL EXPOSED SOILS MUST BE PROTECTED WITHIN 2 DAYS OF GRADING. SOILS SHALL BE STABILIZED BEFORE A WORK SHUTDOWN, HOLIDAY OR WEEKEND IF NEEDED BASED ON THE WEATHER FORECAST. SOIL STOCKPILES MUST BE STABILIZED AND PROTECTED WITH SEDIMENT TRAPPING MEASURES. HYDROSEED AS SOON AS PRACTICAL ALL DISTURBED AREAS NOT INDICATED IN THE CONTRACT DOCUMENTS FOR OTHER PERMANENT STABILIZATION MEASURES.

DESIGN, CONSTRUCT, AND PHASE CUT AND FILL SLOPES IN A MANNER THAT WILL MINIMIZE EROSION. REDUCE SLOPE VELOCITIES ON DISTURBED SLOPES BY PROVIDING TEMPORARY BARRIERS.

AFTER FINAL SITE STABILIZATION

ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED OR AFTER THE TEMPORARY BMPs ARE NO LONGER NEEDED. TRAPPED SEDIMENT SHALL BE REMOVED FROM THE SITE OR INCORPORATED INTO FINISHED GRADING. DISTURBED SOIL AREAS RESULTING FROM REMOVAL SHALL BE PERMANENTLY STABILIZED.

CONTROL POLLUTANTS

CONTRACTOR MUST PREPARE A SPILL PREVENTION CONTROL AND COUNTER MEASURE (SPCC) PLAN AND IMPLEMENT REQUIRED MEASURES TO CONTROL POLLUTANTS. SEE THE SPECIAL PROVISIONS.

ALL POLLUTANT DISCHARGES OTHER THAN SEDIMENT THAT OCCUR ON SITE DURING CONSTRUCTION SHALL BE HANDLED AND DISPOSED OF IN A MANNER THAT DOES NOT CAUSE CONTAMINATION OF STORMWATER, GROUNDWATER, OR SOILS TO REMAIN ON SITE.

THE USE OF LIME, FLY ASH, OR OTHER SOIL AMENDMENTS THAT COULD ALTER THE PH OF DISCHARGE WATERS IS PROHIBITED.

SEDIMENT CONTROLS


CONTRACTOR SHALL PREPARE A STORMWATER POLLUTION PREVENTION PLAN (SWPPP), AND IMPLEMENT AND MAINTAIN REQUIRED MEASURES. THE DUFF LAYER, NATIVE TOP SOIL, AND NATURAL VEGETATION SHALL BE RETAINED IN AN UNDISTURBED STATE TO THE MAXIMUM EXTENT PRACTICABLE. THE CONTRACTOR SHALL MARK ALL AREAS WHICH ARE NOT TO BE DISTURBED, INCLUDING SETBACKS, SENSITIVE CRITICAL AREAS AND THEIR BUFFERS. TREES AND DRAINAGE COURSES NOT TO BE DISTURBED SHALL BE MARKED AND FLAGGED BEFORE CONSTRUCTION ACTIVITIES ARE INITIATED. THESE AREAS SHALL BE PROTECTED BY THE CONTRACTOR WITH BARRIER FENCING AS SHOWN ON THE DRAWING AND AS DIRECTED BY THE ENGINEER WHEN CONSTRUCTION ACTIVITIES ARE INITIATED.

THE CONTRACTOR MAY ELECT TO CONSTRUCT TEMPORARY SEDIMENTATION PONDS, TANKS, OR OTHER FACILITIES AS NECESSARY TO CONTROL RUNOFF AND/OR TO FILTER DEWATERING DISCHARGE.

CONTROL DEWATERING

HIGHLY TURBID OR CONTAMINATED DEWATERING WATER FROM CONSTRUCTION EQUIPMENT OPERATION SHALL BE PREVENTED FROM DELIVERING SEDIMENT TO THE RIVER. DISPOSAL OPTIONS FOR DEWATERING DISCHARGE INCLUDE:


1. SEDIMENT-LADEN WATER MAY BE PUMPED TO AN UPLAND AREA AND ALLOWED TO SHEET FLOW OVER UNDISTURBED GROUND THROUGH EXISTING VEGETATION TO INFILTRATE INTO THE GROUND.
2. USE OF AN APPROPRIATELY SIZED AND MAINTAINED SEDIMENTATION BAG (DIRTBAG) OR OTHER SEDIMENTATION FACILITY WITH OUTFALL TO A DITCH OR SWALE FOR SMALL VOLUMES OF LOCALIZED DEWATERING.



1 DETAIL - SILT FENCE
NOT TO SCALE

NOTES:

1. FENCE SHALL NOT BE INSTALLED ON SLOPES STEEPER THAN 2:1.
2. JOINTS IN FILTER FABRIC SHALL BE OVERLAPPED 12 INCHES AT POST.
3. USE STAPLES, WIRE RINGS, OR EQUIVALENT TO ATTACH FABRIC.
4. REMOVE SEDIMENT WHEN IT REACHES 1/3 FENCE HEIGHT.




NO.	BY	DATE	REVISION

RP DRAWN	BN DESIGNED	BN CHECKED	BN/GI PROJECT
BN APPROVED	BN DATE	05/22/14	

Lewis River – Eagle Island
Habitat Restoration – Site B and C
Woodland, Washington



EROSION CONTROL NOTES
AND DETAILS II



LEGEND

- ACCESS ROUTE
- PROPERTY LINES
- - - LIMITS OF DISTURBANCE

SITE PLAN

SCALE IN FEET

0 400 800

SITE PLAN AND ACCESS

SHEET 4 of 15

Lewis River - Eagle Island
Habitat Restoration - Site B and C
Woodland, Washington

COM/IZ
INDIAN
WISSE


interfluv

501 Portway Ave, Suite 101
Hood River, OR 97031
www.interfluv.com

RP	BN	BN/GI	PROJECT
DRAWN	DESIGNED	CHECKED	
APPROVED	DATE		
	05/22/14		


NO.	BY	DATE	REVISION





LEGEND

- TAX PARCELS
- CONTOURS (1 FT.)
- CONTOURS (5 FT.)
- ACCESS ROUTE
- STAGING/STOCKPILE
- LIMITS OF DISTURBANCE



PLAN VIEW

RP DRAWN BN	BN DESIGNED BN	BN/GI CHECKED	PROJECT DATE	Lewis River – Eagle Island Habitat Restoration – Site B and C Woodland, Washington		ISLAND ACCESS EROSION AND SEDIMENT CONTROL PLAN	
COMULIZ INDIAN WISSE				501 Portway Ave, Suite 101 Hood River, OR 97031 www.interfluvio.com		SHEET 5 of 15	





PLAN VIEW



NO.	BY	DATE	REVISION


RP _____
 DRAWN BY BN
 APPROVED BN

BN DESIGNED 05/22/14
 DATE


BN.GI CHECKED _____
 PROJECT

Lewis River – Eagle Island
 Habitat Restoration – Site B and C
 Woodland, Washington





PLAN VIEW



- NOTES:
- SPECIFIC ORIENTATION OF LOGS AND BALLAST MATERIALS MAY VARY FROM PLAN VIEW DRAWING DEPENDING ON SIZE AND MATERIAL ACQUIRED AND SITE CONDITIONS AT TIME OF CONSTRUCTION.
 - MINIMIZE DISTURBANCE TO EXISTING WOODY DEBRIS (LOG JAMS).

STAGING/STOCKPILE
 LATERAL SCOUR POOL JAM
 FLOODPLAIN WOOD
 BAR APEX JAM
 WOOD

CONTOURS (1 FT.)
 CONTOURS (5 FT.)
 PROPOSED CONTOURS (1 FT.)
 PROPOSED CONTOURS (5 FT.)
 LIMITS OF DISTURBANCE
 SILT FENCE
 ACCESS ROUTE
 TAX PARCEL

SCALE IN FEET
 0 100 200

LEGEND

RP: BN DESIGNED 05/22/14 DATE: BN/GI CHECKED PROJECT:
 BN APPROVED

NO. BY DATE REVISION

COMULZ INDIAN TRIBE

integrated

501 Portway Ave, Suite 101
 Hood River, OR 97031
 www.integrated.com

Lewis River - Eagle Island
 Habitat Restoration - Site B and C
 Woodland, Washington


SHEET 7 of 15

SITE B PLAN






- LEGEND**
- TAX PARCELS
 - CONTOURS (1 FT.)
 - CONTOURS (5 FT.)
 - ACCESS ROUTE
 - STAGING/STOCKPILE
 - LIMITS OF DISTURBANCE
 - SILT FENCE




PLAN VIEW

- NOTES:**
1. PLACE COFFER DAMS PRIOR TO PERFORMING IN-WATER WORK.
 2. REMOVE COFFER DAMS AFTER IN-WATER WORK IS COMPLETE.



SHEET	8 of 15	SITE C EROSION AND SEDIMENT CONTROL PLAN	
		 501 Portway Ave, Suite 101 Hood River, OR 97031 www.integrative.com	
Lewis River – Eagle Island Habitat Restoration – Site B and C Woodland, Washington			
RP DRAWN BN	BN DESIGNED BN	BN/GI CHECKED BN	PROJECT BN DATE
NO.	BY	DATE	REVISION
			




PLAN VIEW



LEGEND


- CONTOURS (1 FT.)
- CONTOURS (5 FT.)
- PROPOSED CONTOURS (1 FT.)
- PROPOSED CONTOURS (5 FT.)
- LIMITS OF DISTURBANCE
- SILT FENCE
- ACCESS ROUTE
- TAX PARCELS
- ▨ STAGING/STOCKPILE
- ▨ LATERAL SCOUR POOL JAM
- ▨ HABITAT WOOD
- ▨ BAR APEX JAM
- ▨ WOOD




NOTE:
 SPECIFIC ORIENTATION OF LOGS AND BALLAST
 MATERIALS MAY VARY FROM PLAN VIEW
 DRAWING DEPENDING ON SIZE AND SHAPE OF
 MATERIAL ACQUIRED AND SITE CONDITIONS
 AT TIME OF CONSTRUCTION.

NO.	BY	DATE	REVISION					SHEET 9 of 15
Lewis River – Eagle Island Habitat Restoration – Site B and C Woodland, Washington								SITE C PLAN
COMLITZ INDIAN PRIDE 507 Portway Ave, Suite 101 Hood River, OR 97031 www.intertek.com								Intertek
RP	BN	BN	BN/GI					
DRAWN	DESIGNED	CHECKED	PROJECT					
BN	BN	BN	BN					
APPROVED	DATE	DATE	PROJECT					
BN	05/22/14							







1 CROSS SECTION
10 30



2 CROSS SECTION
10 30



3 CROSS SECTION
10 30



NO.	BY	DATE	REVISION


RP	BN	BN/GI	PROJECT
DRAWN	DESIGNED	CHECKED	
BN	05/22/14		
APPROVED	DATE		

Lewis River – Eagle Island
Habitat Restoration – Site B and C
Woodland, Washington




NOTES:


1. SPECIFIC ORIENTATION OF LW AND PILE BALLAST MATERIALS MAY VARY FROM TYPICAL DRAWINGS DEPENDING ON SIZE AND SHAPE OF MATERIAL DELIVERED OR SALVAGED.
2. BRACING TO EXISTING TREES OR INSTALLED PILE WILL OCCUR AT LOCATIONS IDENTIFIED IN THE FIELD TO PROVIDE STABILITY. SLASH WILL BE INSTALLED AT "RACKING" LOCATIONS TO EMULATE NATURAL DEBRIS ACCUMULATIONS AND TO OPTIMIZE FISH HABITAT. SLASH TO BE CONSIDERED MOBILE AND TRANSPARENT, AND MAY BECOME LOOSE, DISPLACED, REPLACED, OR ACCUMULATED ONTO DURING FLOODING.




1 PLAN VIEW - TYPICAL HABITAT WOOD COVER
11 NOT TO SCALE



3 PLAN VIEW - TYPICAL LATERAL SCOUT POOL JAM
11 NOT TO SCALE




2 SECTION VIEW - TYPICAL HABITAT WOOD COVER
11 NOT TO SCALE



4 SECTION VIEW - TYPICAL LATERAL SCOUT POOL JAM
11 NOT TO SCALE


SHEET		11 of 15	
TYPICAL DETAILS I		interfluvio	
COM/ITZ		501 Portway Ave, Suite 101 Hood, WA 98038 www.interfluvio.com	
LEWIS RIVER - EAGLE ISLAND		Habitat Restoration - Site B and C	
WOODLAND, WASHINGTON		WOODLAND, WASHINGTON	
RP	BN	BN/GI	PROJECT
DRAWN	DESIGNED	CHECKED	
BN	DATE		
APPROVED	05/22/14		
NO.	BY	DATE	REVISION






1 PLAN VIEW - TYPICAL BAR APEX LOG JAM
NOT TO SCALE


- NOTES:**
- SPECIFIC ORIENTATION OF LW AND PILE BALLAST MATERIALS MAY VARY FROM TYPICAL DRAWINGS DEPENDING ON SIZE AND SHAPE OF MATERIAL DELIVERED OR SALVAGED, TO BE DETERMINED BY ENGINEER.
 - BRACING TO EXISTING TREES OR INSTALLED PILE WILL OCCUR AT LOCATIONS IDENTIFIED IN THE FIELD TO PROVIDE STABILITY. SLASH WILL BE INSTALLED AT "RACKING" LOCATIONS TO EMULATE NATURAL DEBRIS ACCUMULATIONS AND TO OPTIMIZE FISH HABITAT. SLASH TO BE CONSIDERED MOBILE AND TRANSIENT, AND MAY BECOME LOOSE, DISPLACED, REPLACED, OR ACCUMULATED ONTO DURING FLOODING.



2 SECTION VIEW - TYPICAL BAR APEX LOG JAM
NOT TO SCALE



3 PLAN VIEW - TYPICAL FLOODPLAIN WOOD
NOT TO SCALE



4 SECTION VIEW - TYPICAL FLOODPLAIN WOOD
NOT TO SCALE





NO.	BY	DATE	REVISION

RP	BN	BN/GI
DRAWN	DESIGNED	CHECKED
BN	05/22/14	PROJECT
APPROVED	DATE	

Lewis River – Eagle Island
Habitat Restoration – Site B and C
Woodland, Washington






END VIEW

1. PIN LW TO LW OR PILING
2. DRILL 1-3/8" HOLE THROUGH LW OR PILE
3. INSERT 1-1/4" DIA FTR
4. INSTALL WASHER AND NUT
5. FILE OR GRIND OFF SHARP EDGES

1 FTR CONNECTION
NOT TO SCALE
13



2 PILE TESTING
NOT TO SCALE
13

PILES

ALL VERTICAL PILES SHALL BE INSTALLED USING VIBROSONIC PILE DRIVING EQUIPMENT. INSTALLATION BY EXCAVATION OR HAMMERING WILL NOT BE ALLOWED.

ACCEPTABLE MINIMUM VIBROSONIC PILE DRIVING EQUIPMENT SHALL INCLUDE: HMC MOVAX SONIC SIDE GRIP VIBRATORY PILE DRIVER - MODEL SP80 OR EQUIVALENT.

PILES SHALL BE 10-INCH MINIMUM TO 16-INCH MAXIMUM.

RIGGING

RIGGING FOR PILE TESTING SHALL CONFORM TO THE TENSION SCALE MANUFACTURER'S RECOMMENDATIONS.

CHOKERS, CABLES AND SHACKLES SHALL HAVE MINIMUM WORKING LOAD RATING OF 12 TONS. FITTINGS SHALL BE SIZED ACCORDINGLY.

TESTING

TESTING OF PILES SHALL BE PERFORMED IN THE PRESENCE OF THE ENGINEER.

EACH PILE TEST SHALL HAVE UPWARD LOAD GRADUALLY INCREASED AND AS CLOSELY ALIGNED TO AXIS OF PILE AS POSSIBLE. RECORD THE PILE DIAMETER, EMBEDMENT DEPTH AND MAXIMUM FORCE REQUIRED TO MOVE THE PILE. UP TO A TOTAL OF THREE LOADINGS MAY BE REQUIRED AT EACH EMBEDMENT DEPTH.

PROOF TESTS SHALL BE MADE AT UP TO FOUR EMBEDMENT DEPTHS TO BE DETERMINED IN THE FIELD. AS A GUIDELINE TEST EMBEDMENT DEPTHS MAY INCLUDE 6", 8", 10", AND 12".

EXCAVATOR CONDUCTING PULL OUT LOADING SHALL BE POSITIONED NO CLOSER THAN EMBEDMENT DEPTH OF PILE IF POSSIBLE. IF A CLOSER POSITIONING IS REQUIRED, EXCAVATOR SHALL BE CLOSER THAN THAT REQUIRED TO GENERATE DESIRED LOADING WITH DISTANCE FROM PILE NOTED IN THE TEST RECORD.

PULL OUT RESISTANCE READING SHALL BE COMPARED AGAINST EXCAVATOR MAX LIFT OFFSET TABLE.

10% OF PRODUCTION PILES SHALL BE PROOF TESTED. IF RESULTS VARY MORE THAN 50% THEN IT SHOULD BE ANTICIPATED THAT UP TO 25% OF THE PRODUCTION PILES SHALL BE PROOF TESTED.

CONSTRUCTED DRIVEN PILE EMBEDMENT DEPTH SPECIFIED IN THE DRAWINGS MAY BE REDUCED OR INCREASED, PENDING PULL OUT TEST RESULTS, AT THE CONTRACTOR'S EXPENSE.




NO.	BY	DATE	REVISION

RP DRAWN	BN	DESIGNED	BN/GJ	CHECKED	PROJECT
BN	APPROVED	05/22/14	DATE		

Lewis River – Eagle Island
Habitat Restoration – Site B and C
Woodland, Washington



TYPICAL DETAILS III




LEGEND

- CONTOURS (1 FT.)
- CONTOURS (5 FT.)
- - - TAX PARCELS
- ACCESS ROUTE
- - - LIMITS OF DISTURBANCE
- ▨ PLANT COMMUNITY 1 (0.94 ACRES)
- ▩ PLANT COMMUNITY 2 (0.87 ACRES)

NOTE:

SITE ACCESS ROADS AND OTHER DISTURBED AREAS TO BE SEEDED WITH NATIVE EROSION CONTROL SEED MIX.



PLAN VIEW

Plant Community 1
Upland Restoration Community (0.94 acres)


Common Name	Scientific Name	Plant Form	Minimum Size	Required Number
Trees - approximately 15 foot spacing on center			24"	125
Red alder	<i>Alnus rubra</i>	Bare root	5 gal./24"	50
Big leaf maple	<i>Acer macrophyllum</i>	Bare root	5	50
Douglas - fir	<i>Pseudotsuga menziesii</i>	Bare root	gal./24"	225
Shrubs - approximately 5			2	375
Evergreen huckleberry	<i>Vaccinium corymbosum</i>	Bare root	gal./24"	275
Beaked hazelnut	<i>Corylus cornuta</i>	Bare root	gal./24"	225
Snowberry	<i>Symphoricarpos alba</i>	Bare root	gal./24"	225
Seed - Upland mix for staging area restoration - Seed at approximately 20 lbs/ acre			Total	875
Blue Wildrye	<i>Elymus glaucus</i>	40% of composition by weight		
California brome	<i>Bromus carinatus</i>	40% of composition by weight		
Red fescue	<i>Festuca rubra</i>	20% of composition by weight		

Plant Community 2
Riparian Tree/Shrub Community (0.87 acres)

Common Name	Scientific Name	Plant Form	Minimum Size	Required Number
Trees - approximately 15 foot spacing on center			24"	75
Black cottonwood	<i>Populus balsamifera</i>	Bare root	24"	50
Oregon Ash	<i>Fraxinus</i>	Bare root	36"	125
Shrubs - approximately 5			36"	200
Pacific willow	<i>Salix lasio</i>	Bare root	36"	200
Slitka willow	<i>Salix sitchensis</i>	Bare root	24"	175
Douglas Spiraea	<i>Spiraea douglasii</i>	Bare root	24"	175
Total			Total	575

RIPARIAN SEED MIX
SEED MIX CONTENTS - SEED AT APPROXIMATELY 18 LBS/ACRE

COMMON NAME	LATIN NAME	/ OF SEED MIX (BY WEIGHT)
BLUE WILDRYE	ELYMUS GLAUCUS	46
RED FESCUE	FESTUCA RUBRA	38
TUFTED HAIRGRASS	DESCHAMPSTIA CESPITOSA	12
WESTERN MANNAGRASS	GLYCERIA OCCIDENTALIS	2
AMERICAN SLOUGHGRASS	BECKMANNIA SYZYGACHE	2



Lewis River - Eagle Island
Habitat Restoration - Site B and C
Woodland, Washington



501 Parkway Ave, Suite 101
Hobart, WA 98021
509.546.9033
www.intertive.com


SITE B RE-VEGETATION
PLAN

SHEET
14 of 15

NO.	BY	DATE	REVISION

RP	BN	BNGL
DESIGNED	CHECKED	PROJECT


BP	BN	BNGL
APPROVED	DATE	PROJECT
	05/22/14	



LEGEND

- CONTOURS (1 FT.)
- CONTOURS (5 FT.)
- TAX PARCELS
- ACCESS ROUTE
- LIMITS OF DISTURBANCE
- ▨ PLANT COMMUNITY 1 (1.60 ACRES)
- ▩ PLANT COMMUNITY 2 (0.26 ACRES)

NOTE:
SITE ACCESS ROADS AND OTHER
DISTURBED AREAS TO BE SEEDED WITH
NATIVE EROSION CONTROL SEED MIX.



PLAN VIEW

Plant Community 1
Upland Staging Area Restoration (1.60 acres)

Common Name	Scientific Name	Plant Form	Minimum Size	Required Number
Trees - approximately 15 foot spacing on center				
Red alder	Alnus rubra	Bare root	24"	200
Big leaf maple	Acer macrocarpum	Bare root	5 gal/24"	80
Douglas - fir	Pseudotsuga menziesii		5 gal/24"	80
NOT IN CONTRACT				
Shrubs - approximately 5				
Evergreen huckleberry	Vaccinium ovatum	Bare root	2 gal/24"	600
Beaked hazelnut	Corylus cornuta	Bare root	2 gal/24"	440
Snowberry	Symphoricarpos alba	Bare root	2 gal/24"	360
Total				1400

Seed - Upland mix for staging area restoration - Seed at approximately 20 lbs/ acre

Species	Composition
Blue Wildrye	Elymus glaucus 40% of composition by weight
California brome	Bromus carinatus 40% of composition by weight
Red fescue	Festuca rubra 20% of composition by weight

Plant Community 2
Floodplain Tree/Shrub Community (0.26 acres)

Common Name	Scientific Name	Plant Form	Minimum Size	Required Number
Trees - approximately 15 foot spacing on center				
Oregon Ash	Pseudotsuga latifolia	Bare root	24"	50
Shrubs - approximately 5				
Pacific willow	Salix lasi		36"	65
Red - osier dogwood	Cornus		36"	50
Douglas spiraea	Spiraea douglasii	Bare root	36"	50
Total				165

NOT IN CONTRACT

RIPIARIAN SEED MIX
SEED MIX CONTENTS - SEED AT APPROXIMATELY 18 LBS/ACRE

COMMON NAME	LATIN NAME	/ OF SEED MIX (BY WEIGHT)
BLUE WILDRYE	ELYMUS GLAUCUS	46
RED FESCUE	FESTUCA RUBRA	38
TUFTED HAIRGRASS	DESCHAMPSTIA CESPITOSA	12
WESTERN MANNAGRASS	GLYCERIA OCCIDENTALIS	2
AMERICAN SLOUGHGRASS	BECKMANNIA STYZIGACHNE	2



NO. BY DATE REVISION

RP DRAWN: BNL
 CHECKED: BNL
 DATE: 05/22/14

PROJECT: Lewis River - Eagle Island Habitat Restoration - Site B and C Woodland, Washington

COMITZ TREE CARE

501 Parkway Ave, Suite 101
 Everett, WA 98201
 Phone: 425.366.9023
 www.inferfluvie.com