PACIFICORP

Recloser Installation Form

Version 4

PacifiCorp Protection and Control Technical Services Form PCF-RCL-INST

Refer to PacifiCorp Protection and Control Technical Services Procedure PCP-RCL-INST

The person(s) responsible for the job shall print their name(s) below as verification that the work has been performed correctly and the form filled out accurately. Each responsible person shall list their identifying number (1, 2, 3, 4, or 5) in the "Signed by" column next to the results of the tasks they perform.

Responsible person 1:	EDWARDS	**Phone number:**	541-864-9885	**Date:**	03/09/22
Responsible person 2:		**Phone number:**		**Date:**	
Responsible person 3:		**Phone number:**		**Date:**	
Responsible person 4:		**Phone number:**		**Date:**	
Responsible person 5:		**Phone number:**		**Date:**	

Crew: EDWARDS

Substation: HORNBROOK Feeder #: 5G19 Setting Order Issue Date: 03/07/22 Work order: 8015151

Equipment Identification

☐ NA Check box for Substation Recloser

Mapstring and FP Number / Breaker Position: .06247006.028270(	PacifiCorp equipment / SAP number: 440560
Line Equipment Switch Number / Breaker #: SW2102	Phase: ☐ Single ☒ Three
Manufacturer: G&W	Rated Nameplate Voltage: 38Kv
Manufacturer Model Number: VIP398ER-12-1-ST	Operating Voltage: 12Kv
Manufacturer Serial Number: 202105070263	Rated Continuous Amps: 800
Manufactured Year/Month: 07/2021	Rated Interrupting Amps (kA): 12500
BIL Rating: 150Kv	Interrupting Type: VACCUM
Mechanism Type: SOLENOID	

Equipment Removal

Equipment removed: ☐ Controller ☐ Recloser ☒ Both ☐ Not Applicable

Recloser PacifiCorp equipment / SAP number: 361317	Line Equipment Switch Number / Breaker #: 5G19 SW2102
Mapstring and FP Number / Breaker Position: 06247006.028590(	

For results use A = acceptable, NA = not applicable to this equipment

Installation

	Signed by	Results
Connect the battery and record battery voltage: 13.73 V ~~Battery~~ Type: 7884374	1	A
Connect 120 Vac power and record voltage: 122.1 V	1	A
Verify settings, date and time	1	A

Test Relay

	Signed by	Results
Verify relay status	1	A
Operation control logic tests	1	A
Instantaneous definite-time overcurrent element tests	1	A
Time overcurrent element tests	1	A
Directional control of overcurrent element tests	1	NA
Cold load pickup element tests	1	A

41	Test Relay, *Continued*		
42		Signed by	Results
43	Voltage elements tests	1	A
44	Sequence coordination tests	1	NA
45	Single pole tripping	1	NA
46	Communication-aided tripping	1	NA
47	Close logic tests	1	A
48	Reclose logic tests	1	A
49	All enabled protection elements have been tested	1	A
50	Line recloser relay configured to issued settings	1	A
51	Procedure Validation		
52		Signed by	Results
53	All line items and tasks in the PCP-RCL-INST Recloser Installation Procedure were followed and/or completed, including the sections not indicated in this form	1	A
54	Commissioning Records Retention		
55	*Submit all required test reports and installation forms by email to the "Commissioning" mailbox using the naming conventions described in the procedure associated with this document*		
56	Comments		
57			